ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	476
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಕೆ. ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	:	16.12.2021.
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಮಾನ್ಯ ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಕ್ರ ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಬೃಹತ್ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ ಇಲಾಖಾ ಅಧೀನದಲ್ಲಿ ಬರುವ ನೀರಾವರಿ ನಿಗಮಗಳು ಯಾವುವು; ಅವುಗಳ ಕಛೇರಿ ಮತ್ತು ಮುಖ್ಯಸ್ಥರ ಹುದ್ದೆ ಮತ್ತು ವಿಳಾಸ ಯಾವುವು; ಈ ನಿಗಮಗಳಲ್ಲಿ ಮಂಜೂರಾತಿಯಾದ ಹುದ್ದೆಗಳು ಯಾವುವು; ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳು ಯಾವುವು; ಕೊರತೆಯನ್ನು ಯಾವಾಗ ತುಂಬಲಾಗುವುದು; (ನಿಗಮವಾರು ಹುದ್ದೆವಾರು ಮಾಹಿತಿ ನೀಡಿವುದು)	ಜಲ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ (ಭಾರಿ ಮತ್ತು ಮಧ್ಯಮ ನೀರಾವರಿ)ಯ ಅಧೀನದಲ್ಲಿ ಬರುವ 4 ನೀರಾವರಿ ನಿಗಮಗಳ ಕಛೇರಿ, ಮುಖ್ಯಸ್ಥರ ಹುದ್ದೆ ಹಾಗೂ ವಿಳಾಸಗಳ ನಿಗಮವಾರು ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ:

ಕಚೇರಿ ಹೆಸರು	ಮುಖ್ಯಸ್ಥರ ಹುದ್ದೆ	ಕಚೇರಿ ವಿಳಾಸ	ಕೇಂದ್ರ/ ಕಾರ್ಪೋರೇಟ್ ಕಛೇರಿ
ಕೃಷಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ, ಆಲಮಟ್ಟಿ-586201.	ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ, 3ನೇ ಮಹಡಿ, ಪಿಡಬ್ಲ್ಯೂ ಅನೆಕ್ಸ್ ಕಟ್ಟಡ, ಕೆ.ಆರ್.ವೃತ್ತ, ಬೆಂಗಳೂರು.
ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	4ನೇ ಮಹಡಿ, ಕಾಫಿ ಮಂಡಳಿ ಕಟ್ಟಡ, ನಂ., ಡಾ|| ಬಿ.ಆರ್. ಅಂಬೇಡ್ಕರ್ ವೀಧಿ, ಬೆಂಗಳೂರು-560 001.	ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ, ಕೇಂದ್ರ ಕಚೇರಿ, ವಿಜಯ ಕಾಂಪ್ಲೆಕ್ಸ್, ಶ್ರೀನಗರ ಕ್ರಾಸ್, ಹಳಿಯಾಳ ರಸ್ತೆ, ಧಾರವಾಡ-580 003.
ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	ಕಾವೇರಿ ಭವನ ಸಂಕೀರ್ಣ, 4ನೇ ಹಂತ, ಗೋಕುಲಂ, ಮೈಸೂರು-570020	3 ಮತ್ತು 4ನೇ ಮಹಡಿ, ಜಲಮಾಹಿತಿ ಕೇಂದ್ರ ಕಟ್ಟಡ, ಆನಂದರಾವ್ ವೃತ್ತ, ಬೆಂಗಳೂರು-560009

ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ, #148, ನೆಲ ಮಹಡಿ ಎಂಬಸಿ ಸ್ಕ್ವೇರ್, ಇನ್ಫಂಟ್ರಿ ರಸ್ತೆ ಬೆಂಗಳೂರು – 560 001.	–

ಮಂಜೂರಾತಿಯಾದ ಹಾಗೂ ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ನಿಗಮವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ–1ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಆ)	ಈ ನಿಗಮಗಳಿಂದ ಟೆಂಡರ್ ಪಡೆದು ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸದೇ ಇರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಗುತ್ತಿಗೆಯನ್ನು ಪಡೆದ ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಅವರ ವಿಳಾಸ ಯಾವುದೆ; (ವರ್ಷವಾರು, ನಿಗಮವಾರು, ವಿಭಾಗವಾರು ಕಾಮಗಾರಿವಾರು ಮತ್ತು ಗುತ್ತಿಗೆದದಾರರ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು)	ನಿಗಮವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ–2, 3, 4 & 5ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಇ)	ಈ ಕಾಮಗಾರಿಗಳು ಅನುಷ್ಠಾನವಾಗದೇ ಇರಲು ಕಾರಣವೇನು;	
ಈ)	ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮದಿಂದ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿರುವ ವಾರಾಹಿ ಬಲದಂಡೆ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯು ಯಾವ ಹಂತದಲ್ಲಿದೆ; ಕಾಮಗಾರಿ ಟೆಂಡರ್‌ನ್ನು ಯಾವಾಗ ಕರೆಯಲಾಗುವುದು?	ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮದಿಂದ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿರುವ ವಾರಾಹಿ ಬಲದಂಡೆ ಯೋಜನಾ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ, ವಾರಾಹಿ ಬಲದಂಡೆ ಸಾಮಾನ್ಯ ನಾಲಾ ಸರಪಳಿ 0.00 ರಿಂದ 18.725 ಕಿ.ಮೀ.ವರೆಗಿನ ನಾಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ವಾರಾಹಿ ಬಲದಂಡೆ ನಾಲೆಯ ಪರಿಷ್ಕೃತ ನಾಲಾ ಪಥ ಸ.18.419 ಕಿ.ಮೀ.ರಿಂದ 27.23 ಕಿ.ಮೀ.ವರೆಗಿನ ಕಾಮಗಾರಿಯ ವಿವರವಾದ ಅಂದಾಜು ಪಟ್ಟಿಯನ್ನು ತಯಾರಿಸಿದ್ದು, ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿದೆ. ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಅನುಮೋದನೆ ಪಡೆದು ನಿಯಮಾನುಸಾರ ಟೆಂಡರ್ ಆಹ್ವಾನಿಸಲಾಗುವುದು.

ಜಸಂಇ 227 ಎಂಎಲ್ಎ 2021

(ಗೋವಿಂದ ಎಂ. ಕಾರಜೋಳ)
ಜಲಸಂಪನ್ಮೂಲ ಸಚಿವರು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 437(476)ಕ್ಕೆ

ಅನುಬಂಧ-1

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

(ಸರ್ಕಾರದಿಂದ ಭರ್ತಿ ಮಾಡಬೇಕಾದ ಹುದ್ದೆಗಳು)

ಕ್ರ. ಸಂ	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1	1	0
2	ನಿರ್ದೇಶಕರು (ತಾಂತ್ರಿಕ)	1	0	1
3	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	1	1	0
4	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್	3	3	0
5	ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	1	1	0
6	ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು	1	1	0
7	ಸಾರ್ವಜನಿಕ ಸಂಪರ್ಕಾಧಿಕಾರಿಗಳು	1	1	0
8	ಲೆಕ್ಕ ಪರಿಶೋಧನಾಧಿಕಾರಿ	1	1	0
9	ಸಹಾಯಕ ಇಂಜಿನಿಯರ್	13	12	1
10	ಕಿರಿಯ ಇಂಜಿನಿಯರ್	5	4	1
11	ಅಧೀಕ್ಷಕರು	1	1	0
12	ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು	2	2	0
13	ಶೀಘ್ರಲಿಪಿಗಾರರು	2	0	2
14	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	3	3	0
15	ಪ್ರಥಮ ದರ್ಜೆ ಭೂಮಾಪಕರು	2	1	1
16	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕಸಹಾಯಕರು	7	6	1
17	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	7	5	2
18	ದ್ವಿತೀಯದರ್ಜೆ ಲೆಕ್ಕಸಹಾಯಕರು	4	3	1
19	ಬೆರಳಚ್ಚುಗಾರರು	4	2	2
20	ವಾಹನ ಚಾಲಕರು	1	0	1
21	ಡಿ' ಗ್ರೂಪ್	7	6	1
22	ಕಾವಲುಗಾರ	1	1	0
	ಒಟ್ಟು	**69**	**55**	**14**

ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

(ಸರ್ಕಾರದಿಂದ ಭರ್ತಿ ಮಾಡಬೇಕಾದ ಹುದ್ದೆಗಳು)

ಕ್ರ ಸಂ.	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ.
	ಸಂಪರ್ಕ ಕಛೇರಿ: ಬೆಂಗಳೂರು			
1	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1	1	0
2	ನಿರ್ದೇಶಕರು (ತಾಂತ್ರಿಕ)	1	1	0
3	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆಡಳಿತ)	1	1	0
4	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	1	1	0
5	ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ್	1	1	0
6	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	4	4	0
7	ಸಹಾಯಕ ಇಂಜಿನೀಯರ್	10	5	5
8	ಅಧೀಕ್ಷಕರು	1	1	0
9	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	2	2	0
10	ವಾಹನ ಚಾಲಕ	1	1	0
	ರಾಜ್ಯ ವ್ಯಾಪ್ತಿ ಇತರೆ ಕಚೇರಿಗಳು			
1	ಮುಖ್ಯ ಇಂಜಿನೀಯರ್	4	4	0
2	ಅಧೀಕ್ಷಕ ಇಂಜಿನೀಯರ್	7	7	0
3	ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ್	27	20	7
4	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ್	119	102	17
5	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	6	0	6
6	ಸಹಾಯಕ ಇಂಜಿನೀಯರ್	451	231	220
7	ಆಡಿಟ್ ಆಫೀಸರ್	21	12	9
8	ಸ್ಟ್ಯಾಟಿಸ್ಟಿಕಲ್ ಕಂಪ್ಯೂಟರ್ ಇಂಜಿನೀಯರ್	2	0	2
9	ಡಿಸೈನ್ ಇಂಜಿನೀಯರ್	2	0	2
10	ಕಿರಿಯ ಇಂಜಿನೀಯರ್	255	162	93
11	ಲೆಕ್ಕಾಧೀಕ್ಷಕರು	06	06	0
12	ಕೆಮಿಸ್ಟ್	1	0	1

ಕ್ರ ಸಂ.	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ.
13	ಕಂಪ್ಯೂಟರ್ ಅಪರೇಟರ್	6	0	6
14	ಅಧೀಕ್ಷಕರು	14	10	4
15	ಪೋಟೋಗ್ರಾಫರ್	2	0	2
16	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	172	95	77
17	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	213	183	30
18	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	28	23	5
19	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	57	34	23
20	ಪ್ರಥಮ ದರ್ಜೆ ಭೂ ಮಾಪಕರು	80	10	70
21	ಕಿರಿಯ ಸಾಂಖ್ಯಿಕ ಸಹಾಯಕರು	1	0	1
22	ಆಕೃತಿ ರಚನಾಕಾರರು	7	1	6
23	ಅನುರೇಖಕರು	5	0	5
24	ನೀಲಿ ಮುದ್ರಕರು	3	0	3
25	ಶೀಘ್ರಲಿಪಿಗಾರರು	14	5	9
26	ಬೆರಳಚ್ಚುಗಾರರು	206	18	188
27	ವಾಹನ ಚಾಲಕರು	154	70	84
28	ರಿಸೆಪ್ಸೆನ್ ಕಮ್ ಕೇರ್ ಟೇಕರ್ (ಸ್ವಾಗತಗಾರ)	5	1	4
29	ವರ್ಕ್ ಅಸಿಸ್ಟಂಟ್(ದ್ವಿದಸ)	2	1	1
30	ಅನುಚರರು	38	2	36
31	ಜವಾನರು	342	258	84
32	ಕಾವಲುಗಾರರು	146	47	99
33	ಜಮಾದಾರ	4	3	1
34	ಸ್ವೀಪರ್	4	2	2
35	ಅನುಚರರು/ ಕಾವಲುಗಾರರು	29	14	15
36	ಸ್ವೀಪರ್ ಕಮ್ ಗಾರ್ಡನರ್	8	3	5
37	ಗಾರ್ಡನರ್	9	4	5
38	ಕುಕ್	6	2	4
39	ಡೋಬಿ	1	1	0
40	ಸ್ವೀಪರ್ (ಆಯ್.ಬಿ)	0	0	0
	ಒಟ್ಟು	2480	1349	1131

(ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮದಿಂದ ಭರ್ತಿ ಮಾಡಬೇಕಾದ ಹುದ್ದೆಗಳು)

ಕ್ರ ಸಂ.	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳು	ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳು	ಖಾಲಿ ಹುದ್ದೆಗಳು
1	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	–	ಸರ್ಕಾರದಿಂದ ನಿಯೋಜನೆ ಮೇಲೆ ಭರ್ತಿಮಾಡುವ ಹುದ್ದೆಗಳು	
2	ಕಾರ್ಯನಿರ್ವಾಹಕ ನಿರ್ದೇಶಕರು-ತಾಂತ್ರಿಕ/ ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು-ತಾಂತ್ರಿಕ	–		
3	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆಡಳಿತ)	–		
4	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	–	ನೇರ. ನೇಮಕಾತಿ ಮುಖೇನ/ ಸರ್ಕಾರ/ಸರ್ಕಾರಿ ಸ್ವಾಮ್ಯದ ಸಂಸ್ಥೆಯಿಂದ ನಿಯೋಜನೆ ಮೇಲೆ ಭರ್ತಿಮಾಡುವ ಹುದ್ದೆ	
5	ಕಾರ್ಯನಿರ್ವಾಹಕ ನಿರ್ದೇಶಕರು (ಆರ್ಥಿಕ)	0	0	0
6	ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿಗಳು	1	1	0
7	ಉಪ ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	1	1	0
8	ಸಹಾಯಕ ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	1	0	1
9	ವ್ಯವಸ್ಥಾಪಕರು (ಸಂಪನ್ಮೂಲ)	1	0	1
10	ಉಪ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	1	0	1
11	ಸಹಾಯಕ ವ್ಯವಸ್ಥಾಪಕರು (ಆರ್ಥಿಕ)	2	0	2
12	ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನೀಯರ-ವಿನ್ಯಾಸ	2	2	0
13	ಡಿಸೈನ್ ಇಂಜಿನೀಯರ	0	0	0
14	ಸಿಸ್ಟಮ್ ಮ್ಯಾನೇಜರ್	1	1	0
15	ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು	4	2	2
16	ಸಹಾಯಕ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು	3	0	3
17	ಸಹಾಯಕ ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ	0	0	0
18	ಕಾನೂನು ಅಧಿಕಾರಿ	1	0	1
19	ಸೆಕ್ರೇಟೆರಿಯಲ್ ಆಫೀಸರ್	1	1	0
20	ಸಹಾಯಕ ಕಾನೂನು ಅಧಿಕಾರಿ	1	0	1
21	ಕಂಪ್ಯೂಟರ್ ಪ್ರೋಗ್ರಾಮರ್	7	3	4
22	ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ	1	1	0
23	ಸಿಸ್ಟಮ್ ಅನಾಲಿಸ್ಟ್	7	1	6
24	ಕಛೇರಿ ವ್ಯವಸ್ಥಾಪಕರು	6	5	1
25	ಸಹಾಯಕ ಕಂದಾಯ ಅಧಿಕಾರಿ	6	6	0
26	ಲೆಕ್ಕ ಮೇಲ್ವಿಚಾರಕರು	6	0	6
27	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕ	6	0	6
28	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	45	41	4
29	ಪ್ರಥಮ ದರ್ಜೆ ಕಂದಾಯ ನಿರೀಕ್ಷಕರು	40	40	0

ಕ್ರ ಸಂ.	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳು	ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳು	ಖಾಲಿ ಹುದ್ದೆಗಳು
30	ಶೀಘ್ರಲಿಪಿಗಾರರು	12	12	0
31	ಹಿರಿಯ ಡಾಟಾ ಎಂಟ್ರಿ ಆಪರೇಟರ್	14	14	0
32	ಡಾಟಾ ಎಂಟ್ರಿ ಆಪರೇಟರ್	14	14	0
33	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	10	5	5
34	ಹಿರಿಯ ಬೆರಳಚ್ಚುಗಾರರು	33	33	0
35	ಬೆರಳಚ್ಚುಗಾರರು	79	79	0
36	ಹಿರಿಯ ಟೆಲಿಫೋನ್ ಆಪರೇಟರ್	1	1	0
37	ಟೆಲಿಫೋನ್ ಆಪರೇಟರ್	0	0	0
38	ಹಿರಿಯ ವಾಹನ ಚಾಲಕರು	6	4	2
39	ವಾಹನ ಚಾಲಕರು	13	13	0
40	ದಲಾಯತ್	14	14	0
41	ಸ್ವೀಪರ್	2	2	0
42	ಕಾವಲುಗಾರ	0	0	0
	ಒಟ್ಟು ಹುದ್ದೆಗಳು	342	296	46

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಕನೀನಿನಿ ನೊಂದಾಯಿತ ಕಚೇರಿ ಬೆಂಗಳೂರು				
ಕ್ರ. ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1	1	0
2	ತಾಂತ್ರಿಕ ನಿರ್ದೇಶಕರು	1	1	0
3	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	2	2	0
4	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	6	6	0
5	ಸಹಾಯಕ ಅಭಿಯಂತರರು	11	6	5
6	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	1	1	0
7	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	1	0	1
	ಒಟ್ಟು	**23**	**17**	**6**

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಕನೀನಿನಿ., ಕೇಂದ್ರ ಕಚೇರಿ, ಧಾರವಾಡ				
ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	1	1	0
2	ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು	1	1	0
3	ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು	2	2	0
4	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	1	1	0
5	ಲೆಕ್ಕ ಪರಿಶೊಧನಾಧಿಕಾರಿಗಳು	2	2	0
6	ಅಧೀಕ್ಷಕರು	3	3	0
7	ಲೆಕ್ಕಾಧೀಕ್ಷಕರು	5	5	0
8	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	8	5	3
9	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	7	6	1

ಕ್ರ. ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
10	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	17	17	0
11	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	4	2	2
12	ಶೀಘ್ರಲಿಪಿಗಾರರು	1	0	1
13	ಬೆರಳಚ್ಚುಗಾರರು	7	1	6
14	ವಾಹನಚಾಲಕ	2	0	2
15	ಸಿಪಾಯಿ	9	7	2
16	ಕಾವಲುಗಾರರು	2	1	1
	ಒಟ್ಟು:-	**72**	**54**	**18**
	ಮುಖ್ಯ ಇಂಜಿನಿಯರ್ ನೀರಾವರಿ (ಉತ್ತರ) ವಲಯ			
ಕ್ರ.ಸಂ	**ಹುದ್ದೆಗಳ ವಿವರ**	**ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ**	**ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ**	**ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ**
1	2	**3**	**4**	**5**
1	ಮುಖ್ಯ ಇಂಜಿನೀಯರ್	1	1	0
2	ಅಧೀಕ್ಷಕ ಇಂಜಿನೀಯರ್	5	3	2
3	ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ್	13	9	4
4	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ್	67	61	6
5	ಉಪ ನಿರ್ದೇಶಕರು (ಸಾಂ)	1	1	0
6	ವೈದ್ಯಾಧಿಕಾರಿಗಳು	1	0	1
1	ಸಹಾಯಕ ಇಂಜಿನೀಯರ್	216	99	117
2	ಸಹಾಯಕ ಆಡಳಿತ ಅಧಿಕಾರಿ	4	1	3
3	ಸಹಾಯಕ ರಸಾಯನಿಕ ಇಂಜಿನೀಯರ್	1	0	1
5	ಸಹಾಯಕ ಭೂವಿಜ್ಞಾನಿ	1	0	1
1	ಲೆಕ್ಕಾಧೀಕ್ಷಕರು	11	9	2
2	ಕಿರಿಯ ಇಂಜಿನೀಯರ್	133	65	68
3	ಸಹಾಯಕ ಸಾಂಖ್ಯಿಕ ಅಧಿಕಾರಿ	1	1	0
4	ವಿದ್ಯುತ್ ಪ್ರವಾಹಕರು	1	0	1
5	ಅಧೀಕ್ಷಕರು	15	11	4
6	ಪ್ರ.ದ.ಸ.	86	53	33

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
7	ಪ್ರ.ದ.ಲೆ.ಸ.	24	17	7
8	ಪ್ರ.ದ.ಭೂ.ಮಾಪಕರು	2	0	2
9	ಪ್ರ.ದ.ಕಂದಾಯ ನಿರೀಕ್ಷಕರು	11	4	7
10	ಮುಖ್ಯೋಪಾಧ್ಯಾಯರು	1	1	0
11	ಅನುರೇಖಕ	5	2	3
12	ಸಹ ಸಹಾಯಕ ಅಧ್ಯಾಪಕರು	17	12	5
13	ಅಂಕಿ ಅಂಶ ಸಹಾಯಕರು	1	0	1
14	ಶೀಘ್ರಲಿಪಿಗಾರರು	8	6	2
15	ದ್ವಿ.ದ.ಸ.	113	93	20
16	ದ್ವಿ.ದ.ಲೆ.ಸ.	20	11	9
17	ದ್ವಿ.ದ.ಭೂಮಾಪಕರು	9	0	9
18	ನೀಲಿ ಮುದ್ರಕರು	2	1	1
19	ಫೋಟೋಗ್ರಾಫರ	1	0	1
20	ಬೆರಳಚ್ಚುಗಾರ	93	16	77
21	ಪ್ರ.ದ.ನರ್ಸ	1	0	1
22	ಕಿರಿಯ ಆರೋಗ್ಯ ನಿರೀಕ್ಷಕರು	1	1	0
23	ಹೆಡ್ ಕಾನಸ್ಟೇಬಲ್	2	1	1
24	ವಾಹನಚಾಲಕರು	58	16	42
25	ಕೆಲಸ ನಿರೀಕ್ಷಕರು	34	15	19
26	ಕಂಪೌಂಡರ	2	2	0
27	ಪೇದೆ	12	7	5
28	ಕಾಲುವೆ ಗುಮಾಸ್ತ	1	1	0
1	ಪಾಟಕರಿ	55	40	15
2	ಜಮಾದಾರ	1	0	1
3	ಅನುಚರ (ಅಟೆಂಡರ್)	15	11	4
4	ಅಟೆಂಡೆಂಟ್	1	1	0
5	ಜವಾನರು	164	142	22
6	ಸೈಕಲ್ ಆಡರ್ಲಿ	1	0	1
7	ಕಾವಲುಗಾರ	57	43	14
8	ಚೌಕಿದಾರ	3	3	0
9	ಬಂಗ್ಲೋ ಚೌಕಿದಾರ	2	2	0
10	ನಾಯಕ	1	1	0

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
11	ಮೆಸ್‌ಮನ್	4	4	0
12	ಖಲಾಸಿ	11	8	3
13	ಸ್ವೀಪರ	4	2	2
14	ರಬ್ಬಿಶ್ ಕಾರ್ಟಮನ್	1	1	0
15	ಗ್ಯಾಂಗಮನ್	3	2	1
16	ಸ್ಕೆವೆಂಜರ್	3	3	0
17	ವಾರ್ಡ ಅಟೆಂಡರ	1	1	0
18	ಲೇಡಿ ಅಟೆಂಡೆಂಟ್	1	1	0
19	ಸರ್ಜಿಕಲ್ ಅಟೆಂಡೆಂಟ್	1	1	0
20	ಮಾಳಿ	2	2	0
21	ಸ್ವೀಪರ್	3	3	0
22	ಮಿಡ್‌ವೈಫ್	1	1	0
23	ಫೋರ್‌ಮಾನ್	1	0	1
24	ಮೆಕ್ಯಾನಿಕ್	1	0	1
	ಒಟ್ಟು:-	**1312**	**792**	**520**

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್, ನೀರಾವರಿಗಳು ಯೋಜನಾ ವಲಯ, ಕಲಬುರಗಿ

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ಮುಖ್ಯ ಅಭಿಯಂತರರು	1	1	0
2	ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು	1	0	1
3	ಉಪ ಮುಖ್ಯ ಅಭಿಯಂತರರು	1	1	0
4	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	6	5	1
5	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	23	23	0
6	ಸಹಾಯಕ ಅಭಿಯಂತರರು	122	82	40
7	ಕಿರಿಯ ಅಭಿಯಂತರರು	57	39	18
8	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	2	1	1
9	ಅಧೀಕ್ಷಕರು	9	6	3
10	ಲೆಕ್ಕ ಪರಿಶೋಧನಾಧಿಕಾರಿಗಳು	5	3	2
11	ಲೆಕ್ಕಾ ಅಧೀಕ್ಷಕರು	2	0	2

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
12	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	40	38	2
13	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	76	65	11
14	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	16	8	8
15	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	24	14	10
16	ಶೀಘ್ರಲಿಪಿಗಾರರು	6	2	4
17	ಬೆರಳಚ್ಚುಗಾರರು	39	9	30
18	ಪ್ರಥಮ ದರ್ಜೆ ಭೂಮಾಪಕರು	1	0	1
19	ದ್ವಿತೀಯ ದರ್ಜೆ ರೆವಿನ್ಯೂ ಸರ್ವೇಯರ್	1	0	1
20	ರೇಖಾಕಾರರು (ಅನುರೇಖಕರು)	1	1	0
21	ವಾಹನಚಾಲಕ	32	11	21
22	ಅನುಚರರು	6	2	4
23	ಜಮೇದಾರರು	1	0	1
24	ಕಾವಲುಗಾರರು	24	14	10
25	ಸಿಪಾಯಿ	77	67	10
26	ಆಪರೇಟರ್ ಹೆಚ್.ಎಂ.ಇ	3	0	3
27	ಆಪರೇಟರ್	2	0	2
28	ಸೀನಿಯರ್ ವರ್ಕ ಇನ್ಸಪೆಕ್ಟರ್	5	0	5
29	ಜೂನಿಯರ್ ವರ್ಕ ಇನ್ಸಪೆಕ್ಟರ್	7	0	7
30	ಹೆಲ್ಪರ್	1	1	0
31	ಕ್ಲೀನರ್	3	0	3
32	ಪಂಪ ಆಪರೇಟರ	1	0	1
33	ಕಸಗೂಡಿಸುವವರು	1	0	1
34	ಮೇಸ್ತ್ರಿ ಕಾರಕೂನ	1	1	0
35	ಎಸ್.ಆರ್.ಎಸ್. ವಾಹನಚಾಲಕರು	1	0	1
	ಒಟ್ಟು:-	**598**	**394**	**204**

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್, ಮಲಪ್ರಭಾ ಯೋಜನಾ ವಲಯ, ಧಾರವಾಡ				
ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ಮುಖ್ಯ ಇಂಜಿನೀಯರ	1	1	0
2	ಉಪ ಮುಖ್ಯ ಇಂಜಿನೀಯರ	1	0	1
3	ಸೂಪರಿಂಟೆಂಡಿಂಗ ಇಂಜಿನೀಯರ	2	1	1
4	ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನೀಯರ	10	8	2
5	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	12	12	0
6	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜೀನಿಯರ	36	34	2
7	ಮೆಡಿಕಲ್ ಆಫಿಸರ್	1	0	1
8	ಸಹಾಯಕ ಆಡಳಿತ ಅಧಿಕಾರಿ	2	1	1
9	ಸಹಾಯಕ ಇಂಜೀನಿಯರ	174	66	108
10	ಲೆಕ್ಕ ಪರಿಶೋದನಾಧಿಕಾರಿ	6	6	0
11	ಕಿರಿಯ ಇಂಜೀನಿಯರ	123	34	89
12	ಅಸಿಸ್ಟಂಟ್ ಸ್ಟ್ಯಾಠಯಟಿಸ್ಟಿಕಲ್ ಆಫೀಸರ್	1	1	0
13	ಅನುರೇಖಕರು	5	5	0
14	ಪ್ರ.ದ ಭೂ. ಮಾಪಕರು	1	0	1
15	ದ್ವಿ ದ ಭೂ. ಮಾಪಕರು	11	0	11
16	ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು	5	5	0
17	ಅಧೀಕ್ಷಕರು	13	8	5
18	ವಿದ್ಯುತ್ ಪ್ರವಾಹಕರು	3	0	3
19	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	60	34	26
20	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	122	91	31
21	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕ	18	14	4
22	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕ	20	5	15
23	ಶೀಘ್ರ ಲಿಪಿಗಾರ	5	2	3
24	ರೆವೆನ್ಯೂ ಇನ್ಸಪೆಕ್ಟರ್ (ಪ್ರ.ದ.ಕಂ.ನಿ)	2	0	2

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
25	ಬೆರಳಚ್ಚುಗಾರ.	70	10	60
26	ವಾಹನ ಚಾಲಕ	34	20	14
27	ಪರ್ಮ್ರಸಿಸ್ಟ	1	0	1
28	ಕಿರಿಯ ಮಹಿಳಾ ಆರೋಗ್ಯ ಸಹಾಯಕಿ	1	0	1
29	ಪುರುಷ ಆರೋಗ್ಯ ಸಹಾಯಕ	1	0	1
30	ಹೆಡ್ ಕಾನ್ಸಟೇಬಲ್ (ಹವಾಲ್ದಾರ)	1	0	1
31	ಪೋಲಿಸ್ ಕಾನ್ಸಟೇಬಲ್	2	0	2
32	ಸೌದಿ/ಖಲಾಸಿ	4	1	3
33	ಅಟೆಂಡರ್	10	6	4
34	ಸಿಪಾಯಿ	123	98	25
35	ಕಾವಲುಗಾರ	45	27	18
36	ಸ್ವೀಪರ್	3	3	0
37	ಬಂಗ್ಲೋ ಚೌಕಿದಾರರು	1	1	0
38	ಅಡಿಗೆಯ (ಕುಕ್)	2	2	0
39	ತೋಟಿ	1	1	0
	ಒಟ್ಟು:-	933	497	436

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್, ನೀರಾವರಿ ಕೇಂದ್ರ ವಲಯ, ಮುನಿರಾಬಾದ್

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ಮುಖ್ಯ ಅಭಿಯಂತರರು	1	1	0
2	ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು	2	2	0
3	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	10	9	1
4	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು	42	41	1
5	ಲೆಕ್ಕ ಪರಿಶೋಧಿಕಾರಿಗಳು	2	0	2
6	ಸಹಾಯಕ ಇಂಜಿನೀಯರ್	175	91	84
7	ಕೆಮಿಕಲ್ ಇಂಜಿನೀಯರ್	1	0	1
8	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	3	0	3

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
9	ಅಧೀಕ್ಷಕರು	13	8	5
10	ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು	7	4	3
11	ಕಿರಿಯ ಇಂಜನೀಯರ್	118	67	51
12	ಸಹಾಯಕಕೆಮಿಕಲ್ ಇಂಜಿನೀಯರ್	2	0	2
13	ಸಾಂಖ್ಯಿಕ ನಿರೀಕ್ಷಕರು	1	0	1
14	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	65	47	18
15	ಕಂದಾಯ ನಿರೀಕ್ಷಕರು	17	5	12
16	ಪ್ರಥಮ ದರ್ಜೆ ಕಂದಾಯ ಮಾಪಕರು	4	0	4
17	ಅನುರೇಖಕರು	3	1	2
18	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	104	88	16
19	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	18	13	5
20	ಶೀಘ್ರಲಿಪಿಗಾರರು	3	1	2
21	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	16	10	6
22	ಬೆರಳಚ್ಚುಗಾರರು	69	5	64
23	ದ್ವಿತೀಯ ದರ್ಜೆ ಕಂದಾಯ ಮಾಪಕರು	0	0	0
24	ವಾಹನ ಚಾಲಕರು	17	9	8
25	ಅನುಚರರು	4	2	2
26	ಜವಾನರು	125	124	1
27	ಕಾವಲುಗಾರರು	9	7	2
28	ಟೆಲಿಫೋನ್ ಲೈನ್‌ಮೇನ್	7	6	1
29	ಟೆಲಿಫೋನ್ ಅಟೆಂಡರ್	2	0	2
30	ಕಸಗೂಡಿಸುವವರು	3	2	1
31	ಸೌಢಿ ಕಲಾಸಿ	17	14	3
32	ಅಡುಗೆಯವರು	1	0	1
	ಒಟ್ಟು:-	861	557	304

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್, ತುಂಗಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ ವಲಯ, ಶಿವಮೊಗ್ಗ

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	ಮುಖ್ಯ ಇಂಜಿನಿಯರ್	1	1	0
2	ಸೂಪರಿಂಟೆಂಡಿಂಗ್ ಇಂಜಿನಿಯರ್	3	3	0

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
3	ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್	9	8	1
4	ಉಪ ಮುಖ್ಯ ಇಂಜಿನಿಯರ್	1	1	0
5	ಸಹಾಯಕ ಎಕ್ಸಿಕ್ಯೂಟಿವ್ ಇಂಜಿನಿಯರ್	33	32	1
6	ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	7	7	0
7	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿಗಳು	2	0	2
8	ಸಹಾಯಕ ಇಂಜಿನಿಯರ್	166	108	58
9	ಲೆಕ್ಕ ಪರಿಶೋಧನಾಧಿಕಾರಿಗಳು	1	1	0
10	ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು	9	6	3
11	ಕಿರಿಯ ಇಂಜಿನಿಯರ್	105	60	45
12	ವಿದ್ಯುಚ್ಛಕ್ತಿ ಕಿರಿಯ ಇಂಜಿನಿಯರ್	1	0	1
13	ಅಧೀಕ್ಷಕರು	12	8	4
14	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	64	31	33
15	ಪ್ರಥಮ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	21	14	7
16	ಪ್ರಥಮ ದರ್ಜೆ ಭೂಮಾಪಕರು	9	0	9
17	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	105	43	62
18	ದ್ವಿತೀಯ ದರ್ಜೆ ಭೂಮಾಪಕರು	5	0	5
19	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	18	7	11
20	ಅನುರೇಖಕರು	1	1	0
21	ಶೀಘ್ರಲಿಪಿಗಾರರು	4	3	1
22	ಬೆರಳಚ್ಚುಗಾರರು	61	12	49
23	ಕಂಪ್ಯೂಟರ್ ಪ್ರೋಗ್ರಾಮರ್	1	0	1
24	ವಿದ್ಯುಚ್ಛಕ್ತಿ ಲೈನ್ ಮೆಕ್ಯಾನಿಕ್	1	0	1
25	ಚಾಲಕರು	20	12	8

ಕ್ರ.ಸಂ	ಹುದ್ದೆಗಳ ವಿವರ	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
26	ಅಟೆಂಡರ್	8	0	8
27	ಜವಾನರು	116	49	67
28	ಕಾವಲುಗಾರರು	18	4	14
29	ಮಾಲಿ	3	1	2
30	ಕುಕ್ ಕಂ. ಮೇಟಿ	2	1	1
31	ಅಡಿಗೆಯವರು (ಸಸ್ಯಹಾರಿ)	5	3	2
32	ಸ್ವೀಪರ್	10	2	8
33	ಸ್ಕ್ಯಾವೆಂಜರ್	2	0	2
34	ವಿಶೇಷ ಭೂಸ್ವಾಧೀನಾಧಿಕಾರಿಗಳು	1	0	1
35	ವಿಶೇಷ ತಹಶೀಲ್ದಾರ್/ಶಿರಸ್ತೆದಾರ	1	0	1
36	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕರು	3	1	2
37	ಪ್ರಥಮ ದರ್ಜೆ ಭೂಮಾಪಕರು	1	0	1
38	ದ್ವಿತೀಯ ದರ್ಜೆ ಭೂಮಾಪಕರು	1	0	1
39	ಕಂದಾಯ ನಿರೀಕ್ಷಕರು	1	0	1
40	ಗ್ರಾಮಲೆಕ್ಕಾಧಿಕಾರಿ	1	1	0
41	ಕಂಪ್ಯೂಟರ್ ಆಪರೇಟರ್	1	0	1
42	ಬೆರಳಚ್ಚುಗಾರರು	2	1	1
43	ಒಟ್ಟು:-	**838**	**421**	**417**
	ಒಟ್ಟು	**4637**	**2732**	**1905**

ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

(ನಿಗಮದಿಂದ ಭರ್ತಿ ಮಾಡಬೇಕಾದ ಹುದ್ದೆಗಳು)

ಕ್ರ.ಸಂ	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	2	3	4	5
1	ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ	1	1	0
2	ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಹಣಕಾಸು)	1	1	0
3	ಉಪ ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು ಆರ್ಥಿಕ	1	0	1
4	ಉಪ ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ	1	0	1
5	ಸಹಾಯಕ ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು	1	1	0
6	ಸಹಾಯಕ ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿಗಳು	1	0	1
7	ವ್ಯವಸ್ಥಾಪಕರು- ಹಣಕಾಸು	1	0	1
8	ವ್ಯವಸ್ಥಾಪಕರು-(ಸೆಕ್ರೆಟೇರಿಯಲ್ ಕಾನೂನು)	1	0	1
9	ಉಪ ವ್ಯವಸ್ಥಾಪಕರು (ಸೆಕ್ರೆಟೇರಿಯಲ್ ಕಾನೂನು)	1	0	1
10	ಉಪ ವ್ಯವಸ್ಥಾಪಕರು(ಆರ್ಥಿಕ& ಲೆಕ್ಕಪತ್ರ)	1	1	0
11	ಸಹಾಯಕ ವ್ಯವಸ್ಥಾಪಕರು (ಲೆಕ್ಕಪತ್ರ)	3	0	3
12	ಸಹಾಯಕ ವ್ಯವಸ್ಥಾಪಕರು (ಸೆಕ್ರೆಟೇರಿಯಲ್ ಕಾನೂನು)	1	0	1
13	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿ	1	1	0
14	ಸಿಸ್ಟಂ ಇಂಜಿನಿಯರ್	1	0	1
15	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರವರ ಆಪ್ತ ಕಾರ್ಯದರ್ಶಿ	1	0	1
16	ಹಿರಿಯ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯನಿರ್ವಾಹಕ	4	0	4
17	ಹಿರಿಯ ಕಛೇರಿ ಕಾರ್ಯನಿರ್ವಾಹಕ	2	0	2
18	ಹಿರಿಯ ಕಾನೂನು ಕಾರ್ಯನಿರ್ವಾಹಕ	1	0	1
19	ಕಿರಿಯ ಸಿಸ್ಟಮ್ ಇಂಜಿನಿಯರ್	1	0	1
20	ಲೆಕ್ಕ ಸಹಾಯಕರು	7	1	6
21	ಆಪ್ತ ಸಹಾಯಕರು	6	0	6
22	ಕಛೇರಿ ಸಹಾಯಕ	12	0	12
23	ಹಿರಿಯ ವಾಹನ ಚಾಲಕರು	4	0	4
24	ಡಾಟಾ ಎಂಟ್ರಿ ಆಪರೇಟರ್	10	0	10
25	ವಾಹನ ಚಾಲಕರು	12	0	12

ಕ್ರಸಂ	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
26	ಕಿರಿಯ ಸಹಾಯಕ	2	0	2
27	ಗ್ರೂಪ್ ಡಿ / ಅಟೆಂಡರ್	12	0	12
28	ಜವಾನರು	5	0	5
	ಒಟ್ಟು	96	6	90

ಸರ್ಕಾರದಿಂದ ಭರ್ತಿ ಮಾಡಬೇಕಾದ ಹುದ್ದೆಗಳ ವಿವರ				
ಕ್ರಸಂ	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
1	2	3	4	5
1	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು	1	1	0
2	ಮುಖ್ಯ ಇಂಜಿನಿಯರ್	3	3	0
3	ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿ	1	1	0
4	ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ	1	1	0
5	ಅಧೀಕ್ಷಕ ಇಂಜಿನಿಯರ್	3	3	0
6	ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ್ / ಉಪ ಮುಖ್ಯ ಇಂಜಿನಿಯರ್	15	15	0
7	ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ್ ವಿಭಾಗ-1/ತಾಂತ್ರಿಕ ಸಹಾಯಕರು	54	54	0
8	ಅಂಕಿ ಅಂಶಗಳ ಉಪನಿರ್ದೇಶಕರು	1	1	0
9	ವಿಶೇಷ ತಹಶೀಲ್ದಾರ್	1	0	1
10	ಹಿರಿಯ ಭೂಗರ್ಭಶಾಸ್ತ್ರಜ್ಞ	1	0	1
11	ಲೆಕ್ಕ ಪರಿಶೋಧನಾಧಿಕಾರಿ (ರಾಲೆಪ) ಮತ್ತು (ಜಸಂಇ)	9	4	5
12	ಸಹಾಯಕ ಇಂಜಿನಿಯರ್	209	156	53
13	ಸಹಾಯಕ ಭೂಗರ್ಭಶಾಸ್ತ್ರಜ್ಞ	1	0	1
14	ಸಹಾಯಕ ಆಡಳಿತಾಧಿಕಾರಿ	5	2	3
15	ಪತ್ರಾಂಕಿತ ಅಧೀಕ್ಷಕರು (ಗೆಜೆಟೆಡ್ ಮ್ಯಾನೇಜರ್)	1	0	1
16	ಅಧೀಕ್ಷಕ	16	4	12
17	ಲೆಕ್ಕಾಧೀಕ್ಷಕ (ರಾಲೆಪ ಇಲಾಖೆ) (ಜಲ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ)	10	8	2
18	ಶಿರಸ್ತೆದಾರ್	1	1	0
19	ಕಿರಿಯ ಇಂಜಿನಿಯರ್	94	51	43
20	ಸಹಾಯಕ ಸಾಂಖ್ಯಿಕ ಅಧಿಕಾರಿ	2	2	0
21	ಸಹಾಯಕ ಭೂ-ವಿಜ್ಞಾನಿ	2	0	2
22	ಪ್ರಥಮ ದರ್ಜೆ ಸಹಾಯಕ	75	18	57

ಕ್ರ.ಸಂ	ಹುದ್ದೆಯ ಹೆಸರು	ಮಂಜೂರಾದ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ	ಖಾಲಿ ಹುದ್ದೆಗಳ ಸಂಖ್ಯೆ
23	ಪ್ರಥಮ ದರ್ಜೆ ಭೂಮಾಪಕ	2	0	2
24	ಆಕೃತಿ ರಚನಾಕಾರ	3	0	3
25	ಪ್ರಥಮ ದರ್ಜೆ ಉಗ್ರಾಣಪಾಲಕ	1	0	1
26	ಶೀಘ್ರಲಿಪಿಗಾರ	18	5	13
27	ಅನುರೇಖಕರು	4	0	4
28	ದ್ವಿತೀಯ ದರ್ಜೆ ಸಹಾಯಕರು	130	50	80
29	ದ್ವಿತೀಯ ದರ್ಜೆ ಲೆಕ್ಕ ಸಹಾಯಕರು	18	7	11
30	ದ್ವಿತೀಯ ದರ್ಜೆ ಉಗ್ರಾಣಪಾಲಕರು	2	0	2
31	ನೀಲಿ ನಕ್ಷೆಗಾರರು	3	0	3
32	ಬೆರಳಚ್ಚುಗಾರರು	72	1	71
33	ವಾಹನ ಚಾಲಕರು	54	7	47
34	ಸಹಾಯಕ ಛಾಯಾಗ್ರಾಹಕರು	1	0	1
35	ಅನುಚರ / ಜಮೇದಾರ	8	0	8
36	ಜವಾನ/ ಕಾವಲುಗಾರ / ಸ್ವೀಪರ್	213	26	187
	ಒಟ್ಟು	1060	439	621

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೆ.ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-2

ಕೃಷ್ಣಾ ಭಾಗ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

ನಿಗಮದಿಂದ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಭೂಸ್ವಾಧೀನ / ಭೂ ಪರಿಹಾರ / ಇತರೆ ಕಾರಣದಿಂದಾಗಿ ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ ನೀಡಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು

ರೂ. ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
1	2	3	4	5	6	7	8	9	10
1	Grouting the Body, Upstream treatment, reaming and redrilling of the porous holes /Foundation holes of the Almatti Dam.(Rehabilitation and Improvement Works to Almatti Dam Under World Bank aided DRIP program. Package -I)	22.48	M/s Ferro Concretet construction pvt ltd,Indore.	22.07	03.06.2016	02.10.2018	Time extension is approved vice CE Office ltr No. 2496 Dt:- 14-10-2019 from 3-10-2018 to 31-3-2020.	29.44	Physically work is completed
2	HERKAL SOUTH EXTENSION LIFT IRRIGATION SCHEME ON TURNKEY BASIS.	107.26	M/S Koya & Company Constructions Ltd Hydrabad	97.3	30.05.2019	29.11.2020	Ist Time extension is approved from 30.11.2020 to 29.11.2021	52.40	Total Rising main length is 18.86Km among this 11.80Km is completed & Intake canal & Jackwell excavation work is done concrete work to be execute
3	Design, supply ,errection etc Balalce electromechanical works of CLIS on turn key basis	96.77	M/s Megha Engineering and Infrastructures Ltd R/o Bangalore	84.26	26/02/2013	25/02/2014	31-03-2018 (5th)	79.62	Work completed & is under maintanance from 26-03-2018 for 5 years
4	Construction of 110 KV transmission line to CLIS	8.50	M/s Megha Engineering and Infrastructures Ltd R/o Bangalore	10.69	09/11/2015	08/05/2016	14-08-2019 (5th)	13.83	Work completed & is under maintanance from 24-03-2020 for 2 years
5	Construction of East Canal from KM 70.00 to 80.00 including lining and Structures under Chimmalagi LIS (Indent-5109)	38.26	N D Waddr R/o Wajjal	27.93	07/07/2014	06/07/2014	31.03.2018 (3rd)	27.05	Work almost completed except minor works
6	Construction of East Canal from KM 80.00 to 90.00 including lining and Structures under Chimmalagi LIS (Indent-5110)	32.35	N D Waddr R/o Wajjal	25.39	21/05/2014	20/05/2015	31.03.2018 (3rd)	21.97	Work almost completed except minor works
7	Construction of East Canal from KM 90.00 to 130.00 including linig and Structures under Chimmalagi LIS	145.19	D R N Infrastructure, Eng & Contractors Hubli	161.73	31/10/2014	30/10/2015	31-03-2020 (10th)	166.95	Work almost completed except minor works
8	Construction of Dystributory-13A of East canal under CLIS from Km 10.00 to 25.725 including structures (Indent-3466)	16.00	Sri. Mallikarjun N Madari R/o Muddebihal	12.96	27-09-2013	26/06/2014	31/05/2015	10.21	Except 750 mts remaing work is completed. Notice is served to agency to finalise the work.
9	Modernization of distibutory network of ALBC from Dy-1 to 5 & additional dy @ 10.71km & at 12.60km including laterals and structures (Package-I) (Indent-14960)	14.16	Udayasivakumar	12.34	03/07/2019	02/04/2020	31/12/2020	6.51	Under progress
10	Modernization of distibutory network of ALBC from Dy-6 to 15 & additional dy @ 4.80km including laterals and structures (Package-II) (Indent-14961)	14.74	Udayasivakumar	12.85	03/07/2019	02/04/2020	31/12/2020	2.89	Under progress
11	Modernization of distibutory network of ALBC from Dy-16 to 29 including laterals and structures(Package-III) (Indent-14962)	14.71	Udayasivakumar	12.81	03/07/2019	02/04/2020	31/12/2020	4.96	Under progress

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
12	Survey, Investigation, Design, Supply, Erection, Testing and Commissioning of required number Vertical Turbine pumps coupled to HT Motor at proposed Nagarbetta Lift Head work Viz., intake channel, pump house, manifold, along with electrical panel, soft starter, capacitor,110 KV power transformer, HT cabling,110 KV Sub-station and 110 KV power line, MS raising main, valves and construction of delivery chamber, supply of spares parts and tools including O & M for five years for Nagarbetta LIS head works on turnkey basis (indent-14135)	65.90	Sri. K. Doddahanumanthappa Contractor R/o Hospet	49.39	15/03/2018	14/08/2019	31-07-2020 (1st)	43.13	Intake canal out of 800mt so far 500mt remaing under progress. Forebay, Transition, Jackwell, Rising main,Deliver chamber completed. Pump & motors errected. Transmission line work under progress,Sub-Station & Bay work Under Completed
13	Design,Supply,Installation, Testing & Commissioning, Operation, Maintainance,Training & Transfor of Ramthal (Marol) Iind Stage (West Side Area 11700 Ha.)	387.70	M/s Nefafim Irrigation India Pvt Ltd. Megha Engineering & Insfastructures.Ltd,(J,V) S-2 Hydrabad	381.05	1055/07-01-2014	06.09.2015	2nd TE-31/10/2016 3rd TE-31.03.2017	374.68	Work completed & CC Issued on 25-03-2017 & 5 years maintainance period Running
14	Design,Supply,Installation, Testing &Commissioning, Operation, Maintainance,Training & Transfor of Ramthal (Marol) Iind Stage (East Side Area 12300 Ha.)	411.10	M/s Jain Irrigation System Ltd. Jalaganv Maharastra	385.78	1068/07-01-2014	06.09.2015	2nd TE-31/10/2016 3rd TE-31.03.2017	378.77	Work completed & CC Issued on 25-03-2017 & 5 years maintainance period Running
15	Construction of east main canal from KM 40.00 to 51.82 of RMLIS of 1st stage	5.53	Sri H.R. Chinchali	5.00	1544/14-03-2013	13.12.2013	31.05.2014	4.27	Work heldup due to Land Acquisition problem
16	Construction of Kudalsangam Adivihal bridge across Mallaprabha river	52.80	KNR Construction Limited	53.75	853/16-10-2017	15.10.2019	3rd TE-15.04.2022	39.83	Physically work completed
17	Construction Distributary-3, Distributary-4 and its Laterals of Malghan west canal including Lining and structures (Indent No.14319)	8.09	Sri Jayasheel Narayan Shetty, Cl-I Contractor	7.52	08.3.2019	07.12.2019	TE approved 31.3.2021	6.80	Total Length - 17.080 Km Completed - 16.965 Km Balance - 0.115 Km Work nearing completion
18	Construction Distributary-5 and its Lateral , Minor-1 of Malghan west canal including Lining and structures (Indent No.14320)	6.15	Sri Shivaling D Hammini, Cl-I Contractor	5.396	24.5.2019	23.2.2020	TE approved 30.3.2021	4.88	Total Length - 11.210 Km Completed - 9.230 Km Balance - 1.980 Km
19	Construction Distributary-8 and its Laterals of Malghan west canal from km 0.00 to km 6.930 including Lining ~~and structures (Indent~~ No.14324)	5.49	Sri Shivaling D Hammini, Cl-I Contractor	4.11	~~10.2.2020~~	~~09.11.2020~~	TE proposal up to ~~31.3.2022~~ submitted	1.54	Total Length - 12.540 Km ~~Completed - 7.200 Km~~ Balance - 5.340 Km
20	Construction of Minor-3, Minor-4, Distributary-9 of Malghan west canal including Lining and structures (Indent No.14325)	5.35	Sri Jayasheel Narayan Shetty, Cl-I Contractor	4.23	28.6.2019	27.3.2020	TE Approved 30.3.2021	3.71	Total Length - 16.290 Km Completed - 14.090 Km Balance - 2.200 Km Work nearing completion except Lat 4 (2.20 Km).

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
21	Construction of Distributary-10, Lateral-1, Lateral-2, Lateral-3, Lateral-4 of Malghan west canal including Lining and structures (Indent No.14328)	5.45	Sri Gopal Nayak, Cl-I Contractor	4.58	04.6.2019	03.3.2020	TE Approved 31.3.2021	3.94	Total Length - 12.995 Km Completed - 10.855 Km Balance - 2.140 Km Work nearing completion except Lat 3 (1.840 Km).
22	Construction Minor-5 , Distributary-11, 12, 13 and its Laterals of Malghan west canal including Lining and structures(Indent No.14330)	7.23	Sri M.N.Madari, Cl-I Contractor	7.23	24.5.2019	23.2.2020	TE Approved 30.3.2021.	6.69	Total Length - 17.060 Km Completed - 16.840 Km Balance - 0.220 Km Work nearing completion
23	Construction Distributary-14, Distributary-15 and its Lateral, Minor-6 Minor-7 of Malghan west canal including Lining and structures (Indent No.14333)	6.41	Sri Dhanasing Kheeru Rathod, Cl-I Contarctor	5.25	02.12.2019	01.9.2020	TE Approved 30.9.2021	5.10	Total Length - 17.110 Km Completed - 16.320 Km Balance - 0.190 Km Work nearing completion
24	Filling up of Kudagi MI Tank Connecting Canal network under Minor-1 of Distributary-5, Talewad MI Tank under Minor-2 of Disrtibutary-5, Managuli MI Tank under Minor-1 of Managuli Branch Canal under Mulwad LIS Stage - III in Basavna Bagewadi Tq. of Vijayapur Dist. (I No - 12523)	9.65	Shri. N.S.Pujari Class I Contractor R/O Khilri Hatti	7.12	25.04.2017	24.01.2018	up to 31.05.2020	6.06	Out of 12.70 Km 350mt is balance due to land acquisition
25	Filling up of Talewad Ingu Tank Connecting Canal Network under Minor-3 of Dy-8, Muttagi Tank Under Minor-10 of Dy-8 of Managuli Branch Canal underMulwad LIS Stage - III in Basavana Bagewadi Tq of Vijayapur.	10.06	Shri. N.V.Kulkarni Class I Contractor R/O Vijayapur	7.45	23.01.2018	22.10.2018	up to 31.03.2019	7.09	Out of 9.50 Km 400mt is balance due to land acquisition
26	Filling up of Ukkali MI Tank-1 connecting Canal network under Sub-Minor-3 of Minor-6, Ukkali MI Tank-2 under Sub-Minor-6 of Distributary-15 of Managuli Branch Canal underMulwad LIS Stage - III in Basavana Bagewadi Tq of Vijayapur Dist : (I.No 13561)	6.05	Shri. S.D.Hammini Class - I Contractor R/O Ghtaprabha	4.51	22.02.2018	21.11.2018	up to 31.03.2019	4.10	Out of 9.25 Km 300mt is balance due to land acquisition
27	Construction of Jack well at Masuti for 3rd Lift, Lead off Canal-II including structures, Intake channel, Raising mains, Pumping machineries, Delivery Chamber, Sub Station, Electromechanical spares, approach road and Operation and Maintenance for five years on Turnkey basis – (Package-III)	514.00	M/s MEGHA Engineering and Infrastructures Ltd. HYDERABAD.	410.17	09.11.2012	08.03.2016	5th EOT Aprd vide CE Ltr No 3971 dt 21.01.2019	410.17	The system is commissioned on 20.09.2017 and It is under O&M Peroid from 21.09.2017 to 20.09.2022
28	Construction of Bijapur Main Canal From Km 110.00 To Km 130.000 (Excluding Km 123.00 To Km 125.00 Of Aqueduct Reach) Under Mulwad Lift Irrigation Scheme Ukp Stage III (Indent No 10106)	43.23	M/s Raghava Constructions of Hydrabad	45.51	05.01.2017	05.12.2017	3rd EOT Aprd vide CE Ltr No 1930 dt 30.08.2019	43.82	Work is Physically completed. CC to be issued.

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	[illegible]
29	Construction Of Bijapur Main Canal From Km 160.00 To 180.00 (Including One Aqueduct And Cd Works) (Indent No 11963)	46.94	M/s Amrutha Construction Pvt Ltd Bengaloru	48.94	22.04.2017	21.03.2018	3rd EOT Aprd vide CE Ltr No 4500 dt 14.02.2020	43.37	Out of 50 No's structures, 48 Nos are completed. 2Nos structures are pending due to Farmer are demanding land acquisition payment.
30	Construction Of Bijapur Main Canal From Km 180.00 To 193.00 (Including 2 Aqueducts And Cd Works) (Indent No 11964)	41.01	M/s Aditya construction Company	44.40	25.04.2017	24.03.2018	3rd EOT Aprd vide CE Ltr No 1883 Dt 28.08.2020	44.34	Out of 35 No's structures, 29 Nos structures are completed. 1No is under progress and 5No's are pending due to farmer are demanding land aquisition payment.
31	Construction of Takkalaki Branch Canal from km 0.00 to 20.737 km including Structures under 4th B Lift of MLI Stage-III (Indent No 14284)	32.71	Sri, Mallikarjun N Madari of Muddebhihal	25.13	20.12.2018	19.11.2019	Ist EOT approved vide CE Ltr no 4437 dt 13.02.2020	23.45	Out of 115 No's structures, 110 Nos are Completed. 3Nos structures are under progress and 2Nos structures are pending due to Farmer are demanding land acquisition payments. And Some formers are demanding for Additional SP/CTC
32	Construction of Dindawar Branch Canal from km 0.00 to 12.819 km including Structures under 4th B Lift of MLI Stage-III (Indent No 14283)	16.80	Sri, N.S.Pujari of Muddebhihal	13.56	20.12.2018	19.11.2019	Ist EOT approved vide CE Ltr no 4404 dt 11.02.2020	12.41	Out of 68 No's structures, 65 Nos are Completed. 3Nos structures are pending due to Farmer are demanding land acquisition payments. And Some formers are demanding for Additional SP/CTC
33	Construction of tail end Distributory No-67 from KM 0.00 to 17.28 Off-taking @ Ch: 193.000 KM of Bijapur Main Canal under Mulawad LIS Stage-III (Including 2 Nos Aqueduct) (Indent No-13722)	24.25	Sri, Mallikarjun. N. Madari of Muddebhihal	20.15	01.05.2019	31.07.2020	Ist EOT approved vide CE Ltr no 4892 dt 31.03.2021	14.11	Out of 35 No's structures, 29 Nos structures are completed. 1No is under progress and 5No's are pending due to farmer are demanding land aquisition payments.
34	Yalagutti Lis Head Works On Turnkey Basis	17.40	M/s B. R. Patil Engineers And Contractors Rajashile Building Ashok Nagar Nipani	18.11	12.6.2019	11.12.2020	2nd EOT Aprd vide CE Ltr no 750 dt 13.07.2021 from 13.06.2021 to 12.12.2021	13.21	Work under progress. Sub station work is under progress.
35	Construction of Bijapur Main Canal from Km 56.000 to 70.000 including structures under MLI Stage III. (Indent No 9713)	50.85	M/s DRN Infrastructure Pvt Ltd . Hubballi	48.78	27-12-2016	26-11-2017	7th T.Ex granted upto 31-12-2021	46.41	Work is nearing completion
36	Construction of Huvin Hipparagi Branch canal from 11.61 Km to Ch: 12.42 Km and Km 18.48 to 20.00 including Aqueduct from Km 11.70 to 12.330 and Km 18.72 to 19.62 under Mulwad LIS UKP Stage-III (E Proc. Indent:-9743)	23.84	M/s S.V.Bandi	20.93	18.1.2016	15.12.2017	3rd Time extension is granted upto 31.12.2020	20.88	Aqueducts along with the canal portion are completed. C C to be issued
37	Construction of Huvina Hipparagi Branch Canal including structure from km 40.00 to 63.88 under MLIStage-III. (Indent No 9995)	43.59	M/s Amrutha Constructions	46.58	28/12/2016	27/11/2017	6th Time extension is granted upto 31-10-2020	45.73	C.C submitted for approval, Work completed on 31-10-2020

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
38	Survey, Investigation, design, drawing and construction of Tidagundi branch canal from Km 2.70 km to 17.43 Km under MLI Stage-III on Turnkey basis (Indent No 9976/CALL-2)	241.38	M/s Shankarnarayana Constructions Pvt. Ltd	280.29	12.04.2017	11.10.2018	4th Time Extension granted upto 31-03-2021	278.88	C.C submitted for approval, Work completed on 31-03-2021
39	Construction of Sankanal Branch Canal from Km 0.00 to 36.281 including structures under MLI Stage-III. (Indent no. 14066)	60.45	M/s SGC-SSCIL-GIL(JV)	66.32	25/07/2019	24/06/2020	2nd Time Extension granted upto 24/06/2021	54.68	Earth work 30.00Km / 36.281 Km Lining 28.50 km/ 36.281 completed
40	Construction of Tidagundi Branch Canal from km 40 to km 56 under MLI Stage-III (Indent No 16681)	63.84	M/s Aditya Constructions Belaganvi	59.38	28/11/2019	27/10/2020	2nd Time Extension granted upto 31/12/2021	40.43	Earth work 13.00Km / 16.00 Km Lining 11.00 km/ 16.00 completed
41	Tidagundi lift irrigation scheme on turnkey basis (Indent No 14870)	41.00	M/s JNS-ACPL (JV)	33.20	03/07/2019	01/02/2021	1st Time Extension granted upto 31/05/2021	29.61	Civil, Electromechanical work completed. CEIG inspection completed. Waiting for CEIG approval
42	Filling up of Kavalagi ZP Tank, connecting canal network of Sub-Lateral No.2, Lateral No.2, Sub-dy No.1 of Dy-1 of Combined Canal under MLI stage-III in Basavan Bagewadi Tq. Vijayapur dist. (Indent No 13567)	10.10	Shri Somanagowda S Patil	7.28	18/01/2018	17/10/2018	4th Time Extension granted upto 31/03/2021	6.10	Earth work 8.50Km / 9.70 Km Lining 8.50 km/ 9.70 km completed
43	Filling up of Taranal MI Tank by connecting Dy No.21 of Huvina Hipparagi branch canal under MLI Stage-III in Muddebihal Tq. (Indent No. 12830)	7.77	Shri Gopal Naik	5.71	06/06/2018	05/03/2019	2nd Time Extension granted upto 05-03-2020	4.31	Earth work 6.50Km / 10.80 Km Lining 6.50 km/ 10.80 km completed
44	Construction of 4th (B) Lift Turn Key" tender. (E Proc. Indent:-9691)	124.83	Shri G.Shankar	103.5	18.01.2016	17.07.2017	3nd Time Extension is granted upto 31.03.2019	102.49	The system is commissioned on 23.12.2018 and is under O & M by agency upto 22.11.2023
45	BPLIS Head Work ON TURNKEY BASIS (INDENT NO 12501)	579.10	Amrutha Constructions Pvt. Ltd., - Prathibha industries, Ltd., (J.V)	523.03	21.09.2017	20.09.2019	2nd Time Extension is granted upto 20.03.2021	483.15	Jackwell, Pumphouse, Rising Main completed. 220 kV Switching station work nearing completion
46	Package work of Constrn. of Sonthi Main Canal from 5.00 to 10.00 Km	8.93	Sri.Sharangouda Siddareddy	9.696	21.10.2013	20.10.14	31.12.2021	7.971	Work completed upto 9.60 Km and trail run done. Balance work of 400 mtr excavation completed and lining work dealyed due to rain.
47	Package work of Constrn. of Sonthi Main Canal from 10.00 to 18.00 Km	11.63	Sri.Sharangouda Siddareddy	10.744	21.10.2013	20.10.14	31.03.2022	7.615	Work completed upto 6.64 Km and trail run done. Balance work of 1.36 Km excavation completed and lining & structure works dealyed due to rain.
48	Package work of Constrn. of Sonthi Branch Canal from 12.00 to 18.10 Km	7.27	Sri.Basannagouda	5.048	01.10.2013	20.09.14	28.02.2022	3.000	Work completed upto 15.75 Km and trail run done. 2.25 Km work pending due to land problem
49	Package work of Constrn. of Yargol Minor Canal from 0.00 to 10.00 Km of Sonthi LIS	5.99	Sri.Basangouda.	6.095	19.11.2012	18.10.13	31.01.2022	4.770	Work of 9.00 Km completed out of 9.746 km. Work in progress
50	Upgradation of Gates provided for Yadgir Barrage (New Scheme)	58.00	G.Shanakar , Class 1 contractor	55.911	15.03.2018	14.09.19	31.12.2021	53.099	Work completed
51	Upgradation of Gates provided for Joladadagi-Gudur Barrage. (New Scheme)	57.00	G.Shanakar , Class 1 contractor	60.203	15.03.2018	14.09.19	31.05.2022	53.396	Work in progress

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	[illegible]
52	Filling up of 35 MI/ZP tanks in Yadgir district	440.00	M/s Larsen and Toubro Limited	351.900	15.03.2018	14.03.2020	31.12.2021	330.290	PH1, PH2 & switchyard construction works completed. Laying of pipe works and Electrical works is in progress at site
53	Filling up of Yargol & Other 5 MI Tanks by Lifting Water from Bhima River utilising Existing Infrastructure of Sonthi LIS (NABARD)	61.10	M/s Amrutha construction pvt.ltd. Bangalore	45.443	26.12.2017	25.06.19	31.12.2021	38.240	Yargol tank pressure main commissioned successfully. In Gravity main line Thanagundi tank work completed and Yeddahalli, Bandalli and Yadgir tank work nearing completion. Ashnal tank work will not be taken up due to source of water.
54	Constn.of NRBC from 100.00 to 105.00 km.	30.00	Sri.S.V. Bandi	28.270	30/10/2013	29.09.2014	31.03.2017	26.620	Road Bridge work under Progress. Balance 900 mtr Earth work excavation & Lining completed.
55	Construction of NRBC Extension from 135.00 to 145.00 Km. including Earthwork, Lining & Structures.(INDENT No.7522)	24.90	Sri.Shivaling.D. Hamminni, Belagavi.	31.197	19.03.2015 & Sypply.Agrmnt 25.07.2019	18-02-2016	30.06.2021	29.756	Work phsycally completed & Final Bill to be Paid
56	Construction of NRBC Extension from 145.00 to 155.00 Km. (excluding Aqueduct from Ch.150.70 to 153.14 km) including Earthwork, Lining & Structures. (INDENT No.11471/Call-4)	27.00	Sri.Amaragundappa Meti, Lingasugur.	26.782	27.09.2017	26-08-2018	30.03.2021	14.608	6.00KM EWE & 4.70 Km lining completed. Out of 25 Structures, 17 CDs completed.
57	Construction of RCC aqueduct from 150.70 to 153.14 Km of NRBC Extension.(Including Road Bridge at 150.925 Km,152.970 Km and CTC at 152.735 Km). (INDENT No.11513)	19.50	M/s. Mycon Construction Ltd, Bengaluru.	35.803	15.12.2016 & 25.07.2019	14-06-2018	30.09.2021	30.354	Rs. 66.89lakhs pending Bill at CAO. Out of 173 piers, mark out for 170 piers given & 170 Piers upto pier cap level completed & Trough casting 137 slabs of 2055 mtrs completed and 16 Tie Beams complete, balance work is in progress.
58	Construction of Tail End Distributary of NRBC Extension from 0.00 to 18.60 Km.(INDENT No.13965)	30.00	Sri.Amaragundappa Meti, Lingasugur.	29.761	15.03.2018	14.02.2019	30.03.2021	27.350	16.50 Km EWE & 16.40Km lining completed. Out of 68 Nos of Structures, 57 CDs completed & balance work under progress.
59	Construction of D-23 from 5.00 to 11.57 (including Aqueduct from KM 5.80 to 9.96 on Turn Key Basis)	145.00	M/s.Ocean Constructions India Pvt. Ltd	139.777	10/03/2018	19.09.2019	31.12.2021	127.103	Out of 205 piers, 204 piers completed. Out of 2 abutments 1 completed. 203 Trough completed. Out of 10 structures, 9 Completed.
60	Construction of Distributary No.23 from 11.157 to 17.00 km (I.No.16511)	26.00	P Venkoba Yadav	25.476	15/07/2019	14.06.2020	31.03.2021	24.188	Out of 5.843 KM, 5.843 KM Lining completed. All 34 structures completed.
61	Construction of Distributary No.23 from 17.00 to 24.00 km. (I.No.16512)	29.00	S M Mulla	28.675	15/07/2019	14.06.2020	31.03.2021	27.339	CC Lining completed. All 32 Structures completed.
62	Construction of Distributary No.23 from 24.00 to 28.337 km (I.No.16513)	9.00	P Venkoba Yadav	8.962	15/07/2019	14.06.2020	31.05.2021	8.960	Work completed and Final Bill Paid.

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗದಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
63	Construction of Wadavatti Branch Distributory From 10.00 to 15.780 Km of NRBC Dy. (9A) including Lining and Structures. (INDENT No.5098)	7.50	Siddayya B.Hawaldar. SM Constructions.	7.234	28.07.2014	28.07.2015	31.12.2020	6.592	EWE upto 5 km completed, Deep cut sectioning @Ch:14.60 to 15.00Km yet to tackle & banking work in 220Kv lines from 10.05 to 10.30Km with Lining works completed. Extra 318 mtrs length encountered. Out of 21 structures 21 completed.
64	Wadavatti Branch Distry. from 15.78 to 20.00 Km including Earthwork, Lining and Structures. (INDENT No.5528/CALL-2).	8.00	S. Mallikarjun Patil	7.549	04.03.2014 & 04.08.2018	04.03.2015	03.03.15, 31.08.15 & 31.10.18	7.477	Work completed & Final Bill to be Paid
65	Wadavatti Branch Distry. from 20.00 to 28.77 Km including Earthwork, Lining and Structures. (INDENT No.5529).	8.00	Raju V Mahindrakar	7.838	27.01.2014 & 21.05.2018	26-01-2015	30.03.2021	7.276	Work nearing completion.
66	ERM OF MBC FROM km 0.00 to 50.80 Km (Selected reaches) (Indent.No.5994)	108.70	M/s AKR Constructions Pvt Ltd. Hyderabad	138.56	01.03.2014	05.12.2016	20.06.2020	98.34	100%(Physically work completed,Final bill is awaited for decission of 25% weightage).
67	Chadachan LIS head works on Turn key basis. (SDP HEAD)	413.20	M/s Aditya Constructions Company Belagum & Amruta construction JV	109.24	26/10/2017	25/10/2019	26-10-2019 to 25-10-2020 vide CE letter No.1823 dated: 10-01-2020.	87.52	Out of 21.23 kms of raising main 20.70 km of raising main is laid. pump house roofing and electrical works are under progress.
68	DESIGN AND SUPPLY, INSTALLATION, TESTING AND COMMISSIONING OF PIPE DISTRIBUTION NETWORK SYSTEM UNDER CHADCHAN LIS COVERING A COMMAND AREA OF 9215 Ha. INCLUDING O & M FOR 5 YEARS (SDP HEAD)		G Shankar	186.05	31-10-2018	30-4-2020	30-04-2020 to 31-03-2021 vide CE letter No. 1272dated: 05-11-2020.	183.95	Work completed
69	Providing 22 Nos. of Mechanically operated Vertical Lift Gates of size 9.700 mtr X 8.30 mtr with rope drum hoisting arrangement for Kallur (B) Barrage across Bhima river on Turnkey basis in Jewargi taluk of Kalaburagi District	45.00	G Shankar	47.08	18/07/2019	17/02/2021	18/01/2021 to 30/06/2021 vide lrt No 2731 dtd 20-03-2021	40.78	Work is under progress,
70	Providing 37 Nos. of Mechanically operated Vertical Lift Gates of size (7.00 Mt X 7.3 & 4.0 m X 7.3m) with rope drum hoisting arrangement for Ghattaraga Barrage across river Bhima on Turnkey basis	45.50	G Shankar	47.51 (+5%)ABOVE THE RECASTED AMOUNT	18/07/2019	17/02/2021	18/01/2021 to 30/06/2021 vide lrt No 2730 dtd 20-03-2021	42.38	Work under progress
71	~~Construction of Nagathan~~ Branch Canal from Km 00.00 to 10.00 of Chimmalagi LIS (Beyond Don River)	29.84	Sri. Setty Vijay Kumar (Arow Constructions)	SR	23/03/2015	21/03/2016	Upto 31-12-2019	29.16	Approval to EFI proposal submitted to MD office vide Central office Ltr. No432 Dtd.14-07-2021 is awaited.
72	Construction of Nagathan Branch Canal from Km 10.00 to 20.00 of Chimmalagi LIS (Beyond Don River)	28.53	Sri. Setty Vijay Kumar (Arow Constructions)	27.08 (-) 2.24%	23/03/2015	21/03/2016	9/30/2016 & Upto 30-05-2017 and Upto 28-02-2020	23.55	Approval to EFI proposal submitted to MD office vide Central office Ltr. No433 Dtd.14-07-2021 is awaited.
73	Construction of Nagathan Branch Canal from Km 40.00 to 50.00 of Chimmalagi LIS (Beyond Don River)	24.00	MN Madari	19.06 (-) 18.69 %	18-1-2016	17-12-2016	Yet to be approved, Proposal submitted by Sub Division	16.63	Earth work Completed, 300mm Lining and 2 Structures are to be completed

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಆರ್ಥಿಕ	ಭೌತಿಕ
74	Construction of ILC Km.142.00 to 147.00 including CC lining and structures.	11.21	S R Kappalaguddi	9.64 (-34.11%)	25.02.14	24.02.15	25.02.15-30.06.15, 01.07.15-30.09.17, 01.10.17-31.12.18, 01.01.19-15.08.19	9.52	Work Physically completed, but contractor expired during the work and final will be submitted after attending the minor work, letter written to contractor for attending minor works.
75	Construction of tail off of Dy-59 from Indi Railway Station to Kallahalla (Km 32.52 to 46.00)of ILC (INDENT NO.12013)	10.64	N.S.Pujari	6.81 (-23.95%)	24.07.17	23.06.18	24.06.18-31.03.20	5.87	Work physically completed, final bill will be submitted after minor works attended by contractor, letter written to contractor for attending minor works.
76	Construction of tail off of Dy-59 from Indi Railway Station to Kallahalla (Km 46.00 to 56.32) of ILC(INDENT NO.12018)	10.69	Sahyadri constructions	5.8 (-29.6%)	24.07.17	20.06.18	21.06.18-31.03.19, 01.04.19-31.07.19	5.65	Work completed.Final bill submitted to CAO office.
77	Filling up of 9 MI tanks under Anachi Lift Irrigation Scheme. (From Bheema River near Anachi Village)	33.36	M/s B.R.Patil Engineers and Contractors	40.16 (+15%)	28.09.13	27.09.15	28.09.15 to 31.05.17	39.76	Work Completed and maintainance is under progress , Maintainance is upto May 2022. (5 years maintainance). Final bill will be submitted after completion of maintaince period.
78	Design, manufacturing, Supply, Installation, Operation & Maintenance of Phase-I of SCADA based Automation and GIS system for NLBC & HBC network" under NLBC-ERM Project	130.00	M/s Mechartonics Systems Pvt. Ltd., Pune	139.46/(+) 7.29%	24/02/2014	23/08/2015	1st Time Extn - From 24-08-2015 to 23-08-2016 2nd Time Extn - From 24.08.2016 to 30.06.20117	125.51	Work completed on 30.09.2016 and is under 5th year Maintenance Period ended on 29.09.2021.Updation of GIS & INMIS will completed By 03.10.2022
79	Design, manufacturing, Supply, Installation, Operation & Maintenance of Phase-II of SCADA based Automation and GIS system for NLBC network" under NLBC-ERM Project (Indent No 16064)	1050.00	M/S Medha Servo drives pvt ltd, Hyderabad	1123.25 /(+) 7.00%	21/02/2019	20/10/2026	TE from 21-02-2021 to 20-02-2022 accorded by CE vide ltr no 4326 dt 29-03-2021	745.04	Out of 4203 Gates, 3973 gates supplied, 2514 gates installed, and 1332 gates commissioned and balance work is in progress
80	Koppal LI Scheme on turnkey basis.(First Stage up to R.L. 580.00m)	710.00	M/s. Megha Engineering & Infrastructures Limited, HYDERABAD	692.13	13-02-2014	12-02-2017	1st Time Extn - From13-02-2017 to 12-06-2017 2nd Time Extn - From 13-06--2017 to 02-11-2017 3RD Time Extn - From 03-11-2017 to 30-06-2018 4Th Time Extn - From 01-07-2018 to 31-03-2019	626.19	Work Physically completed . Trial Run will be made soon after the commissioning of 220KV line.
81	Koppal LIS scheme on turney key basis.	400.00	M/s. Sri G.Shankar, GS-IVRCL (JV), Udapi	386.45	13.09.2013	12.09.2016	1st Time Extn - From13-09-2016 to 31-03-2017	384.39	Work Physically completed . Trial Run will be made soon after the commissioning of 220KV line

ಕ್ರ ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ	
								ಅರ್ಥಿಕ	ಭೌತಿಕ
82	Construction of 220 KV power transmission line work for Koppal Lift Irrigation Scheme.	46.27	M/s PVR Constructions, Bangalore	59.04	13.10.2017	11.6.2019	1st Time Extn - From 12-06-2019 to 12-12-2019 2nd Time Extn - From 13-12--2019 to 31-03-2020 3RD Time Extn - From 01-04-2020 to 30-06-2021 4Th Time Extn - From 01-07-2021 to 31-10-2021	52.37	Work is physically completed. CEIG inspection is also completed, waiting for clearance. Soon after the communication of clearance by CEIG authority the line will be commissioned.
83	Package work of construction of alternate alignment of tail end distributory from 17.56 to 21.94 km under East branch canal of Rampur LIS	30.30	K.Doddanahanumantappa	27.93	13.03.2018	12.9.19	1st Time Extn - From 13-09-2019 to 30-06-2020	24.84	Out of 3 Kms length of acquduct 2.7Km length completed in all respect. Out of 1.28Km length of open canal, 1.13Km. Length has been completed. Balance length of acquduct and canal is delayed due to land problem . The LAQ is under award stage. It is programmed to completed the balance length of acquduct of canal by the end of Dec-2021
84	Nandawadagi lis scheme on turnkey basis.	250.00	M/s L&T Co.Pvt.Ltd.R/o Chennai	207.00	7.4.2017	06.04.2019	1st Time Extn - From 07-04-2019 to 31-07-2019 2nd Time Extn - From 01-08-2019 to 31-03-2020 3RD Time Extn - From 01-04-2020 to 31-03-2021 4Th Time Extn - From 01-04-2021 to 30-09-2021	183.04	Work is physically completed. CEIG inspection for 110KV line is also completed, formall clearance from CEIF authority is awaited. Soon after the communication of clearance by CEIG authority the project will be commissioned
85	Package 1 - (Block a - 12000 Ha) "Design, supply, installation, testing and commissioning operation and , maintainance, training and transfer of nandawadagi drip irrigation scheme Package – 1 (Block- A-12000 Ha) on turnkey basis.".	552.19	M/s Tahal Consulting Engineers Limited, (JV-M/s FPI Pvt.td) Plot No.34, 2nd Floor, Phase-2, Institutional Area, Sector-44, GURGAON.122003 HARYAN STATE	615.59	9.1.2020	17.11.2021	NIL	288.14	Out of 14.00 MS rising main line, 4.00 Km laying & jointing work completed. Balance 7.00Km work under progress. Delivery chamber work completed. Sump-Cum-Pump House work under progress. The proposal for 5MVA power sanction for construction of substation and transmission line has been submitted to KPTCL authorities. Pumping machineries to be procured. LAQ status is under 19(1) stage
86	Extension enovation and Modemisation of NRBC Main Canal from Ch 0.00 to 95.00 Km and repairs to its structures	757.61	M/S D Y uppar and Sons, Bengaluru	825.79/(+) 9.00%	07/12/2019	06/12/2020	Time Extn - From 07-12-2020 to 31-08-2022 accorded by CE vide ltr no 3203 dt 26-11-2020	770.50	Modernisation of Main Canal for a length 71.68 Km has been completed out of 95 Kms. Balance work will be taken up during the canal closure for the year 2022
87	Extension enovation and Modemisation of Distributaries from 1 to 15 and its laterals including structures of NRBC Canal system I	760.00	M/S N D Waddar and co Lingasagur	828.40/(+) 9.00%	23/07/2021	22/01/2023	NIL	308.83	Out of 518.95Km length, 190.00 Km length has been completed, Balance work under progress during OFF period of Canal

ಕ್ರ. ಸಂ.	ಕಾಮಗಾರಿಗಳ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು & ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿಪಡಿಸಿದ ಅವಧಿ	ಟೆಂಡರ್ ಕರಾರಿನನ್ವಯ ಅವಧಿ ವಿಸ್ತರಣೆ	ಪ್ರಸ್ತುತ ಹಂತ: ಆರ್ಥಿಕ	ಪ್ರಸ್ತುತ ಹಂತ: ಭೌತಿಕ
88	Improvements and reconstruction of road from Julagudda cross to khairawadagi village of lingasugur taluk.	10.00	Amareshgouda.B.Patil	9.54	4.1.2021	3.1.2022	NIL	2.42	Work under progress
89	ಎ) ಯುನಿಟ್-2 ಎಲ್ಲಾ ಸೆಕ್ಟರಗಳಿಗೆ ಅಂಡರಗ್ರೌಂಡ ಕೇಬಲ್ ಅಳವಡಿಸಿ ವಿದ್ಯುತ್ತೀಕರಣ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವುದು. ಮತ್ತು ಬೀದಿ ದೀಪಗಳನ್ನು ಅಳವಡಿಸುವುದು. (ಇಂಡೆಂಟ್ ನಂ.200)	121.80	Asian Fab Tech Ltd, Benglore	102.21	18.02.2014	17.02.2016	30.09.2021	80.08	ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
90	ನವನಗರದ ಯುನಿಟ್-2 ಕ್ಕಾಗಿ ತೋಟಗಾರಿಕೆ ವಿಶ್ವವಿದ್ಯಾಲಯದ ಹತ್ತಿರ 110/11 ಕೆ.ವ್ಹಿ ವಿದ್ಯುತ್ ಉಪ ಕೇಂದ್ರ ಸಂಖ್ಯೆ:2 ರ ನಿರ್ಮಿಸುವುದು.	20.46	ಮಹಾವೀರ ಇಲೇಕ್ಟ್ರೋ ಮೆಕ್ಯಾನಿಕಲ್ ಪ್ರೈ.ಲಿ.	26.81	22.07.2019	21.07.2020	21.11.2021	11.83	Mone polo check survey completed testing to be done by CPRI.
91	ಯುನಿಟ್-2 ರಲ್ಲಿ ಅಂತರೀಕ ರಸ್ತೆ ಹಾಗೂ ಮುಖ್ಯ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳು. (ಇಂಡೆಂಟ್ ನಂ. 204)	155.64	DRN Infrastructre	159.86	29.11.2013	31.03.2017	31.01.2020	153.23	ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
92	ಬಸವನ-ಬಾಗೇವಾಡಿ ತಾಲೂಕಿನ ಕೋಲ್ಹಾರ ಪುನರ್ವಸತಿ ಕೇಂದ್ರಕ್ಕೆ ಸಿವೇರ್ ನೆಟ್ ವರ್ಕ ಒದಗಿಸುವುದು ಮತ್ತು 1.80 ಎಂ.ಎಲ್.ಡಿ. ಲಗೂನ್ ಟೈಪ್ ಸಿವೇರೇಜ ಟ್ರಿಟಮೆಂಟ್ ಪ್ಲ್ಯಾಂಟ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ್ ನಂ.238 2 ನೇ ಕರೆ)	13.95	ಜಿ.ಮಸ್ತಾನಯ್ಯ	23.36	9/4/2017	8/4/2019	08/02/2021	20.17	ನೆಟವರ್ಕ, ಎಸ್.ಟಿ.ಪಿ ಕಾಮಗಾರಿ, ವಿದ್ಯುತ್ ಪೂರೈಕೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಗಾರ್ಡನಿಂಗ ಮತ್ತು ಬಣ್ಣ ಹಚ್ಚುವ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
93	ಬಸವನ-ಬಾಗೇವಾಡಿ ತಾಲೂಕಿನ ಆಲಮಟ್ಟಿ-ಬಳೂತಿ ಸಂಯುಕ್ತ ನೀರು ಪೂರೈಕೆ ಯೋಜನೆಗೆ ಎ.ಎಲ್.ಬಿ.ಸಿ. ಹೆಡ್ ವರ್ಕ್ಸ ಸಮೀಪದಿಂದ ಪರ್ಯಾಯ ನೀರು ಪೂರೈಕೆ ಯೋಜನೆ ಒದಗಿಸುವ ಕಾಮಗಾರಿ.	2.80	ವಿರೇಶಕುಮಾರ ಎಂ.ಹೆಬ್ಬಾಳ	7.64	9/4/2017	08/05/2018	31/03/2020	5.42	ಡಿ.ಆಯ್ ರೈಜಿಂಗ ಮೇನ ಪೈಪ ಲೈನ ಕೆಲಸ (3029 ಮೀ) & ಪಂಪಹೌಸ್ ಕೆಲಸ ಮುಗಿದಿದೆ. ಪುಟ್ ಬ್ರಿಜ್ ಹ್ಯಾಂಡ ರೇಲಿಂಙ್ & ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕಲ್ಪಿಸುವ ಕೆಲಸ ಪ್ರಾರಂಬಿಸಲಾಗಿದೆ. ಪಂಪಿಂಗ ಅಳವಡಿಸುವ ಕೆಲಸ ಮುಗಿದಿದೆ.
94	ಹುನಗುಂದ ತಾಲೂಕಿನ (1) ಖಜಗಲ್ (2) ವರಗೋಡದಿನ್ನಿ (3) ಕೆಂಗಲ್‌ಕಡಪಟ್ಟಿ (4) ಬಿಸನಾಳಕೊಪ್ಪ ಭಾಗ-1 (5) ಬಿಸನಾಳಕೊಪ್ಪ ಭಾಗ-2 (6) ಇದ್ದಲಗಿ (7) ಕಮದತ್ತ (8) ಅಡಿಹಾಳ (9) ಎಮ್ಮೆಟ್ಟಿ ಪುನರ್ವಸತಿ ಕೇಂದ್ರಗಳಿಗೆ ಕಟಗೂರ ಜಾಕವೆಲ್ ಜಲಮೂಲದಿಂದ ಬಹುಹಳ್ಳಿ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕುಡಿಯುವ ನೀರು ಪೂರೈಕೆ ಒದಗಿಸುವ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ. 524/2018-19)	17.22	ಶಿವನಗೌಡ ಬಿ. ಪಾಟೀಲ	14.72	28/01/2020	27/1/2021	ಮೇ-2021	12.02	12500 ಮಿ. ಉದ್ದದ ಡಿ.ಐ. ರೈಸಿಂಗ ಮೇನ (ರಾ ವಾಟರ) ಪೈಪ ಲೈನ ಪೈಕಿ ಎಲ್ಲಾ ಉದ್ದಕ್ಕೆ ಪೈಪಲೈನ ಕೆಲಸ ಆಗಿದೆ. 9 ಸಂಖ್ಯೆ ಇ.ಎಲ್.ಎಸ್.ಆರ್ ಗಳ ಪೈಕಿ 8 ಸಂಖ್ಯೆ ಇ.ಎಲ್.ಎಸ್.ಆರ್ ಕೆಲಸ ಮುಗಿದಿದೆ. ಹಾಗೂ 2 ಎಂ.ಬಿ.ಟಿ ಗಳ ಪೈಕಿ 1 ಎಂ.ಬಿ.ಟಿ ಯ ಕೆಲಸ ಮುಗಿದಿದೆ.

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೆ. ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-5

ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

ರೂ. ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರಮ ಸಂ:	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ:	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಟೆಂಡರ್ ಅವಧಿ
ವಿಭಾಗ ನಂ-1 ಸಕಲೇಶಪುರ							
1	ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ 1 – ಇಂಟೇಕ್ ಫೋರ್ ಬೇ ಪಂಪ್ ಹೌಸ್, ಇಒಟಿ ಕ್ರೇನ್, ಡಿಸಿ ನಂ.3, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮ್ಯೆನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಹೇಮಾವತಿ ನದಿ ಮತ್ತು ರೈಲ್ವೆ ಮಾರ್ಗವನ್ನು ದಾಟಲು ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನಬದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ ಕೀ ಆಧಾರದ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ, ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ. -ಪ್ಯಾಕೇಜ್-1	3/2013-14 04-03-2014	M/s Amrutha constructions Pvt Ltd-NCC Ltd., (JV) No. 384/A, Sindhura Apartment , RMV - II stage , II Block,Bangalore560094	448.56	ಶೇ.81 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	04-03-2014	23.02.2017 (As per agreement) 31.05.2021(As per approved EOT)

2	ಸರ್ವೇ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ವಿತರಣಾ ತೊಟ್ಟಿ (ಡಿಸಿ-1) ನಿರ್ಮಾಣ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಪಂಪ್ ಹೌಸ್, ಇಒಟಿ ಕ್ರೇನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು (ವಾಲ್ವ್), ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನಬದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ ಕೀ ಆಧಾರದಲ್ಲ ಎತ್ತಿನಹೊಳೆ ಯೋಜನಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ. –ಪ್ಯಾಕೇಜ್-2	4/2013–14 04–03–2014	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	685.79	ಶೇ.89 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	04–03–2014	23.02.2017 (As per agreement) 31.05.2021(As per approved EOT)
3	ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ವಿತರಣಾ ತೊಟ್ಟಿ (ಡಿಸಿ-4) ನಿರ್ಮಾಣ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಪಂಪ್ ಹೌಸ್, ಇಒಟಿ ಕ್ರೇನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು (ವಾಲ್ವ್), ಆಂಕರ್ / ತ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು, 220ಕೆ.ವಿ ಲಲೋ ವ್ಯವಸ್ಥೆ, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಚಣೆ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ–ಪ್ಯಾಕೇಜ್–3	1/2013–14 03–03–2014	M/s Megha Engineering and Infrastructure Ltd-IVRCL (JV), #10 , 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	1135.3	ಶೇ.86 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	03–03–2014	23.02.2017 (As per agreement) 31.05.2021(As per approved EOT)

4	ಕಾಮಗಾರಿಯ ಹೆಸರು: ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ -2 ಅಡ್ಡಲಾಗಿ ಎತ್ತಿನಹೊಳೆ ಟ್ರಿಬ್ಯುಟರಿ-1, ವಿಯರ್-6 ಅಡ್ಡಲಾಗಿ ಕರೆಹೊಳೆ ಹಳ್ಳ, ವಿಯರ್-7 ಅಡ್ಡಲಾಗಿ ಹೊಂಗಡ ಹಳ್ಳ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಜಾಕ್ ವೆಲ್ ಕಂ ಪಂಪ್ ಹೌಸ್ 4 ಸ್ಥಳಗಳಲ್ಲಿ, ಡಿಸಿ-5, ಇಒಟಿ ಕ್ರೇನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ತ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 66 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನಯಡಿ ಯಶ ಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ.ಪ್ಯಾಕೇಜ್-4	2/2013-14 03-03-2014	M/s GVPR Engineers Ltd.,- HCC Ltd.,(JV) #8-2-293/82/A, Plot No. 739-A, Road No. 37 , Jubilee Hills, Hyderabad-500033	903.83	ಶೇ.76 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	03-03-2014	23.02.2017 (As per agreement) 31.05.2021(As per approved EOT)

5	ಕಾಮಗಾರಿಯ ಹೆಸರು: ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ 3 ಅಡ್ಡಲಾಗಿ ಟ್ರಿಬ್ಯುಟರಿ , ವಿಯರ್-4 ಅಡ್ಡಲಾಗಿ ಕಾಡುಮನೆ ಹೊಳೆ-1, ವಿಯರ್-5 ಅಡ್ಡಲಾಗಿ ಕಾಡುಮನೆ ಹೊಳೆ-2 ಇಂಟೇಕ್ ಫೋರ್ ಬೇ , ಜಾಕ್ ವೆಲ್ ಕಂ ಪಂಪ್ ಹೌಸ್ 4 ಸ್ಥಳಗಳಲ್ಲಿ, ಡಿಸಿ-5, ಇಒಟಿ ಕ್ರೇನ್, ಎಂಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ತ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 66 ಕೆವಿ/6.6ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ-ಪ್ಯಾಕೇಜ್-5	5/2013-14 04-03-2014	M/s IVRCL Limited,-MEIL Ltd.,(JV) #10 , 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	543.28	ಶೇ.75 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	04-03-2014	22.02.2017(As per agreement) 31.05.2021(As per approved EOT)
6	ಎತ್ತಿನಹೊಳೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ 400 ಕೆವಿ / 220 ಕೆವಿ / 66 ಕೆವಿ /ವಿದ್ಯುತ್ ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿ	05/2017-18 10.07.2017	M/s. KEC International Limited 37/7, Namdev Garnet, Ground Floor, Aga abbas Ali Road, Off Halasur Raod,Bangalore560042	265.93	ಶೇ.81ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	10.07.2017	09.3.2018(As per agreement) 31.05.2019(As per approved EOT)
7	ಎತ್ತಿನಹೊಳೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ 220 ಕೆವಿ / 66 ಕೆವಿ /ವಿದ್ಯುತ್ ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿ	27/2017-18 06/03/2018	M/s.GVPREL #8-2-293/82/A, Plot No. 739-A, Road No. 37 , Jubilee Hills, Hyderabad-500033	132.62	ಶೇ.72ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	43165	05.09.2018(As per agreement) 31.05.2021(As per approved EOT)

8	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.0.00 ರಿಂದ 1.50 ಕಿಮೀ ಮತ್ತು 29.14 ರಿಂದ 31.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ –ಪ್ಯಾಕೇಜ್–1	56/17–18 ಜಣ:20.12.17 ಪೂರಕ ಕರಾರು 56–1/18–19 ಜಣ:20.12.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	126.50	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	21.12.17	19.06.2019(As per agreement) 19.06.2021 (As per approved EOT)
9	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.7.00 ರಿಂದ 14.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–2	58/17–18 02.01.18	M/s Amrutha Constructions Pvt Ltd 0	147.36	ಶೇ.28 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	02.01.18	01.06.2019 (As per agreement) 31.03.2021 (As per approved EOT)
10	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.14.00 ರಿಂದ 24.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–3	55/17–18 20.12.17	Sri G Shankar Ganesh Nagar, Station road Bijapur	322.84	ಶೇ.69 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	20.12.17	19.06.2019(As per agreement) 19.06.2021 (As per approved EOT)
11	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.0.00 ರಿಂದ 1.56 ಕಿಮೀ ಸುರಂಗ ಮಾರ್ಗ ಮತ್ತು 5.44 ರಿಂದ 6.68 ಅಕ್ವಾಡಕ್ಟ್ ಕಿಮೀ ನಿರ್ಮಾಣ, ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ –ಪ್ಯಾಕೇಜ್–1ಎ–	03/18–19 08.03.19	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	394.79	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗಂಡಿರುತ್ತದೆ.	09.03.2019	07.09.2020(As per agreement) 30.06.2021 (As per approved EOT)
ವಿಭಾಗ ನಂ–3 ಅರಸೀಕರೆ							

12	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.24.00 ರಿಂದ 55.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ-ಪ್ಯಾಕೇಜ್-4	57/17-18 02.01.18	D Y Uppar and sons # 148/6-1, 5th Cross, RMV Extension, Sadashivanagar,Bangalore560080	433.36	ಶೇ.55 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	02.01.18	01.07.2019(As per agreement) 01.07.2021 (As per approved EOT)
13	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.49.5 ರಿಂದ 50.78 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ; ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ-ಪ್ಯಾಕೇಜ್-5	78/17-18 22.03.18	Sarala Viscon JV 6-3-1186/5/A, 3rd Floor, Amogh Plaza, Begumpet, Hyderabad 560016	86.18	ಶೇ.62 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	21.09.2019(As per agreement) 21.06.2021 (As per approved EOT)

14	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.55.00 ರಿಂದ 64.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–6	80/17–18 22.03.18	M/s. Amrutha Construction Pvt. Ltd No. 384/A, Sindhura Apartment , RMV - II stage , II Block,Bangalore560094	214.63	ಶೇ.28 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	21.03.2020(As per agreement) 21.03.2021 (As per approved EOT)
15	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.64.00 ರಿಂದ 80.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–7	75/17–18 22.03.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	432.62	ಶೇ.80 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	21.03.2020(As per agreement) 21.03.2021 (As per approved EOT)

16	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.80.00 ರಿಂದ 89.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–8	77/17–18 22.03.18	M/s Reddy Veeranna Constructions Private Limited Classic Coat, Second Floor 9/1, Richmond Road Bangalore 560025	117.95	ಶೇ.27 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	21.03.2020(As per agreement) 21.03.2021 (As per approved EOT)
17	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.89.00 ರಿಂದ 98.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–9	79/17–18 22.03.18	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	136.55	ಶೇ.98 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	19.06.2019(As per agreement) 21.03.2021 (As per approved EOT)

18	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಚೈ.98.00 ರಿಂದ 100.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–10	76/17–18 22.03.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	83.07	ಶೇ.92 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18	21.03.2019(As per agreement) 21.12.2019 (As per approved EOT)
19	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 100.00 ರಿಂದ 115.00 ಕಿ.ಮೀ ರವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ)–ಪ್ಯಾಕೇಜ್–15	49/2018–19 08/03/19	M/s PLR Projects Pvt Ltd Inwinex Towers, Plot No. 130, 3rd floor, unit No. 3-B, Road No. 2, Banjara Hills , Hyderabad	388.82	ಶೇ.2 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019	07.03.2021(As per agreement)

20	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 115.00 ರಿಂದ 120.00 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 116.760 ರಿಂದ ಕಿ.ಮೀ 118.340 & ಕಿ.ಮೀ 118.830 ರಿಂದ ಕಿ.ಮೀ 120.00 ರವರೆಗಿನ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-16	47/2018-19 08/03/19	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	485.51	ಶೇ.17 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019	07.03.2021(As per agreement)
21	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 120.00 ರಿಂದ 127.00 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-17	50/2018-19 08/03/19	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	273.85	ಶೇ.14 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019	07.03.2021

41

22	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 127.000 ರಿಂದ 137.620 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 134.980 ರಿಂದ ಕಿ.ಮೀ 137.620 ರವರೆಗಿನ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ –ಪ್ಯಾಕೇಜ್–18	48/2018–19 08/03/19	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	541.00	ಶೇ.31 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019	07.03.2021
	ವಿಭಾಗ ನಂ–2 ತುಮಕೂರು						
23	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 170.287 ರಿಂದ 177.270 ಮತ್ತು 182.220 ರಿಂದ 182.500 ರವರೆಗಿನ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರೆ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ) ಹಾಗೂ ಕಿ.ಮೀ 177.270 ರಿಂದ 182.220 ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–11	115/2017–18 12/03/2018	M/s BSR Infratech India Ltd 851 D Block , 15 th cross, sahnkar Nagar Bangalore-560092	443.83	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018	11.03.2020 (As per Agreement) 11.03.2021 (As per approved EOT)

24	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 182.500 ರಿಂದ 182.530 ಮತ್ತು ಕಿ.ಮೀ 183.210 ರಿಂದ 198.000 (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರೆ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ) ಹಾಗೂ ಕಿ.ಮೀ 182.530 ರಿಂದ 183.210 ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್-12	116/2017-18 12/03/2018	M/s Star Builders and Developers # 177, 6th Main road, KEB Layout , Sanjay Nagar, Bangalore560094	180.25	ಶೇ.32 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018	11.03.2020 (As per Agreement) 11.03.2021 (As per approved EOT)
25	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 198.000 ರಿಂದ 199.620 ರವರೆಗಿನ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರೆ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ) ಹಾಗೂ ಕಿ.ಮೀ 199.620 ರಿಂದ 201.880 ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ --ಪ್ಯಾಕೇಜ್-1	86/2017-18 19/02/2018	M/s Ocean constructions Private limited #15-17-893/ 3-3, Zuhra , 2nd cross, Shivbag, Kadari, Mangalore 575002	235.39	ಶೇ.62 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	19.02.2018	18.02.2020(As per Agreement) 31.03.2021 (As per approved EOT)

26	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 201.880 ರಿಂದ 206.350ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. (93.50 ಕ್ಯೂಮೆಕ್ಸ್ ನೀರಿನ ಒಳಹರಿವು ಒಳಗೊಂಡಂತೆ)-ಪ್ಯಾಕೇಜ್-2	85/2017-18 17/02/2018	M/s ShankaraNarayan Constructions Pvt. Ltd. 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	429.15	ಶೇ.72 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	17.02.2018	16.02.2020(As per Agreement) 31.03.2021 (As per approved EOT)
27	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 206.35 ರಿಂದ 210.090 ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. ಪ್ಯಾಕೇಜ್-3	84/2017-18 16/02/2018	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	344.92	ಶೇ.61 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	16.02.2018	15.02.2020 (As per Agreement) 15.02.2021 (As per approved EOT)

28	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 210.090 ರಿಂದ 222.00 ರವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡ ಮೋರಿಗಳ ನಿರ್ಮಾಣ ಒಳಗೊಂಡಂತೆ) ಹಾಗೂ ಕಿ.ಮೀ 219.420 ರಿಂದ 221.740 ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್–13	117/2017–18 12/03/2018	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	315.21	ಶೇ.50 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018	11.03.2020 (As per agreement). 11.03.2021 (As per approved EOT)
29	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 222.00 ರಿಂದ 240.00 ವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಇತರೆ ಕಟ್ಟಡಗಳನ್ನು ಒಳಗೊಂಡಂತೆ)–ಪ್ಯಾಕೇಜ್–14	41/2018–2019 31/10/2018	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	246.66	ಶೇ.24 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	31.10.2018	30.10.2020(As per agreement). 31.10.2021 (As per approved EOT)

45

30	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 137.620 ರಿಂದ 140.700 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 137.620 ರಿಂದ ಕಿ.ಮೀ 139.510 ರವರೆಗಿನ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–19	52/2018–19 08/03/19	M/s Ocean constructions Private limited Private limited #15-17-893/ 3-3, Zuhra , 2nd cross, Shivbag, Kadari, Mangalore 575002	203.69	ಶೇ.56 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	43532	07-03-2021 (As per Agreement)
31	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 140.700 ರಿಂದ 146.000 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 140.700 ರಿಂದ ಕಿ.ಮೀ 142.110 ರವರೆಗಿನ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ –ಪ್ಯಾಕೇಜ್–20	51/2018–19 08/03/19	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	226.07	ಶೇ.8 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	43532	07-03-2021 (As per Agreement)

46

32	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 146.000 ರಿಂದ 156.000 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–21	45/2018–19 08/03/19	A.Bhupal Reddy Ashok nAgar, Bhopal Reddy Compound, Behind Petrol Bunk, Avambhavi, Bellari - 583102	106.92	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	43532	07-03-2021 (As per Agreement)
33	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 156.000 ರಿಂದ 161.203 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ಹಾಗೂ ಕಿ.ಮೀ 157.350 ರಿಂದ 157.980 ಕಿ.ಮೀ ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–22	46/2018–19 08/03/19	K.Doddahanumanth appa Door No. 2-116, Venkateshwara Nilaya , Opposite KEB NC Colony, Dam Road , Hospet-583201	132.81	ಶೇ.10 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	43532	07-03-2021 (As per Agreement)
34	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 240.000 ರಿಂದ 244.35 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–23	10/2019–20 20.12.2019.	M/s.BSR Infratech India ltd 851 D Block , 15 th cross, sahnkar Nagar Bangalore-560092	494.84	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	43150	43695

35	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 244.350 ರಿಂದ 249.15 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ –ಪ್ಯಾಕೇಜ್–24	12/2019–20 23.12.2019.	M/s.Sarala project works pvt ltd M/s V.I.Shetty & company (JV) 6-3-1186/5/A, 3rd Floor, Amogh Plaza, Begumpet, Hyderabad 560016	162.62	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	08.03.2019	07.03.2021
ವಿಭಾಗ ನಂ–4 ಮಧುಗಿರಿ							
36	ತುಮಕೂರು ಜಿಲ್ಲೆ, ಕೊರಟಗೆರೆ ತಾಲ್ಲೂಕಿನ ಬೈರಗೊಂಡ್ಲು ಹಳ್ಳಿಯ ಹತ್ತಿರ ಸಮತೋಲನ ಜಲಾಶಯದ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	109/2017–18 19–02–2018	M/s. D.Y Uppar & Son # 148/6-1, 5th Cross, RMV Extension, Sadashivanagar,Bangalore 560080	592.34	ರೈತರ ವಿರೋಧದಿಂದ ಇದುವವರೆಗೂ ದರ ನಿರ್ಧರಣೆಯಾಗಿಲ್ಲವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯು ಸ್ಥಗಿತಗೊಂಡಿದೆ.	30.10.2019	29.10.2021

37	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿಯ ಟಿ.ಜಿ.ಹಳ್ಳಿ & ರಾಮನಗರ ಫೀಡರ್ ಕಾಲುವೆ (ಉದ್ದ 52.89 ಕಿ.ಮೀ) ಹಾಗೂ ಏತ ಘಟಕಗಳು ಒಳಗೊಂಡಂತೆ (ಉದ್ದ 12.06.ಕಿ.ಮೀ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	48/2018-19 08-03-2019	M/s. SNC-MEIL (J.V) 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	1326	ಶೇ.36ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.01.2020	21.01.2022
38	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆಯ ಕಿ.ಮೀ 249.15 ರಿಂದ 255.00 ವರೆಗೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ –ಪ್ಯಾಕೇಜ್– 25	13/2019-20 22.01.2020	M/s U.Rajesh Karanth-K.Doddahanumanthappa(M/s URK-KDH-SCPL (JV)) Anantha Nilaya", Uppinakudru, Kundapura taluk, Udupi District - 576230	177.59	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	10.07.2019	09.07.2021
39	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆಯ ಕಿ.ಮೀ 255.00 ರಿಂದ 258.97 ವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ , ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್, ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್–26	11/2019-20 23.12.2019	M/s.Sadguru Infratech pvt ltd - M/s.P.Dasarathara ma reddy (JV) Bangalore	131.99	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	07.09.2019	08.09.2021

40	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಮಧುಗಿರಿ ಗುರುತ್ವಾ ಫೀಡರ್ ಕಾಲುವೆ 0.00 ಕಿ.ಮೀ ಯಿಂದ 1.710 ಕಿ.ಮೀ, ನಿರ್ಮಾಣ ಹಾಗೂ ಎಂ.ಎಸ್ ಪೈಪುಗಳ ವಿತರಣೆ, ಅಳವಡಿಕೆ, ಪರೀಕ್ಷೆ ಹಾಗೂ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಹಾಗೂ ಕಿ.ಮೀ 1.710 ರಿಂದ ಕಿ.ಮೀ 38.00 ವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಒಳಗೊಂಡಂತೆ ಅಡ್ಡ ಮೋರಿ ಕೆಲಸಗಳು ಒಳಗೊಂಡಂತೆ ಮಧುಗಿರಿ ಫೀಡರ್ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜ್-1)	02/2019–20 10/07/2019	M/s PLR Projects Pvt Ltd Inwinex Towers, Plot No. 130, 3rd floor, unit No. 3-B, Road No. 2, Banjara Hills , Hyderabad	751.64	ಶೇ.10 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	43819	44549
41	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಮಧುಗಿರಿ ಗುರುತ್ವಾ ಫೀಡರ್ ಕಾಲುವೆ ಕಿ.ಮೀ.38.00 ಯಿಂದ 120.488 ಕಿ.ಮೀವರೆಗೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜ್– ಖಖ)	05/2019–20 07/09/2019	M/s Megha Engineering Ltd, #10 , 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	610.3	ಶೇ.10 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	43822	44552

42	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗೌರಿಬಿದನೂರು ಫೀಡರ್ ಕಾಲುವೆ 0.00 ಕಿ.ಮೀ ಯಿಂದ 81.60 ಕಿ.ಮೀ ವರೆಗೆಎಂ.ಎಸ್ ಪೈಪುಗಳ ವಿತರಣೆ, ಅಳವಡಿಕೆ, ಪರೀಕ್ಷೆ ಹಾಗೂ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಹಾಗೂ ಅಡ್ಡ ಮೋರಿ ಕೆಲಸಗಳು ಒಳಗೊಂಡಂತೆ ಗೌರಿಬಿದನೂರು ಫೀಡರ್ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	6/2019–20 ಜಚಿಣಜಜ:3.10.2019	M/s ADU infra-M/s SNC(JV) 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	863.48	ಶೇ.25 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	23.12.2019	22.12.2021
	ಒಟ್ಟು			16276			

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ

ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆ

ರೂ. ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರಮ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
ವಿಭಾಗ ನಂ-1 ಸಕಲೇಶಪುರ							
1	ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ 1 – ಇಂಟೇಕ್ ಫೋರ್ ಬೇ ಪಂಪ್ ಹೌಸ್, ಇಓಟಿ ಕ್ರೇನ್, ಡಿಸಿ ನಂ.3, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಹೇಮಾವತಿ ನದಿ ಮತ್ತು ರೈಲ್ವೆ ಮಾರ್ಗವನ್ನು ದಾಟಲು ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನಬದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ್ ಕೀ ಆಧಾರದ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ, ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ. –ಪ್ಯಾಕೇಜ್-1	3/2013–14 04–03–2014	M/s Amrutha constructions Pvt Ltd-NCC Ltd., (JV) No. 384/A, Sindhura Apartment , RMV -II stage , II Block,Bangalore560094	448.56	ಶೇ.81 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	04–03–2014 – 23.02.2017	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ
2	ಸರ್ವೇ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ವಿತರಣಾ ತೊಟ್ಟಿ (ಡಿಸಿ–1) ನಿರ್ಮಾಣ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಪಂಪ್ ಹೌಸ್, ಇಓಟಿ ಕ್ರೇನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು (ವಾಲ್ವ್), ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನಬದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ್ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ. –ಪ್ಯಾಕೇಜ್–2	4/2013–14 04–03–2014	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	685.79	ಶೇ.89 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	04–03–2014 – 23.02.2017	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
3	ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ವಿತರಣಾ ತೊಟ್ಟಿ (ಡಿಸಿ-4) ನಿರ್ಮಾಣ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಪಂಪ್ ಹೌಸ್, ಇಟಿಪಿ ಸ್ಕ್ರೀನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು (ವಾಲ್ವ್), ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 220 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು, 220ಕೆ.ವಿ ಲಲೋ ವ್ಯವಸ್ಥೆ, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ್ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಬಿಡಿ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ-ಪ್ಯಾಕೇಜ್-3	1/2013-14 03-03-2014	M/s Megha Engineering and Infrastructure Ltd-IVRCL (JV), #10., 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	1135.3	ಶೇ.86 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	03-03-2014- 23.02.2017	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ
4	ಕಾಮಗಾರಿಯ ಹೆಸರು: ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ - 2 ಅಡ್ಡಲಾಗಿ ಎತ್ತಿನಹೊಳೆ ಟ್ರಿಬ್ಯುಟರಿ-1, ವಿಯರ್-6 ಅಡ್ಡಲಾಗಿ ಕೆರೆಹೊಳೆ ಹಳ್ಳ, ವಿಯರ್-7 ಅಡ್ಡಲಾಗಿ ಹೊಂಗದ ಹಳ್ಳ, ಇಂಟೇಕ್ ಫೋರ್ ಬೇ, ಜಾಕ್ ವೆಲ್ ಕಂ ಪಂಪ್ ಹೌಸ್ 4 ಸ್ಥಳಗಳಲ್ಲಿ , ಡಿಸಿ-5, ಇಟಿಪಿ ಸ್ಕ್ರೀನ್, ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 66 ಕೆವಿ/11ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ್ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶ ಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ.ಪ್ಯಾಕೇಜ್-4	2/2013-14 03-03-2014	M/s GVPR Engineers Ltd.-HCC Ltd.,(JV) #8-2-293/82/A, Plot No. 739-A, Road No. 37 , Jubilee Hills, Hyderabad-500033	903.83	ಶೇ.76 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	03-03-2014- 23.02.2017	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ರೂ.ಕೋಟಿಗಳಲ್ಲಿ ಷರಾ
5	ಕಾಮಗಾರಿಯ ಹೆಸರು: ಸರ್ವೇ, ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ಡೈವರ್ಷನ್ ವಿಯರ್ 3 ಅಡ್ಡಲಾಗಿ ಟ್ರಿಬ್ಯುಟರಿ , ವಿಯರ್-4 ಅಡ್ಡಲಾಗಿ ಕಾಡುಮನೆ ಹೊಳೆ-1, ವಿಯರ್-5 ಅಡ್ಡಲಾಗಿ ಕಾಡುಮನೆ ಹೊಳೆ-2 ಇಂಟೇಕ್ ಫ್ಲೋರ್ ಡೆ , ಡಾಕ್ ವೆಲ್ ಕಂ ಪಂಪ್ ಹೌಸ್ 4 ಸ್ಥಳಗಳಲ್ಲಿ, ಡಿಸಿ-5, ಇಒಟಿ ಕ್ರೇನ್, ಎಂಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್ಸ್, ಎಲ್ಲಾ ರೀತಿಯ ಕವಾಟಗಳು, ಆಂಕರ್ / ತ್ರಸ್ಟ್ ಬ್ಲಾಕ್‌ಗಳು, ಸರ್ಜ್ ರಕ್ಷಣಾ ಕಾರ್ಯಗಳು, ಸಿವಿಲ್ ಕೆಲಸಗಳ ಸಮೀಕ್ಷೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ಮತ್ತು ನಿರ್ಮಾಣ 66 ಕೆವಿ/6.6ಕೆವಿ ವಿದ್ಯುತ್ ಪ್ರಸರಣಾ ಕೇಂದ್ರಗಳ ನಿರ್ಮಾಣಕ್ಕೆ ಅಗತ್ಯವಾದ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಸೇತುವೆ ಕಾಮಗಾರಿಗಳು, ಸಕ್ಷಮ ಅಧಿಕಾರಿಗಳಿಂದ ಪರಿಸರ ಅನುಮತಿ ಮತ್ತು ಇತರ ಶಾಸನದ್ಧ ಅನುಮತಿಗಳನ್ನು ಪಡೆಯುವುದು. ಒಟ್ಟು ಮೊತ್ತದ ಟರ್ನ್ ಕೀ ಆಧಾರದಲ್ಲಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ ನಂತರ 5 ವರ್ಷಗಳ ಅವಧಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಲಾದ ಭಾಗಗಳು ಮತ್ತು ಪರಿಕರಗಳ ಪೂರೈಕೆ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ-ಪ್ಯಾಕೇಜ್-5	5/2013-14 04-03-2014	M/s IVRCL Limited,-MEIL Ltd.,(JV) #10 , 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	543.28	ಶೇ.75 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	04-03-2014- 22.02.2017	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ
6	ಎತ್ತಿನಹೊಳೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ 400 ಕೆವಿ / 220 ಕೆವಿ / 66 ಕೆವಿ /ವಿದ್ಯುತ್ ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿ	05/2017-18 10.07.2017	M/s. KEC International Limited 37/7, Namdev Garnet, Ground Floor, Aga abbas Ali Road, Off Halasur Raod,Bangalore-560042	265.93	ಶೇ.81ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	10.07.2017- 09.3.2018	ಒಂದನೇ ಅವಧಿ ವಿಸ್ತರಣೆ 31.05.2019 ರವರೆಗೆ ಎರಡನೇ ಅವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿದೆ.
7	ಎತ್ತಿನಹೊಳೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗೆ 220 ಕೆವಿ / 66 ಕೆವಿ /ವಿದ್ಯುತ್ ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿ	27/2017-18 06/03/2018	M/s.GVPREL #8-2-293/82/A, Plot No. 799-A, Road No. 37 , Jubilee Hills, Hyderabad-500033	132.62	ಶೇ.72ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	06-03-2018- 05.09.2018	ವಿಸ್ತರಣೆ 31.05.2021 ರವರೆಗೆ
8	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ರಿ.0.00 ರಿಂದ 1.50 ಕಿಮೀ ಮತ್ತು 29.14 ರಿಂದ 31.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ -ಪ್ಯಾಕೇಜ್-1	56/17-18 ದಿನಾಂಕ:20.12.17 ಪೂರಕ ಕರಾರು 56-1/18-19 ದಿನಾಂಕ:20.12.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	126.50	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	21.12.17 -19.06.2019	ವಿಸ್ತರಣೆ 19.06.2021 ರವರೆಗೆ
9	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ರಿ.7.00 ರಿಂದ 14.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ-ಪ್ಯಾಕೇಜ್-2	58/17-18 02.01.18	M/s Amrutha Constructions Pvt Ltd 0	147.36	ಶೇ.28 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	02.01.18 - 01.06.2019	ವಿಸ್ತರಣೆ 31.03.2021 ರವರೆಗೆ
10	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ರಿ.14.00 ರಿಂದ 24.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ-ಪ್ಯಾಕೇಜ್-3	55/17-18 20.12.17	Sri G Shankar Ganesh Nagar, Station road Bijapur	322.84	ಶೇ.69 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	20.12.17 - 19.06.2019	ವಿಸ್ತರಣೆ 19.06.2021 ರವರೆಗೆ

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
11	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.0.00 ರಿಂದ 1.56 ಕಿಮೀ ಸುರಂಗ ಮಾರ್ಗ ಮತ್ತು 5.44 ರಿಂದ 6.68 ಅಕ್ವಾಡಕ್ಟ್ ಕಿಮೀ ನಿರ್ಮಾಣ, ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ -ಪ್ಯಾಕೇಜ್-1ಎ-	03/18-19 08.03.19	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	394.79	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	09.03.2019 – 07.09.2020	ವಿಸ್ತರಣೆ 30.06.2021 ರವರೆಗೆ
ವಿಭಾಗ ನಂ-3 ಅರಸೀಕೆರೆ							
12	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.24.00 ರಿಂದ 55.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–4	57/17–18 02.01.18	D Y Uppar and sons # 148/6-1, 5th Cross, RMV Extension, Sadashivanagar,Bangal ore560080	433.36	ಶೇ.55 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	02.01.18 – 01.07.2019	ವಿಸ್ತರಣೆ 01.07.2021 ರವರೆಗೆ
13	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.49.5 ರಿಂದ 50.78 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–5	78/17–18 22.03.18	Sarala Viscon JV 6-3-1186/5/A, 3rd Floor, Amogh Plaza, Begumpet, Hyderabad 560016	86.18	ಶೇ.62 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18 – 21.09.2019	ವಿಸ್ತರಣೆ 21.06.2021 ರವರೆಗೆ
14	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.55.00 ರಿಂದ 64.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–6	80/17–18 22.03.18	M/s. Amrutha Construction Pvt. Ltd No. 384/A, Sindhura Apartment , RMV -II stage , II Block,Bangalore56009 4	214.63	ಶೇ.28 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18– 21.03.2020	ವಿಸ್ತರಣೆ 21.03.2021 ರವರೆಗೆ
15	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.64.00 ರಿಂದ 80.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–7	75/17–18 22.03.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	432.62	ಶೇ.80 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18 – 21.03.2020	ವಿಸ್ತರಣೆ 21.03.2021 ರವರೆಗೆ
16	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.80.00 ರಿಂದ 89.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–8	77/17–18 22.03.18	M/s Reddy Veeranna Constructions Private Limited Classic Coat, Second Floor 9/1, Richmond Road Bangalore 560025	117.95	ಶೇ.27 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18 – 21.03.2020	ವಿಸ್ತರಣೆ 21.03.2021 ರವರೆಗೆ
17	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.89.00 ರಿಂದ 98.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್ ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–9	79/17–18 22.03.18	M/s G. Shankar-IVRCL (JV), D.no 15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	136.55	ಶೇ.98 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18 – 19.06.2019	ವಿಸ್ತರಣೆ 21.03.2021 ರವರೆಗೆ
18	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕ್ಮೀ.98.00 ರಿಂದ 100.00 ಕಿಮೀ ರವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಒಡ್ಡು ನಿರ್ಮಾಣ, ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಜೊತೆಗೆ ಸಿಡಿ, ಆರ್.ಸಿ.ಸಿ ಟ್ರಫ್ ಅಕ್ವಾಡಕ್ಟ್, ನಿರ್ಮಾಣ–ಪ್ಯಾಕೇಜ್–10	76/17–18 22.03.18	M/s. Shankaranarayana Constructions Private Limited 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	83.07	ಶೇ.92 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	22.03.18 – 21.03.2019	ವಿಸ್ತರಣೆ 21.12.2019 ರವರೆಗೆ

55

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
19	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 100.00 ರಿಂದ 115.00 ಕಿ.ಮೀ ರವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ)-ಪ್ಯಾಕೇಜ್-15	49/2018-19 08/03/19	M/s PLR Projects Pvt Ltd Inwinex Towers, Plot No. 130, 3rd floor, unit No. 3-B, Road No. 2, Banjara Hills , Hyderebad	388.82	ಶೇ.2 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07.03.2021	ವಿಸ್ತರಣೆ 30.11.2022 ರವರೆಗೆ
20	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 115.00 ರಿಂದ 120.00 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 116.760 ರಿಂದ ಕಿ.ಮೀ 118.340 & ಕಿ.ಮೀ 118.830 ರಿಂದ ಕಿ.ಮೀ 120.00 ರವರೆಗಿನ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-16	47/2018-19 08/03/19	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	485.51	ಶೇ.17 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07.03.2021	ವಿಸ್ತರಣೆ 30.12.2022 ರವರೆಗೆ
21	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 120.00 ರಿಂದ 127.00 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-17	50/2018-19 08/03/19	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	273.85	ಶೇ.14 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07.03.2021	ಅವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿದೆ
22	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 127.000 ರಿಂದ 137.620 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 134.980 ರಿಂದ ಕಿ.ಮೀ 137.620 ರವರೆಗಿನ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ -ಪ್ಯಾಕೇಜ್-18	48/2018-19 08/03/19	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	541.00	ಶೇ.31 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07.03.2021	ವಿಸ್ತರಣೆ 07.12.2022 ರವರೆಗೆ
					ವಿಭಾಗ ನಂ-2 ತುಮಕೂರು		
23	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 170.287 ರಿಂದ 177.270 ಮತ್ತು 182.220 ರಿಂದ 182.500 ರವರೆಗಿನ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರೆ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ) ಹಾಗೂ ಕಿ.ಮೀ 177 270 ರಿಂದ 182.220 ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-11	115/2017-18 12/03/2018	M/s BSR Infratech India Ltd 851 D Block , 15 th cross, sahnkar Nagar Bangalore-560092	443.83	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018 - 11.03.2020	ವಿಸ್ತರಣೆ 11.03.2021 ರವರೆಗೆ
24	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 182.500 ರಿಂದ 182.530 ಮತ್ತು ಕಿ.ಮೀ 183.210 ರಿಂದ 198.000 (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರೆ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ) ಹಾಗೂ ಕಿ.ಮೀ 182.530 ರಿಂದ 183.210 ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್-12	116/2017-18 12/03/2018	M/s Star Builders and Developers # 177, 6th Main road, KEB Layout , Sanjay Nagar, Bangalore560094	180.25	ಶೇ.32 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018-11.03.2020	ವಿಸ್ತರಣೆ 11.03.2021 ರವರೆಗೆ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ರೂ.ಕೋಟಿಗಳಲ್ಲಿ ಷರಾ
25	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 198.000 ರಿಂದ 199.620 ರವರೆಗಿನ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಇತರ ಕಟ್ಟಡಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ) ಹಾಗೂ ಕಿ.ಮೀ 199.620 ರಿಂದ 201.880 ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ – ಪ್ಯಾಕೇಜ್–1	86/2017–18 19/02/2018	M/s Ocean constructions Private limited #15-17-893/ 3-3, Zuhra , 2nd cross, Shivbag, Kadari, Mangalore 575002	235.39	ಶೇ.62 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	19.02.2018– 18.02.2020	ವಿಸ್ತರಣೆ 31.03.2021ರವರೆಗೆ
26	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 201.880 ರಿಂದ 206.350ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. (93.50 ಕ್ಯೂಮೆಕ್ಸ್ ನೀರಿನ ಒಳಹರಿವು ಒಳಗೊಂಡಂತೆ)–ಪ್ಯಾಕೇಜ್–2	85/2017–18 17/02/2018	M/s ShankaraNarayan Constructions Pvt. Ltd 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	429.15	ಶೇ.72 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	17.02.2018 – 16.02.2020	ವಿಸ್ತರಣೆ 31.03.2021ರವರೆಗೆ
27	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 206.35 ರಿಂದ 210.090 ವರೆಗೆ ಬೃಹತ್ ಮೇಲ್ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ. ಪ್ಯಾಕೇಜ್–3	84/2017–18 16/02/2018	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	344.92	ಶೇ.61 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	16.02.2018 – 15.02.2020	ವಿಸ್ತರಣೆ 15.02.2021ರವರೆಗೆ
28	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 210.090 ರಿಂದ 222.00 ರವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡ ಮೋರಿಗಳ ನಿರ್ಮಾಣ ಒಳಗೊಂಡಂತೆ) ಹಾಗೂ ಕಿ.ಮೀ 219.420 ರಿಂದ 221.740 ವರೆಗೆ ಮೇಲ್ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್–13	117/2017–18 12/03/2018	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	315.21	ಶೇ.50 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	12.03.2018 – 11.03.2020	ವಿಸ್ತರಣೆ 11.03.2021 ರವರೆಗೆ
29	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಕಿ.ಮೀ 222.00 ರಿಂದ 240.00 ವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಇತರೆ ಕಟ್ಟಡಗಳನ್ನು ಒಳಗೊಂಡಂತೆ)–ಪ್ಯಾಕೇಜ್–14	41/2018–2019 31/10/2018	M/s SNC Pvt LTD 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	246.66	ಶೇ.24 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	31.10.2018 – 30.10.2020	ವಿಸ್ತರಣೆ 31.10.2021ರವರೆಗೆ
30	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 137.620 ರಿಂದ 140.700 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 137.620 ರಿಂದ ಕಿ.ಮೀ 139.510 ರವರೆಗಿನ ಮೇಲ್ಕಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ–ಪ್ಯಾಕೇಜ್–19	52/2018–19 08/03/19	M/s Ocean constructions Private limited Private limited #15-17-893/ 3-3, Zuhra , 2nd cross, Shivbag, Kadari, Mangalore 575002	203.69	ಶೇ.36 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019– 07–03–2021	

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
31	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 140.700 ರಿಂದ 146.000 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಹಾಗೂ ಕಿ.ಮೀ 140.700 ರಿಂದ ಕಿ.ಮೀ 142.110 ರವರೆಗಿನ ಬೃಹತ್ ಮೇಲ್ಗಾಲುವೆ ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ -ಪ್ಯಾಕೇಜ್-20	51/2018-19 08/03/19	M/s G. Shankar-IVRCL (JV), D.no.15/01-586-51-02, Ganesh Nagar, Gyani colony, Bijapur-586103	226.07	ಶೇ.8 ರಷ್ಟು ಭಾಗಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ,ಉಳಿದ ಭಾಗಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07-03-2021	
32	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 146.000 ರಿಂದ 156.000 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-21	45/2018-19 08/03/19	A.Bhupal Reddy Ashok nAgar, Bhopal Reddy Compound, Behind Petrol Bunk, Avambhavi, Bellari - 583102	106.92	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	08.03.2019-07-03-2021	
33	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 156.000 ರಿಂದ 161.203 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ಹಾಗೂ ಕಿ.ಮೀ 157.350 ರಿಂದ 157.980 ಕಿ.ಮೀ ವರೆಗೆ ಮೇಲ್ಗಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-22	46/2018-19 08/03/19	K.Doddahanumanthappa Door No 2-116, Venkateshwara Nilaya , Opposite KEB NC Colony, Dam Road , Hospet-583201	132.81	ಶೇ.10 ರಷ್ಟು ಭಾಗಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ,ಉಳಿದ ಭಾಗಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019-07-03-2021	
34	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 240.000 ರಿಂದ 244.35 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ-ಪ್ಯಾಕೇಜ್-23	10/2019-20 20.12.2019	M/s.BSR Infratech India ltd 851 D Block , 15 th cross, sahakar Nagar Bangalore-560092	494.84	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	20-12-2019-19-12-2021	
35	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆ ಕಿ.ಮೀ 244:350 ರಿಂದ 249.15 ರವರೆಗೆ (ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ, ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್,ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ - ಪ್ಯಾಕೇಜ್-24	12/2019-20 23.12.2019	M/s.Sarala project works pvt ltd M/s V.I.Shetty & company (JV) 6-3-1186/5/A, 3rd Floor, Amogh Plaza, Begumpet, Hyderabad 560016	162.62	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	23-12-2019-22-12-2021	
ವಿಭಾಗ ನಂ-4 ಮಧುಗಿರಿ							
36	ತುಮಕೂರು ಜಿಲ್ಲೆ, ಕೊರಟಗೆರೆ ತಾಲ್ಲೂಕಿನ ಬೈರಗೊಂಡ್ಲು ಹಳ್ಳಿಯ ಹತ್ತಿರ ಸಮತೋಲನ ಜಲಾಶಯದ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	109/2017-18 19-02-2018	M/s. D.Y Uppar & Son # 148/6-1, 5th Cross, RMV Extension, Sadashivanagar,Bangalore 560080	592.34	ರೈತರ ವಿರೋಧದಿಂದ ಇದುವರೆಗೂ ದರ ನಿರ್ಧಾರಣೆಯಾಗಿಲ್ಲವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯು ಸ್ಥಗಿತಗೊಂಡಿದೆ.	19.02.2018-18.08.2019	ಅವಧಿ ವಿಸ್ತರಣ ಪ್ರಸ್ತಾವನೆ ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿದೆ
37	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿಯ ಟಿ.ಜಿ.ಹಳ್ಳಿ & ರಾಮನಗರ ಫೀಡರ್ ಕಾಲುವೆ (ಉದ್ದ 52.89 ಕಿ.ಮೀ) ಹಾಗೂ ಏತ ಘಟಕಗಳು ಒಳಗೊಂಡಂತೆ (ಉದ್ದ 12.06.ಕಿ.ಮೀ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	48/2018-19 08-03-2019	M/s. SNC-MEIL (J.V) 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	1325.96	ಶೇ.36ರಷ್ಟು ಭಾಗಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ,ಉಳಿದ ಭಾಗಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	08.03.2019 - 07.03.2022	

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
38	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆಯ ಕಿ.ಮೀ 249.15 ರಿಂದ 255.00 ವರೆಗೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ –ಪ್ಯಾಕೇಜ್- 25	13/2019–20 22.01.2020	M/s U.Rajesh Karanth-K.Doddahanumanthappa(M/s URK-KDH-SCPL (JV)) Anantha Nilaya", Uppinakudru, Kundapura taluk, Udupi District -576230	177.59	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	22.01.2020-21.01.2022	
39	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಗುರುತ್ವಾ ಕಾಲುವೆಯ ಕಿ.ಮೀ 255.00 ರಿಂದ 258.97 ವರೆಗೆ ಮಣ್ಣು ಅಗೆತ, ಏರಿ ನಿರ್ಮಾಣ , ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ ಲೈನಿಂಗ್, ಅಡ್ಡ ಮೋರಿಗಳು ಒಳಗೊಂಡಂತೆ) ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪ್ಯಾಕೇಜ್-26	11/2019–20 23.12.2019	M/s.Sadguru Infratech pvt ltd - M/s.P.Dasarathrama reddy (JV) Bangalore	131.99	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುತ್ತದೆ.	23.12.2019 - 22.12.2021	
40	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಮಧುಗಿರಿ ಗುರುತ್ವಾ ಫೀಡರ್ ಕಾಲುವೆ 0.00 ಕಿ.ಮೀ ಯಿಂದ 1.710 ಕಿ.ಮೀ, ನಿರ್ಮಾಣ ಹಾಗೂ ಎಂ.ಎಸ್ ಪೈಪುಗಳ ವಿತರಣೆ, ಅಳವಡಿಕೆ, ಪರೀಕ್ಷೆ ಹಾಗೂ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಹಾಗೂ ಕಿ.ಮೀ 1.710 ರಿಂದ ಕಿ.ಮೀ 38.00 ವರೆಗೆ ಗುರುತ್ವಾ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಒಳಗೊಂಡಂತೆ ಅಡ್ಡ ಮೋರಿ ಕೆಲಸಗಳು ಒಳಗೊಂಡಂತೆ ಮಧುಗಿರಿ ಫೀಡರ್ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜ್- I)	02/2019–20 10/07/2019	M/s PLR Projects Pvt Ltd Inwinex Towers, Plot No. 130, 3rd floor, unit No. 3-B, Road No. 2, Banjara Hills , Hyderabad	751.64	ಶೇ.10 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	10.07.2019 - 09.07.2021	
41	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಮಧುಗಿರಿ ಗುರುತ್ವಾ ಫೀಡರ್ ಕಾಲುವೆ ಕಿ.ಮೀ.38.00 ಯಿಂದ 120.488 ಕಿ.ಮೀವರೆಗೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜ್- II)	05/2019–20 07/09/2019	M/s Megha Engineering Ltd, #10 , 1st Floor. 3rd Main, 16th Cross, GD Park extension, Vyalikaval,Bangalore560003 Hyderabad	610.3	ಶೇ.10 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	07.09.2019 -06.09-2021	—
42	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯ ಗೌರಿಬಿದನೂರು ಫೀಡರ್ ಕಾಲುವೆ 0.00 ಕಿ.ಮೀ ಯಿಂದ 81.60 ಕಿ.ಮೀ ವರೆಗೆಎಂ.ಎಸ್ ಪೈಪುಗಳ ವಿತರಣೆ, ಅಳವಡಿಕೆ, ಪರೀಕ್ಷೆ ಹಾಗೂ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಹಾಗೂ ಅಡ್ಡ ಮೋರಿ ಕೆಲಸಗಳು ಒಳಗೊಂಡಂತೆ ಗೌರಿಬಿದನೂರು ಫೀಡರ್ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	6/2019–20 dated:3.10.2019	M/s ADU infra-M/s SNC(JV) 4th floor, # 7 Residency Road (old no. 9) Raja Ram Mohan Roy Road Bangalore 560025	863.48	ಶೇ.25 ರಷ್ಟು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಉಳಿದ ಭಾಗಶಃ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	03.10.2019 - 02.10.2021	

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ ಕೆ. ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-5

ವಿಶ್ವೇಶ್ವರಯ್ಯ ಜಲ ನಿಗಮ ನಿಯಮಿತ

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
	ಭದ್ರಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆ						
	ವಿಭಾಗ ನಂ-1 ಕಡೂರು						
1	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-2	27/2017-18 dt:09-03-2018	M/s Ocean Constructions Pvt. Ltd., Mangalore 575002	108.62	ಸದರಿ ಕಾಲುವೆಯು 20 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು 9.50 ಕಿ.ಮೀ ವರೆಗೆ ಅಗತ ಪ್ರಗತಿಯಲ್ಲಿದೆ, ಅದರಲ್ಲಿ 5.5 ಕಿ.ಮೀ ಸಿ.ಬಿ.ಎಲ್ ವರೆಗೆ ಅಗತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 2.1 ಕಿ.ಮೀ. ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 55 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 14 ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ, 7 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	09.03.2018 ರಿಂದ 08.09.2019	1) ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ;09.09.2019 ರಿಂದ 08.03.2021ರವರೆಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2) ಎರಡನೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆಯು ದಿ: : 09.03.2021ರಿಂದ ದಿ:09.03.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
2	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-3	05/2018-19 dt:03.01.2019 Supplementary Agreement: 05/2019-20, Dt: 16.03.2020	M/s Aditya Constructions Compmany, Belagavi	89.68	ಸದರಿ ಕಾಲುವೆಯು 17 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು ಇಲ್ಲಿಯವರೆಗೆ 4.955 ಕಿ.ಮೀ ವರೆಗೆ ಅಗತ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಅದರಲ್ಲಿ 2.119 ಕಿ.ಮೀ ಸಿಬಿಎಲ್ ವರೆಗೆ ಅಗತ, 1.195 ಮೀ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 54 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 10 ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ, 3 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ; 1 ಅಕ್ವಾಡಕ್ಟ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 19 ಪಿಯರ್, 2 ಅಬಟ್‌ಮೆಂಟ್, 20 ಟ್ರಫ್ ಗಳಲ್ಲಿ 13 ಪಿಯರ್, 1 ಅಬಟ್‌ಮೆಂಟ್, 8 ಟ್ರಫ್ ಗಳು ಮುಗಿದಿದ್ದು, ಉಳಿದವು ಪ್ರಗತಿಯಲ್ಲಿದೆ.	03.01.2019 ರಿಂದ 02.07.2020	ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ;03.07.2020ರಿಂದ 02.10.2021ರವರೆಗೆ
3	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-4	02/2019-20 dt:17.05.2019	M/S STAR INFRATECH, Bangalore-560094	112.24	ಈ ಕಾಮಗಾರಿಯಡಿ ಒಟ್ಟು 14.00 ಕಿ.ಮೀ ನ ಪೈಕಿ ಇಲ್ಲಿಯವರೆಗೆ 3.753 ಕಿ.ಮೀ ವರೆಗೆ ಅಗತ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಅದರಲ್ಲಿ 1.576 ಕಿ.ಮೀ ಸಿಬಿಎಲ್ ವರೆಗೆ ಅಗತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 39 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 2 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 8 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ಒಟ್ಟು 2 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ಅಕ್ವಡಕ್ಟ್-1 ರಲ್ಲಿ ಒಟ್ಟು 23 ಪಿಯರ್, 2 ಅಬಟ್‌ಮೆಂಟ್ ಮತ್ತು 24 ಟ್ರಫ್ ಗಳಲ್ಲಿ 14 ಟ್ರಫ್ ಸ್ಲಾಬ್ ಮುಗಿದಿದ್ದು, ಉಳಿದವು ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಅಕ್ವಡಕ್ಟ್-2 ರಲ್ಲಿ ಒಟ್ಟು 40 ಪಿಯರ್, 2 ಅಬಟ್‌ಮೆಂಟ್ 16 ಪಿಯರ್ ಮುಗಿದಿದ್ದು, 08 ಟ್ರಫ್ ಸ್ಲಾಬ್ ಮುಗಿದಿದ್ದು, ಉಳಿದವು ಪ್ರಗತಿಯಲ್ಲಿದೆ.	17.05.2019 ರಿಂದ 16.11.2020	ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ;17.11.2020ರಿಂದ 16.11.2021ರವರೆಗೆ
4	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-5	03/2019-20 dt:17.05.2019	M/S STAR INFRATECH, Bangalore-560095	202.03	ಈ ಕಾಮಗಾರಿಯಡಿ ಒಟ್ಟು 23 ಕಿ.ಮೀ ನ ಪೈಕಿ 10.70 ಕಿ.ಮೀ ವರೆಗೆ ಅಗತ, ಒಟ್ಟು 61 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಸಿ.ಡಿ. ಕಾಮಗಾರಿಗಳಲ್ಲಿ 7 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 9 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ಒಟ್ಟು 2 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ಅಕ್ವಡಕ್ಟ್-1 ರಲ್ಲಿ ಒಟ್ಟು 55 ಪಿಯರ್, 2 ಅಬಟ್‌ಮೆಂಟ್ ಗಳಲ್ಲಿ 32 ಪಿಯರ್ ಮುಗಿದಿದ್ದು, ಅಬಟ್‌ಮೆಂಟ್ ಹಾಗೂ 12 ಟ್ರಫ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಅಕ್ವಡಕ್ಟ್-2 ರಲ್ಲಿ ಒಟ್ಟು 72 ಪಿಯರ್, 2 ಅಬಟ್‌ಮೆಂಟ್ ಗಳಲ್ಲಿ 35 ಪಿಯರ್ ಮುಗಿದಿದ್ದು, ಉಳಿದವು ಪ್ರಗತಿಯಲ್ಲಿದೆ. 1 ಅಬಟ್‌ಮೆಂಟ್ ಮತ್ತು 15 ಟ್ರಫ್ ಗಳಲ್ಲಿ 14 ಟ್ರಫ್ ಸ್ಲಾಬ್ ಮುಗಿದಿದ್ದು, ಉಳಿದವು ಪ್ರಗತಿಯಲ್ಲಿದೆ.	17.05.2019 ರಿಂದ 16.05.2021	ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ;17.05.2021ರಿಂದ 16.05.2022ರವರೆಗೆ
	ವಿಭಾಗ ನಂ-2 ಬಿ.ಆರ್.ಪಿ						
5	ಭ. ಮೇ. ಯೋ ಪ್ಯಾಕೇಜ್-1	07/ 04.11.2008	SEW-JYOTHI (JV), #6/3/871 Snehalatha 1st Floor, Greenland Road, Begumpet, Hyderabad-500016	324.00	ಒಟ್ಟು 9.53 ಕಿ.ಮೀ ಉದ್ದದ ಸಾಲಾದಲ್ಲಿ ಸಂಪೂರ್ಣ ಉದ್ದಕ್ಕೂ ಕಾಲುವೆ ಅಗೆತ ಪ್ರಾರಂಭಿಸಿದ್ದು, 7.447 ಕಿ.ಮೀ ಸಿ.ಬಿ.ಎಲ್ ವರೆಗೆ ತಲುಪಿರುತ್ತದೆ. ಹಾಗೂ ಒಟ್ಟು 28 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 8 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 5 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ, 5 ಸಿ.ಡಿ ಗಳು ಮಿಟಿಗೇಷನ್ ಮೆಜರ್ಸ್ ನಲ್ಲಿ ಕೈಬಿಡಲಾಗಿದ್ದು, 10 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಗಳನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿರುತ್ತದೆ.	04.11.2008 ರಿಂದ 15.10.2011 ವರೆಗೆ	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;16.10.2011 ರಿಂದ 31.03.2015 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2015 ರಿಂದ 31.03.2018 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2018 ರಿಂದ 31.03.2020 4ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2020ರಿಂದ 30.06.2021 ವರೆಗೆ 5ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನ ದಿ:01.07.2021 ರಿಂದ 31.03.2022 ವರೆಗೆ

60

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ರೂ.ಕೋಟಿಗಳಲ್ಲಿ ಷರಾ
6	ಭ. ಮೇ. ಯೋ ಪ್ಯಾಕೇಜ್-2	6/2008-09 28-10-2008	M/s RNS Infrastructure Limited (JV), No 14, 7th Floor, Naveen Complex, MG Road Bangalore	1032.00	ಪ್ಯಾಕೇಜ್-2 ರ ಕಾಮಗಾರಿಯು ಬಹುತೇಕ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 2018-19 & 2019-20 ರಲ್ಲಿ ಭದ್ರಾ ಜಲಾಶಯದಿಂದ ಭದ್ರಾ ಮೇಲ್ದಂಡೆ ಯೋಜನೆಯ ಮುಖ್ಯ ಕಾಲುವೆ ಮುಖಾಂತರ ವಾಣಿ ವಿಲಾಸ ಸಾಗರಕ್ಕೆ ನೀರನ್ನು ಹರಿಸಲಾಗುತ್ತಿದೆ.	28.10.2008 ರಿಂದ 14.10.2011 ವರೆಗೆ	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;15.10.2011 ರಿಂದ 31.03.2015 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2015ರಿಂದ 31.03.2017 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2017ರಿಂದ 31.05.2018 4ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.06.2018 ರಿಂದ 30.12.2018 ವರೆಗೆ 5ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.01.2019 ರಿಂದ 31.10.2019 ವರೆಗೆ 6ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
7	Providing protective works to the project affected area and Providing additional facility by improving Infrastructure under Sathkoli and Doddinatale Hamlets of Kusuburu village in N.R.Pura Taluk under the Jurisdiction of UBP Package-1 .	13/2019-20 dt:11.03.2020	Sri. P Krishna Reddy (P Dasharathrama Reddy)	587.29	ಸದರಿ ಕಾಮಗಾರಿಯ ಚೆಕ್ ಚೆಕ್ಕ್ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	11.03.2020 ರಿಂದ 10.09.2020	ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:10.09.2020ರಿಂದ 31.03.2022ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
					ವಿಭಾಗ ನಂ-3 ಅಜ್ಜಂಪುರ		
8	ಭ. ಮೇ. ಯೋ ಪ್ಯಾಕೇಜ್-3	01/2008-09 Dt:20.10.2008	M/s Shankaranarayana Constructions (P) Ltd. "SNC House" No.7 Residency Road, (Old No.9, Raja Ram Mohan Roy Road) Bangalore-560025	223.96	• 7.039 ಕಿಮೀ ಸುರಂಗ ಅಗೆತ ಮತ್ತು ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. • 2.656 ಕಿಮೀ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಮತ್ತು ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. • 07 ಸಂಖ್ಯೆ ಸಿ.ಡಿ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ	20.10.2008 ರಿಂದ 15-10-2011 (3 ವರ್ಷ)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;16.10.2011 ರಿಂದ 31.03.2016 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.04.2016 ರಿಂದ 30.11.2018 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.12.2018 ರಿಂದ 31.05.2019ವರೆಗೆ 4ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
9	ತರೀಕೆರೆ ಏತ ನೀರಾವರಿ (ಪ್ಯಾಕೇಜ್-1)	29/2017-18 Dt:17.03.2018	M/s Jain Irrigation Systems Ltd., No. 51/1, Near Lavanya Theatre, Osborne road, Bangalore 560042	287.67	• ಕಾಮಗಾರಿಯ ಪಿಟ್ಟಿಕ್ ಸಂಪರ್ಕದ ಪ್ರಸ್ತಾವನೆ [illegible] ಪ್ರಾರಂಭಿಸಲಾಗಿರುತ್ತದೆ. • ಕಾಮಗಾರಿಯ ಪೈಪ್ ಪಂಪ್ ಹೌಸ್ ನಿರ್ಮಾಣ ಈಗಾಗಲೇ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 11 ಸಂಖ್ಯೆ ಸಂಪ್‌ವೆಲ್ ಪಂಪ್ ಹೌಸ್‌ಗಳಲ್ಲಿ 5 ಮುಗಿದಿದ್ದು, ಬಾಕಿ ಇರುವ 6 ಸಂಪ್‌ವೆಲ್ ಪಂಪ್ ಹೌಸ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 24.06 ಕಿಮೀ ಎಂ.ಎಸ್ ಪೈಪ್ ಹಾಗೂ 104.81 ಕಿಮೀ ಎಚ್.ಡಿ.ಪಿ.ಇ ಪೈಪ್ (ಲೇಯಿಂಗ್) ಅಳವಡಿಕೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. • ಖಾಸಗಿ ಬೋರ್‌ವೆಲ್ ಲಭ್ಯವಿರುವ 600 ಹೆ ಪ್ರದೇಶದಲ್ಲಿ ಹನಿ ನೀರಾವರಿ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ. ಬಾಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	17.03.2018 ರಿಂದ 16.03.2020 (02 ವರ್ಷ)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;17.03.2020 ರಿಂದ 16.05.2021 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ17.05.2021 ರಿಂದ 31.05.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ
10	ತರೀಕೆರೆ ಏತ ನೀರಾವರಿ ಎಲೆಕ್ಟ್ರಿಕಲ್ (ಪ್ಯಾಕೇಜ್-1)	05/2020-21 Dtd:23.12.2020	M/s Transglobal Power Limited, 1321/A, 15th cross, Girinagar 2nd stage Bangalore 560085	11.54	• ಕಾಮಗಾರಿಯಲ್ಲಿ 1521 ಆರ್.ಸಿ.ಸಿ. ಪೋಲ್‌ಗಳು ಮತ್ತು 182 ಪಿ.ಎಸ್.ಸಿ ಪೋಲ್‌ಗಳಿದ್ದು, 1521 ಆರ್.ಸಿ.ಸಿ. ಪೋಲ್‌ಗಳು ಮತ್ತು 182 ಪಿ.ಎಸ್.ಸಿ ಪೋಲ್‌ಗಳ ಕಾಮಗಾರಿ [illegible] 5 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 44.80 ಕಿ.ಮೀ ಎ.ಬಿ.ಕೇಬಲ್ ಎಳೆಯುವಿಕೆ ಕಾಮಗಾರಿಯಲ್ಲಿ 44.80 ಕಿ.ಮೀ ಎ.ಬಿ.ಕೇಬಲ್ ಎಳೆಯುವಿಕೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. • 11 ಕೆವಿ [illegible] ಅನುಮೋದನೆ [illegible] ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿರುತ್ತದೆ.	23.12.2020 ರಿಂದ 22.06.2021 (06 ತಿಂಗಳು)	ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:23.06.2021 ರಿಂದ 22.12.2021 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
11	ತರೀಕೆರೆ ಏತ ನೀರಾವರಿ (ಪ್ಯಾಕೇಜ್-2)	28/2017-18 Dt:15.03.2018	M/s. Megha Engineering And Infrastructures Ltd and M/s. Netafim Irrigation India Private Limited (JV). 2.M/s Jain Irrigation Systems Ltd	524.37	• ಕಾಮಗಾರಿಯ ವಿದ್ಯುತ್ ಸಂಪರ್ಕದ ಪ್ರಸ್ತಾವನೆಅನುಮೋದನೆಗೊಂಡಿದ್ದು ಸ್ವಯಂಕಾರ್ಯಗತಯೋಜನೆಯಡಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. • ಮೈನ್ ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ 09 ಸಂಖ್ಯೆ ಸಂಪ್‌ಕಮ್ ಪಂಪ್ ಹೌಸ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಬಾಕಿ 02 ಸಂಖ್ಯೆ ಸಂಪ್‌ಕಮ್ ಪಂಪ್ ಹೌಸ್ ವಿವಿಧ ಹಂತದಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 41.99 ಕಿಮೀ ಎಂ.ಎಸ್ ಪೈಪ್ ಹಾಗೂ 148.25 ಕಿಮೀ ಎಚ್.ಡಿ.ಪಿ.ಇ ಪೈಪ್ (ಲೇಯಿಂಗ್) ಅಳವಡಿಕೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. • ಖಾಸಗಿ ಬೋರ್‌ವೆಲ್ ಲಭ್ಯವಿರುವ 2100 ಹೆ ಪ್ರದೇಶದಲ್ಲಿ ಹನಿ ನೀರಾವರಿಒದಗಿಸಲಾಗಿರುತ್ತದೆ. ಬಾಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	15.03.2018 ರಿಂದ 14.03.2020 (02 ವರ್ಷ)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;15.03.2020 ರಿಂದ 14.05.2021 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:15.05.2021 ರಿಂದ 31.05.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ
12	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-1	30/2017-18 dt:19-03-2018	M/s Amrutha Constructions Pvt. Ltd., H. No. 384/A, Sindhoora Apartment, RMV 2nd Stage, 2nd Block, Ashwathnagar Bangalore 560094	70.21	• ಕಾಮಗಾರಿಯುಒಟ್ಟು 10.00 ಕಿಮೀ ಕಾಲುವೆ 23 ಸಂಖ್ಯೆ ಸಿ. ಡಿಕಾಮಗಾರಿಯಲ್ಲಿ 1.250 ಕಿ.ಮೀ ಕಾಲುವೆ ಅಗೆತ ಹಾಗೂ 07 ಸಂಖ್ಯೆ ಸಿ.ಡಿ. ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. • ಬಾಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	19.03.2018 ರಿಂದ 11.09.2019 (18 ತಿಂಗಳು)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;12.09.2019 ರಿಂದ 31.03.2021 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:01.04.2021 ರಿಂದ 31.03.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ
	ವಿಭಾಗ ನಂ-4 ಹೊಸದುರ್ಗ						
13	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-6	11/2018-19 dt:08.03.2019	M/S SaralaProjct Works Pvt.Ltd, HoysalaBadavane, OPP Indian oil petrol bunk, Halebeedu,Hassan Dist. Karnataka-573121	79.54	ಒಟ್ಟು 14.00 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 7.570 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ, 5.20 ಕಿ.ಮೀ ವರೆಗೆ ಸಿ.ಬಿ.ಎಲ್ ವರೆಗೆ ತಲುಪಿರುತ್ತದೆ. ಹಾಗೂ 2.10 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 34 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 19 ಪೂರ್ಣಗೊಂಡಿದ್ದು 1 ಪ್ರಗತಿಯಲ್ಲಿ ಇರುತ್ತದೆ. 1 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.	18 months (dt:08.03.2019 to 07.09.2020)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;08.09.2020 ರಿಂದ 31.12 2021 ವರೆಗೆ
14	ತುಮಕೂರು ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-7	01/2019-20 dt:09.05.2019	Sri. Reddy Veeranna Constructions Pvt. Ltd, Classic Court, II Floor, 9/1, Richmond Road, Bangalore-25	102.24	ಒಟ್ಟು 10.00 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 1.84 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ, 1.10 ಕಿ.ಮೀ ವರೆಗೆ ಸಿ.ಬಿ.ಎಲ್ ವರೆಗೆ ತಲುಪಿರುತ್ತದೆ. ಒಟ್ಟು 22 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 2 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು, 1 ಅಕ್ವಾಡಕ್ಟ್ ಪ್ರಗತಿಯಲ್ಲಿದೆ.	18 months (dt:09.05.2019 to08.11.2020)	09.11.2020 ರಿಂದ 31.12.2022 ವರೆಗೆ
15	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-1	49/2014-15 dated 05.12.2014	ಶ್ರೀ ಉಭಯ ಶಿವಕುಮಾರ್ ರಾಜ್ಯ ಪಿಡಬ್ಲ್ಯೂಡಿಕಂಟ್ರಾಕ್ಟರ್, ಸಂಖ್ಯೆ:795/567, 2 ನೇ ಹಂತ, 5 ನೇ ಕ್ರಾಸ್, ಶಿವಕುಮಾರ ಸ್ವಾಮಿ ಬಡಾವಣೆ, ದಾವಣಗೆರೆ	36.08	ಒಟ್ಟು 5 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 4.950 ಕಿ.ಮೀವರೆಗೆ ನಾಲಾ ಅಗೆತವಾಗಿದ್ದು 4.45ಕಿ.ಮೀ ಸಿ.ಬಿ.ಎಲ್ ವರೆಗೆ ತಲುಪಿರುತ್ತದೆ. 3.15 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಮುಗಿದಿರುತ್ತದೆ. ಹಾಗೂ ಒಟ್ಟು 12 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 8 ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	18 months (dt:05.12.2014 to 05 06.2016)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;06.06.2016 ರಿಂದ 06.06.2018 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;07.06.2018 ರಿಂದ 30.09.2019 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.10.2019 ರಿಂದ 31.03.2021 4ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:01.04.2021 ರಿಂದ 31.03.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ
16	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-2	Original Agree No:01/2015-16 dated 08.05.2015 Supplementary Agree No.09/2020-21 dt:09.12.2020	Sri. Reddy Veeranna Constructions Pvt. Ltd, Classic Court, II Floor, 9/1, Richmond Road, Bangalore-25	98.25 crores	ಸದರಿ ಕಾಮಗಾರಿಯಲ್ಲಿ ಎಸ್ಕೇಪ್/ರೆಗ್ಯೂಲೇಟರ್ ಗೇಟ್ಸ್ ಹಾಗೂ ಡ್ರಾಪ್ಸ್ ಕೆನಾಲ್ ಲೈನಿಂಗ್ ಹೊರತು ಪಡಿಸಿ ಸದರಿ ಪ್ಯಾಕೇಜ್ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	24 months (dt:08.05.2015 to 07.05.2017)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;05.05.2017 ರಿಂದ 30.04.2018ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.05.2018 ರಿಂದ 30.09.2018 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.10.2018 ರಿಂದ 30.09.2021 4ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:01.10.2019 ರಿಂದ 31.12.2020 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ರೂ.ಕೋಟಿಗಳಲ್ಲಿ ಷರಾ
17	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-4	07/2018-19 dt:30.01.2019	Sadbhav Engineering Limited, Sadbhav house, near Havmor restaurant, behindNavarangpura bus stand, Navarangpura, Ahmedabad-380 009	160.91	ಒಟ್ಟು 14 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 11.90 ಕಿ.ಮೀವರೆಗೆ ನಾಲಾ ಅಗೆತವಾಗಿದ್ದು 4.90 ಕಿ.ಮೀ ಸಿ.ಸಿ.ಎಲ್ ವರೆಗೆ ಆಗಿರುತ್ತದೆ. ಹಾಗೂ ಒಟ್ಟು 37 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 8 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 6 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಮತ್ತು 1 ಅಕ್ವಾಡಕ್ಟ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	15 months (dt:30.01.2019 to 29.04.2020)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:30.04.2020 ರಿಂದ 31.03.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
18	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-5	Original agreement No:27/2017-18, date 22.01.2018 Supplementary Agree No:10/2020-21 dt:14.12.2020	M/s RNS Infrastructure limited, 7th Floor, Naveen complex, 14 MG Road, Bangalore.	157.65	ಒಟ್ಟು 10 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ ಕಾಮಗಾರಿಯು 10.00 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ ಹಾಗೂ 8.39 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಮುಗಿದಿರುತ್ತದೆ. ಒಟ್ಟು 25 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 22 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 3 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.	15 months (dt:22.01.2018 to 21.04.2019)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;22.04.2019 ರಿಂದ 30.09.2022 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.10.2020 ರಿಂದ 31.03.2021 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:;01.04.2021 ರಿಂದ 31.03.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
19	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-6	Original agreement No:16/2017-18, 30.11.2017 Supplementary Agree No:11/2020-21 dt:14.12.2020	M/S Ocean Constructions India Private Limited 15-17-893/3 zuhraShivabagh 3rd Cross, Kadri,Mangalore.	208.25	ಒಟ್ಟು 10 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 10.00 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ ಹಾಗೂ 6.18 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 22 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 19 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 3 ಪ್ರಗತಿಯಲ್ಲಿ ಇರುತ್ತದೆ. 2 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು, 1 ಅಕ್ವಾಡಕ್ಟ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ, 1 ಪ್ರಗತಿಯಲ್ಲಿದೆ.	18 months (dt:30.11.2017 to 29.05.2019)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;30.05.2019 ರಿಂದ 31.10.2020 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;01.11.2020 ರಿಂದ 31.08.2021 ವರೆಗೆ 3ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ; ಪ್ರಸ್ತಾವನೆ ದಿ:1.09.2021 ರಿಂದ 31.03.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
20	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-7	19/2017-18, 21.12.2017	6M/s Aditya Construction Company Plot No.2553, Sector No.12, Malamaruti Extension, Belagavi	102.14	ಒಟ್ಟು 8 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ ಕಾಮಗಾರಿಯು 7.80 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ, ಹಾಗೂ 6.00 ಕಿ.ಮೀ ವರೆಗೆ ಸಿ.ಸಿ.ಎಲ್ ವರೆಗೆ ತಲುಪಿರುತ್ತದೆ. ಹಾಗೂ 5.00 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 24 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 18 ಪೂರ್ಣಗೊಂಡಿದ್ದು, 1 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	15 months (dt:21.12.2017 to 20.05.2019)	1ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ;21.05.2019 ರಿಂದ 31.12.2020 ವರೆಗೆ 2ನೇ ಕಾಲವಧಿ, ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 01.01.2021 ರಿಂದ 31.12.2022 ವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
ವಿಭಾಗ-5, ಚಿತ್ರದುರ್ಗ							
21	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-10	ಸಂಖ್ಯೆ:08/2018-19 ದಿನಾಂಕ: 04/07/2018	ಮೆ. ಉಷಾಕಿರಣ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್, ಪ್ಲಾಟ್ ನಂ.20, 2ನೇ ಮಹಡಿ, ಪ್ರಗತಿ ನಗರ, ಯೂಸುಫ್‌ಗುಡ, ಹೈದರಾಬಾದ್-500045	81.53	ಒಟ್ಟು 14 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 6.50 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 58 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 04 ಪ್ರಗತಿಯಲ್ಲಿ ಇದ್ದು, 16 ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ, 3 ಅಕ್ವಾಡಕ್ಟ್ ಕಾಮಗಾರಿ ಬರುತ್ತಿದ್ದು 2 ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	18 ತಿಂಗಳು ದಿನಾಂಕ:04.07.2018 ರಿಂದ 03.01.2020	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರದ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 03.01.2020 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಮೊದಲನೆಯ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ದಿ;04.01.2020 ರಿಂದ 03.01.2021 ರವರೆಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2) ಎರಡನೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:04.01.2021 ರಿಂದ 31.12.2021 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
22	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-11	ಸಂಖ್ಯೆ:38/2018-19 ದಿನಾಂಕ: 02/03/2019	ಮೆ ಆರ್.ಎನ್.ಎಸ್. ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಲಿ., ಮುರುಡೇಶ್ವರ ಭವನ್, 604/ಬಿ, ಗೋಕುಲ್ ರಸ್ತೆ, ಹುಬ್ಬಳ್ಳಿ.	119.81	ಸದರಿ ಪ್ಯಾಕೇಜ್‌ನಲ್ಲಿ ಒಟ್ಟು ಕಾಲುವೆಯು 13.00 ಕಿ.ಮೀ. ಉದ್ದವಿದ್ದು 28 ಸಿ.ಡಿ ಸ್ಟ್ರಕ್ಚರ್‌ಗಳು ಹಾಗೂ 2 ಅಕ್ವಾಡಕ್ಟ್ ಇರುತ್ತದೆ.(0.473 ಕಿ.ಮೀ ಹಾಗೂ 1.899 ಕಿ.ಮೀ) ಅದರಲ್ಲಿ 0.45 ಕಿ.ಮೀ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 07 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಹಾಗೂ ಅಕ್ವಾಡಕ್ಟ್ @ CH: 114.230 ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	24 ತಿಂಗಳು ದಿನಾಂಕ:02.03.2019 ರಿಂದ 01.03.2021	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರದ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 01.03.2021 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ: 01.03.2021 ರಿಂದ 01.09.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
23	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-12	ಸಂಖ್ಯೆ:35/2018-19 ದಿನಾಂಕ: 01/03/2019	ಶ್ರೀ ಕೆ. ದೊಡ್ಡ ಹನುಮಂತಪ್ಪ, ಶ್ರೀ ವೆಂಕಟೇಶ್ವರ ನಿಲಯ, ನಂ.2/116, ಎನ್.ಸಿ.ಕಾಲೋನಿ, ಡ್ಯಾಂ ರಸ್ತೆ, ಹೊಸಪೇಟೆ.	69.07	ಸದರಿ ಕಾಲುವೆಯು 17.597 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು,17.00 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಕಾಲುವೆ ಅಗೆತದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 6.00 ಕಿ.ಮೀ ವರೆಗೆ ಕಾಲುವೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಸದರಿ ಪ್ಯಾಕೇಜ್ ಕಾಮಗಾರಿಯಡಿ ಒಟ್ಟಾರೆಯಾಗಿ 76 ಸಿ.ಡಿ ಸ್ಟ್ರಕ್ಚರ್ ಗಳು ಬರುತ್ತಿದ್ದು, 60 ಸಿ.ಡಿ ಸ್ಟ್ರಕ್ಚರ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.	24 ತಿಂಗಳು ದಿನಾಂಕ:01.03.2019 ರಿಂದ 28.02.2021	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರಿನ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 28.02.2021 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ: 02.03.2021 ರಿಂದ 28.02.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
24	ಹೊಳಲ್ಕೆರೆ ಫೀಡರ್ ಕಾಲುವೆ ಚೈ. 0.00 ಕಿ.ಮೀ ರಿಂದ 4.534 ಕಿ.ಮೀ ವರೆಗೆ ಪ್ಯಾ-1	ಸಂಖ್ಯೆ:108/2017-18 ದಿನಾಂಕ: 01/02/2018	ಶ್ರೀ ಹೆ.ಆರ್.ಗಿರೀಶ್, ತೀರ್ಥ ನಿಲಯ, ಬವರನಹಳ್ಳಿ, ಬಿ.ಜಿ.ನಗರ ಅಂಚೆ, ನಾಗಮಂಗಲ ತಾ: ಮಂಡ್ಯ ಜಿಲ್ಲೆ-571418	7.46	ಈ ಕಾಮಗಾರಿಯಡಿ 4.0 ಕಿ.ಮೀ ವರೆಗೆ ಅಗೆತ, ಒಟ್ಟು 15 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 2 ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 13 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.	9 ತಿಂಗಳು ದಿನಾಂಕ:01.02.2018 ರಿಂದ 31.10.2018	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರಿನ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 31.10.2018 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಮೊದಲನೆಯ ಕಾಲಾವಧಿ ವಿಸ್ತರ್ಣೆ ದಿ;01.11.2018 ರಿಂದ 30.06.2019 ರವರೆಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2) ಎರಡನೆ ಕಾಲವಧಿ ವಿಸ್ತರಣೆ: 01.07.2019 ರಿಂದ 30.06.2020 ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 3) ಮೂರನೆ ಕಾಲವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 01.07.2020 ರಿಂದ 30.04.2021 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
25	ಹೊಳಲ್ಕೆರೆ ಫೀಡರ್ ಕಾಲುವೆ 4.534 ಕಿ.ಮೀ ನಂತರದ	ಸಂಖ್ಯೆ:06/2019-20 ದಿನಾಂಕ: 22/05/2019.	ಶ್ರೀ ಕೆ. ದೊಡ್ಡ ಹನುಮಂತಪ್ಪ, ಶ್ರೀ ವೆಂಕಟೇಶ್ವರ ನಿಲಯ, ನಂ.2/116, ಎನ್.ಸಿ.ಕಾಲೋನಿ, ಡ್ಯಾಂ ರಸ್ತೆ, ಹೊಸಪೇಟೆ.	118.35	ಈ ಕಾಮಗಾರಿಯಡಿ ಒಟ್ಟು ಪೈಪ್‌ಲೈನ್ 64.59 ಕಿ.ಮೀ ಇದ್ದು 60.49 ಕಿ.ಮೀ ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 4.10 ಕಿ.ಮೀ ವರೆಗೆ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	18 ತಿಂಗಳು ದಿನಾಂಕ:22.05.2019 ರಿಂದ 21.11.2020	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರಿನ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 21.11.2020 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ: 22.11.2020 ರಿಂದ 31.08.2021 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
ವಿಭಾಗ-7, ಹಿರಿಯೂರು							
26	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-08, ಚೈ:61.230ಕಿ.ಮೀ ರಿಂದ ಚೈ:73.000ಕಿ.ಮೀ ವರೆಗೆ	ಸಂ:45/2017-18 ದಿನಾಂಕ:19.03.2018.	Sri K.Gowda and Company, No.19, 8th Main 4th, Block, 2nd Phase, BSK, Bangalore-560085	62.43	ಒಟ್ಟು 11.77 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ 9.974 ಕಿ.ಮೀ ವರೆಗೆ ಮಣ್ಣು ಅಗೆತ ಹಾಗೂ ಹಾಗೂ 7.289 ಕಿ.ಮೀ ವರೆಗ ಸಿ.ಬಿ.ಎಲ್ ತಲುಪಿರುತ್ತದೆ.6.414 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 32 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 18 ಪ್ರಗತಿಯಲ್ಲಿಯುತ್ತವೆ, 01 ಅಕ್ವಾಡಕ್ಟ್ ಬರುತ್ತಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.	15 ತಿಂಗಳು ದಿನಾಂಕ:19.03.2018 ರಿಂದ 18.06.2019	ಮೂಲ ಕರಾರಿನ ಪ್ರಕಾರಿನ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ದಿ: 18.06.2019 ರಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. 1) ಮೊದಲನೆಯ ಕಾಲಾವಧಿ ವಿಸ್ತರ್ಣೆ ದಿ;19.06.2019 ರಿಂದ 31.03.2020 ರವರೆಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.2) ಎರಡನೆ ಕಾಲವಧಿ ವಿಸ್ತರಣೆ: 01.04.2020 ರಿಂದ 31.03.2021 ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 3) ಮೂರನೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 01.04.2021 ರಿಂದ 31.03.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
27	ಚಿತ್ರದುರ್ಗ ಶಾಖಾ ಕಾಲುವೆ ಪ್ಯಾ-09, ಚೈ: 73.000 ಕಿ.ಮೀ ರಿಂದ ಚೈ: 90.000 ಕಿ.ಮೀ ವರೆಗೆ,	ಕರಾರು ಸಂ.:36/2017-18 ದಿನಾಂಕ:21.02.2018.	M/S Sanakaranarayana Constructions (P) Ltd., "SNC House", 4th Floor, No.7, Residency Road, (Old No.9, Raja Ram Mohan Roy Road), Banglaore-560025	425.61	ಒಟ್ಟು 17.00 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾದಲ್ಲಿ, ತೆರದ ಕಾಲುವೆಯು 8.267 ಕಿ.ಮೀ ವರೆಗೆ ಇರುತ್ತದೆ, ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿಯು 7.867ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ, ಹಾಗೂ 6.777 ಕಿ.ಮೀ ವರೆಗೆ ಸಿ.ಬಿ.ಎಲ್ ತಲುಪಿರುತ್ತದೆ, 6.777 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಬಾಕಿ0.400 ಕಿ.ಮೀ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಒಟ್ಟು ಸುರಂಗ ಉದ್ದವು 7.286 ಕಿ.ಮೀ ಗಳಷ್ಟು ಇದ್ದು ಪೂರ್ಣಗೊಡಿರುತ್ತದೆ. ಹಾಗೂ 02 ಸಂಖ್ಯೆ ಅಕ್ವಾಡಕ್ಟ್ ಗಳು ಬರುತಿದ್ದು , ಒಂದು (01) ಸಂಖ್ಯೆ ಅಕ್ವಾಡಕ್ ಪೂರ್ಣಗೊಂಡಿದ್ದು , ಒಂದು(01) ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಒಟ್ಟು 22 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 19 ಪೂರ್ಣಗೊಂಡಿದ್ದು ಒಂದು (01) ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ, ಎರಡು (02) ಕೈಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ.	24 ತಿಂಗಳು ದಿನಾಂಕ:21.02.2018 ರಿಂದ 20.02.2020	1) ಮೊದಲನೆಯ ಅವಧಿವಿಸ್ತರಣೆ;21.02.2020 ರಿಂದ 20.02.2021 ರವರೆಗೆ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದವರಿಂದ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2) ಎರಡನೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ : 21.02.2021 ರಿಂದ ದಿ:28.02.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.

ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕರಾರು ಸಂಖ್ಯೆ & ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಪ್ರಗತಿ	ಮೂಲ ಟೆಂಡರ್ ಅವಧಿ	ಷರಾ
ವಿಭಾಗ-6, ಚಳ್ಳಕೆರೆ							
28	Construction of Ranikere gravity main piped distribution network for Tank Filling from Chitradurga branch canal under Upper Bhadra Project including Operation and Maintenance for 5 years after successful completion of work (Indent No. 1347).	0 Agr.No. 37/ 2019-20 Dtd: 27.12.2019	M/s. Suprada Constructions – Sreesubha Sales (JV), Umamaheshwari Bhavana, Suprada Campus, Vinayaka Nagara, Kelageri Road, Dharwad.	108.21	ಒಟ್ಟು 63 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಪ್‌ಲೈನ್ ಕಾಮಗಾರಿಯಲ್ಲಿ 31 ಕಿ.ಮೀ. ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಬಾಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.	18 Months from 27.12.2019 to 26.06.2021	ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 27.06.2021 ರಿಂದ 26.06.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
29	Construction of Sanikere-Belagere Gravity Main Piped Distribution Network for tank filling from Chitradurga Branch Canal under Upper Bhadra Project including Operation and Maintenance for 5 Years after successful completion of Work (Indent No. 1348).	38/ 2019-20 Dtd: 27.12.2019	M/s. GROMA infrastructures Ltd., No.302, ShivaSai Sannidhi, Plot No. 32, Hindinagara, Punjagutta, Hyderabad	58.95	ಒಟ್ಟು 47.96 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಪ್‌ಲೈನ್ ಕಾಮಗಾರಿಯಲ್ಲಿ 25.3 ಕಿ.ಮೀ. ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಬಾಕಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.	18 Months from 27.12.2019 to 26.06.2021	ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ:27.06.2021 ರಿಂದ 26.06.2022 ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
ವಿಭಾಗ-9, ಶಿರಾ							
30	"Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/cart track crossings from ch: 108.00 km to ch: 135.00 km (27 km length) including aqueduct from ch 121.195 km to ch 122.744 km – under Upper Bhadra project (Package No. VIII OF TBC UNDER UBP) (I.NO. 1322)" (Chikkanayakanahalli Taluk)	21/2019-20 Date: 07-01-2020	Sri G. SHANKAR S/o Soma Bangera, Class – I PWD Contactor Shyamiligyani Colony, Ganesh Nagar, Station Road, Bijapur – 586104	174.2	ಸದರಿ ಕಾಮಗಾರಿಯು 25.451 ಕಿ.ಮೀ ಉದ್ದದ ಕಾಲುವೆ, 1549 ಮೀ. ಉದ್ದದ Aquaduct (121.195–122.744) ಹಾಗೂ 83 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ 3.00 ಕಿ.ಮೀ ಉದ್ದ ಕಾಲುವೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಅದರಲ್ಲಿ 1.00 ಕಿ.ಮೀ ಉದ್ದ ಕಾಲುವೆ ಅಗೆತ ಕಾಮಗಾರಿ ಆಳ ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 1.00 ಕಿ.ಮೀ ಗಳಷ್ಟು ಕಾಲುವೆ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 3 ಸಿ.ಡಿ. ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. 3 ಸಿ.ಡಿ. ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. 77 ಸಿ.ಡಿ. ಕಾಮಗಾರಿಗಳು ಹಾಗೂ Aquaductನ್ನು ಇನ್ನು ಪ್ರಾರಂಭಿಸಿರುವುದಿಲ್ಲ.	18 ತಿಂಗಳು ದಿನಾಂಕ:07.01.2020 ರಿಂದ 06.07.2021	ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 07.07.2021 ರಿಂದ 06.07.2022ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.
31	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from Ch.135.000 Km to ch.159.684 Km (24.684 Km Length) including aqueducts from Ch.138.150 Km to Ch.140.352 Km, Ch.143.650 Km to Ch.144.78 Km & from Ch.157.543 Km to Ch.158.123 Km and Tunnel from Ch.140.808 Km to Ch 141.522 Km Under Upper Bhadra Project. (Package No.IX TBC of UBP) (I.No. 1321) (Chikkanayakanahalli & Sira Taluk)	22 /2019-20 Date: 08-01-2020	Sri K Dodda Hanumanthappa, and M/s Max Infra (I), Ltd (JV), Venkateshwara Nilaya, Door No. 2/116, N.C.Colony, Opp: KEB, Dam Road. Hospet – 583201	168.6	ಸದರಿ ಕಾಮಗಾರಿಯು 20.040 ಕಿ.ಮೀ ಉದ್ದದ ಕಾಲುವೆ, 714ಮೀ (140.808 – 141.522) ಉದ್ದದ ಟನಲ್, ಒಟ್ಟು 3930ಮೀ. (138.150 – 140.352, 143.650 –144.798, 157.543– 158.123) ಉದ್ದದ 3 Aquaduct ಹಾಗೂ 62 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ 06.50 ಕಿ.ಮೀ ಉದ್ದ ಕಾಲುವೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಅದರಲ್ಲಿ 06.00 ಕಿ.ಮೀ ಉದ್ದ ಕಾಲುವೆ ಅಗೆತ ಕಾಮಗಾರಿ ಆಳ ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 3 Aquaductಗಳಲ್ಲಿ 2Aquaduct ಗಳ ಅಡಿಪಾಯದ ಅಗೆತದ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಒಟ್ಟು 74 ಪಿಯರ್‌ಗಳ ಕಾಂಕ್ರೀಟ್ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 24 ಟ್ರಫ್ ಸ್ಲಾಬ್‌ಗಳ ಕಾಂಕ್ರೀಟ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಟನಲ್‌ನ ಒಟ್ಟು 714 ಮೀ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟು 610 ಮೀ ವಾಲ್ ಸಪೋರ್ಟ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 6 ಸಿ.ಡಿ. ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. 6 ಸಿ.ಡಿ. ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. 1Aquaduct ಹಾಗೂ 50 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಇನ್ನು ಪ್ರಾರಂಭಿಸಿರುವುದಿಲ್ಲ.	18 ತಿಂಗಳು ದಿನಾಂಕ:08.01.2020 ರಿಂದ 07.07.2021	ಒಂದನೇ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ದಿ: 08.07.2021 ರಿಂದ 06.03.2022ರವರೆಗೆ ಪರಿಶೀಲನೆಯಲ್ಲಿದೆ.

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ಕೆ. ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 434(476) ಕ್ಕೆ

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ಅನುಬಂಧ-4

Detail status of Ongoing works amounting more than 5.00 Crores

(Rs. in Crores)

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2	3		4	5	6	7	10	11
				2012-13					
1	Yagachi Project Division, Belur	**Malalur LIS Scheme:** Malalur to create atchkat of 599.17 Hectares (1480 Acres.) ChikkamagalurTaluk. (Bimjihalla)	5.95	**M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary** Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thalluru road, Shakti nursing Home, Bellary road, Bellary	6.31 (15.00 % above CSR)	31.08.2012	23.08.2013	* Construction of Jackwell cum pumphouse, raising main and allied works are completed in both the stages. **1st Stage:** * Out of 8.21 km of canal work, 3.66 Km is completed & remaining work is lingering due to land acquisition. * Out of 14 No. of CD Works, 7 No. of CD works are completed. **2nd Stage:** * Out of 4.27 km length of canal work, 3.57 Km is completed & remaining work is lingering due to land acquisition. * Out of 6 No. of CD Works, 5 No. of CD works are completed.	* The work was awarded during August 2012 and the Land acquisition was processed in accordance with the old act (LA Act 1984) and subsequently the process got revised to the provisions of new Act 2013. Substantial delay has been occured in deciding whether to carry out SIA & EIA studies as per the new land acquisition act-2013. * The project entails acquisition of 36A 26G of private land covering 5 villages which are falling in close proximity to Chickmangalur town wherein the farmers are demanding the rates on par with the layouts in the town, which is not permissible as per the Act. Negotiations through direct purchase by the DC with the farmers is under way but the farmers are demanding Rs3.00 Lakhs to Rs6.00 Lakhs per Gunta. * Certain reaches of the canal is cutting across Chikkamangalore-Belur /Sakleshpura new railway line which necessiates aqueduct construction regarding which approval from GAD is awaited from Railway Authority.
				2015-16					
2	Hemavathy Dam Division, Gorur	Earthwork excavation and construction of CD Works and providing cement concrete lining from Ch:5km to 35km of **Kamasamudra branch canal of YLBC**	81.00	**M/S P.Dasarathararna Reddy, Prop P KrishnaReddy, Class-1** Contractor, 5th floor, #14, State Bank Road, Banglore-560001	71.07 (9.95 % above CSR)	06-08-2015	07-12-2016	a) Out of 30 km length of canal works, 21.50 km is completed. b) Out of 58 no. of distributory canal,12 no. of distributory canal are completed. c) Out of 152 no. of CD works, 137 CD works are completed. d) Out of 2982 mtr length of aqueduct. 2422 m is completed.	1)Delay in according approval of railway crossing at Ch:12.872 Km. 2)Delay due to Land acquisition process. * For 2 villages 18 acre- 27 gunta LAQ is awarded. * For 10 villages 75 acre 29 gunta's 11(1) is notified, R &R is done for final award. * For 8 villages 55 acres 11(1) is to be notified.
3	Hemavathy Canal Investigation Division, Hebbur	Providing drinking water to 19 tanks through gravity for supply drinking water to **Bikkegudda** and surrounding 30 village of Kasaba and Kadaba hoblis of Gubbi taluk,Tumkur district from CH;69.550 Km of Tumkur Branch Canal under Hemavathy Project.	28.16	**M/s Standard Infratech India Pvt. Ltd.,** Flat No.10 & 46, M.I.G-2, 9th Phase, KPHB Colony, Kukkatapalli, Hyderabad - 500072	36.84 (10% above CSR)	27.08.2015	26.08.2016	* Out of 18Km length of Gravity main, 8Km is completed, balance 10Km pipe line work is pending due to land acquistion. * Out of 18.975Km length of distributory pipe line network, 14.75Km is completed, balance 4.225Km is pending due to land acquistion.	* Out of 18Km of gravity main laying is completed for 8Km. Out of 18.95Km of distribution network pipe laying is completed for a total length of 14.97 Km. In toal the laying is pending to a length of 14.97 Km. * Initially in the dry land reaches the farmers co-operated by parting with their lands with garden plantation the farmers are not consented to part with their lands demanding for paying of award compensation. One more issue inregard to this is the gravity main envisages laying of pipeline underground which entails open excavation, laying and refilling thereby doesn't entails land aquisition for the entire width of the land wherein it is limited to 7.5m width. Initially the farmers didnot agree but finally the Honb'le Distrct Minister intervened, held meetings farmers and CNNL officers and could resolve the issue. Accordingly the acquisition proposal is under process. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
2	Hemavathy Canal Investigation Division, Hebbur	Providing drinking water to 83 tanks of **Magadi** Taluk, Ramanagara District & Hutridurga Hobli, Kunigal Taluk, Tumkur District from Ch:192.3 KM of Tumkur Branch Canal under Hemavathy Project **(Sri Ranga Tank Filling Scheme)**	450	**M/s IVRCL & Saisudhir Infrastructure Ltd., (JV)** No.1, 3rd Cross, Shantivana, Kodigehalli, Sahakaranagar, Bengaluru-560092	324.67 (4.758% above CSR)	23.12.2015	27.12.2017	* Jackwell cum pumphouse has been completed in all respects, except for intake arrangements. * Civil works including express feeder line required has been completed. Mounting of the Electrical components is under progress. *Out of 37.91 KM lemght of Raising Main, 15.16 KM is completed, remaing work is under progress. * Land Aquisition: -80 Acres of land is required for the project, out of which 23-28 Acres are registered for direct purchase and for remaining 56-15 Acres 11(1) notification has been issued. -Work will be started as soon as LAQ notices are served to farmers.	*The project entails 80 Acres of pivate land initialy attempts were made to get the land through direct purchase wherein out of total extent of 80 acres it may been possicle to acquire 23A 28 G of land through direct purchase and the balence extent of 54 acres regular LA procedures are underway. * The alignment of gravity main which was through private land got realigned along the road side which saved land to an extent of 80 acres but has led to an increase of cost to the tune of Rs.53.00 crores which necessiated the processing of revised estimate i.e., got santioned for Rs 450.00 crores vide letter dated: 15.09.2020 . This process has led to delay. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2		3	4	5	6	7	10	11
							2016-17		
4	Hemavathy Dam Division, Gorur	Kyathanahalli LIS 2nd stage to create an atchkat of 2301 Hectares (5683 Acres.) Hassan Taluk.(To lift water from YLBC Ch:33.13 KM)	8.30	M/s.Amurtha Constructions Pvt. Limited, Sri.P.Venkateshwara Rao No.384/A, Sindanuru Appartment, RMV 2nd Stage, 2nd Block, Banglore-560094	8.09 (9.50 % below CSR)	1.4.2016	10.01.2017	* Intake, sumpwell, pumphouse, raising main, delivery cistern, power supply connection works are completed. * Installation of Pumps and machinery works are completed. * Out of 6.235 Km length of main canal, 5.2 KM is completed. *Out of 38 no. of CD works, 16 no. of CD works are completed. Balance work is under progress	* Delay in obtaining clearence for NH Crossing. * Land acquisition for 23-2.5 Acres is under award stage.
5	No.1 Hemavathy Left Bank Canal Division, Channarayapatna	Hirisave-Shravanbelagola drinking water supply scheme to fill 22 tanks for DWS in C.R.Patna, Shravanabelagola &K.R.PeteTaluk. (Janivarakere) in 2 stages	56.00	M/s. IVRCL Pvt. Limited Hyderbad & M/s Groma Infrastructures Ltd, #302, Opp Shiva Sai Sannidhi, Hindi Nagar, Panjagutta, Hyderabad-500082	57.93 (9.80% above CSR)	20.07.2016	20.07.2018	* Stage – I: Commissioned on 05.01.2020. * Stage – II: Pumphouse, Intake canal, Jackwell, Electro mechanical works, raising main and delivery chamber is completed * 2.80 km length of Right Bank Gravity canal is completed. * Out of 3.7 km length of Right Bank gravity main canal, 2.9 km is completed. Work is nearing completion.	* *Work is nearing completion* * Initially the Work was awarded to IVRCL, Hyderabad. * The agency was blacklisted during the year 2018. Later on the work was awarded to GROMA Infra in Dec-2018. * The total land required is 85 Acres, and the acquisition of the same is under progress. Owing to frquent transfers of SLAOs , the SLAO Hassan charge was with AC Hassan for a substantial time during which time the process got delayed. * Railway crossing: The raising main is cutting across Bengaluru- Hassan railway line, The work on crossing arangement by way of providing steel girder for pipeline is completed. * Forest issues; Online approval for 3.5 Ha. of Forest land is obtained from DFO Hassan. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
6	Hemavathy Canal Division, Tumkur	Drinking water supply to Hagalwadi Tank in Gubbi taluk from Ch.83.34 Km of Tumkur Branch Canal to provide drinking water supply to 35 villages of Gubbi taluk" under Hemavathy Project in Tumkur District. (Combined package work of 05 DWSS)	27.76 (5-DWSS) (Hagalwadi) 11.75	M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thalluru road, Shakti nursing Home, Bellary road, Bellary	32.70 (5.09% above) (Combined package work of - 5 DWSS)	12/2015-16 Dt:06.05.2015	07.08.2016	* The scheme compraises of 5 DWS schemes combined into a single package, out of which 4 DWS are completed & commissioned during October-2017 except for Hagalwadi DWS. Hagalwadi DWS status: * Jackwell cum pumphouse and other allied works, raising main are completed. * Out of 16.80 km length of canal, 14.60 km is completed. * Out of 50 CD works, 42 CDs are completed, remaining are under progress. * In order to avoid detoured canal which runs in private land it is decided to construct an aqueduct now, which is under progress.	*Substantial delay has been occured in deciding whether to carry out SIA & EIA studies as per the new land acquisition act-2013. * The earlier proposal of detouring contoured canal which runs in private land has now been revised to provide an aqueduct crossing a nala which would minimise the length there by reducing the extent of land and consequently the acquisition cost *Now the land owners on the revised allignment are obstructing the progress stating that work may be commenced after the issuance of 19(1) notification which is causing delay * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
							2017-18		
7	Krishnarajasagara Division, Krishnarajasagara	Construction and Installation of Sri.M.Vishweshwaraiah and Highness Nalvadi Krishnaraja Wadeyar statues near south entrance of Krishnarajasagara Dam at K.R.Sagara.	8.50	Sri Ramesh H.S, Class-1 Contractor, #251, A Block, Vijaynagara 3rd Stage, Mysuru , Karnatka	9.72 (10.76% above CSR)	198/2017-18 Dt:26.02.2018	25.10.2018	1) Mantap,gopura & Footstep works are completed. 2) Statues carving work are under progress.	* Delay in finalisation of work site. * Protest from privite organisation about installing statue
8	KRSM & MIP Division, Malavally	Poorigali Micro Irrigation scheme under the command of VC network	593.00	M/s Jain Irrigation Systems Ltd & NCC Ltd. (JV) M/s. Jain Irrigation Systems Ltd. Jain Plastic Park, P.O. Box -72, N.H.No.-6, Jalgaon-425001, India.	566.95 (4.88% above CSR)	01/2017-18 dt:11-05-2017.	17-11-2018	* Construction of Main Delivery Chamber Completed. * Construction of Pumphouse, Forebay, Electrical substation and intake channel completed. * Erection of 22 Electrical towers for stringing transmission line is under progress. * Out of 1020 blocks, work of providing drip and sprinkler system to 430 blocks is completed and other block works are under progress.	* The project Contemplates PIM which inturn necessiates formation of WUCS involving elaborative IEC activities causing delay *Land acquisition for 13 A-11 G is completed and it is under process for 22 A- 22 G *KPTCL approval is in process which too has hindered the progress. *Submergence of the head works site due to heavy floods in 2018-19 & 2019-20 *Non availbity of labour due to COVID-19 pandemic & lockdown has hampered the progress.
9	Manchanabele Project Division, Ramangara	Providing LIS from river Arkavathy near T.Bekuppe to fill the tanks of Srinivasahalli, Narayanapura, Keralalusandra and other villages in Kanakapura taluk, Ramanagara.	27.00	M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thalluru road, Shakti nursing Home, Bellary road, Bellary	23.02 (5.00 % above CSR)	150/2017-18 dt:19.03.2018	19.12.2018	*Construction of Jackwell cum Pumphouse works for both stages are in progress. *Pump house, Intake, Delivery chamber and forebay works are completed and electro mechanical works are in progress. * Out of 3.7 Km of MS Rising main, 2.8 Km is completed. * Out of 5.41 Km of DI pipe, 2.995 Km is completed.	*Non availbity of labour due to COVID-19 pandemic & lockdown has hampered the progress. *Change in designs due to floods during 2018-19 & 2019-20. *Land acquisition process caused delay where in direct puchase is in process for 1-20 Acres and LA is in process for 21 guntas

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2		3	4	5	6	7	10	11
10	Manchanabele Project Division, Ramangara	Lifting of water from foreshore of Arkavathy Dam to feed **Garalapura and 12 other tanks of Kanakapura Taluk** Ramanagara District	70.00	**M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary** Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thaluru road, Shakti nursing Home, Bellary road, Bellary	61.31 (5.00% above CSR)	151/2017-18 dt:19.03.2018	19.12.2018	* Construction of Jackwell cum Pumphouse works for both stages are in progress. *Pump house, Intake, Delivery chamber and forebay works are completed and electro mechanical works are in progress. * Out of 17.04 Km of MS rising main, 9.50 KM is completed. * Out of 8.09 Km of DI pipe, 2.50 KM is completed.	*Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress. *Land acquisition process caused delay where in 11(1) approval is in process for 3-20 Acres. * Permission awaited from Forest Dept for filling of MI tank in Reserved forest area. *Frequent Wild Elephant attack on labours on the back water of Arkavathy dam (near Kodihalli) *farmers hindered the work on laying of Raising Main.
11	D & I Division, Bannur	**Improvements to Madhavamantri Anecut.**	62.21	**M/S Ramalingam Construction Company Private Limited** #705, , Tower, Binnistan Garden, K P Agrahara, P O magadi main Road, Banglore	55.25 (5.86% below CSR)	61/17-18/ 12.02.18	05.07.2019	* Anecut of length 527.00 m is divided into 20 over flow and 01 non-overflow block. *From Block 1 to 15- Bottom encasing, Hearting up to RL 632.00m including stilling basin works are completed * From Block 8 to 15- Stilling basin and ogee weir portion works are under progress. * Block 16 onwards- Bottom encasing and Stilling basin works are Completed	*Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress. *The work is delayed due to consistent and continous considerable flows in the river all through the year due to water releases from KRS for the purpose of drinking and irrigation needs which has resulted in minimal working period towards progress in the work.
12	Harangi rehabitation Division, Kushalnagara	Scheme to Lift water from Cauvery river near **Muthinamulusoge** village to fill 133 tanks and 17 Kattes coming under 79 villages in Periyapattana taluk of Mysore dist.	295.00	**Sri Eknath Mayappa Landage (M/s Laxmi Civil Engineering Services Pvt. Ltd.) – M/s Shet and Sura Engineers Pvt. Ltd. – M/s Bharat Electrical Cont. & Mfrs Pvt.Ltd. (J. V)** 1) Mr. Vivek Sura(1st partner), M/s Sheth & Sura Engineering Pvt Ltd. Aqua house, 263/1, Singad Road, near Parvathy Over Bridge, Pune, Maharashtra-411030 2)_ Mr Sumith Shanthinath Patil(2nd Partner) M/s Bharath Electrical Contractor & Manufacture Pvt Ltd., J-78 MIDC-KUPWAD Sangli, Maharashtra-416436	246.90 (9.00% above CSR)	81/17-18 01-09-2017	28.02.2019	* Forebay, Intake channel, Delivery chamber and Pump house works are completed. * Out of 11.37 km length of Raising main, 9.92 km is completed. * Out of 92.78 km length of gravity main, 27.80 km is completed. * Electrical sub station work has been started and ilkely to be completed by the end of Jan-2022. * 66 KV transmission line (11 towers +600 m UG cable) is likely to be completed by the end of Feb-2022.	*Land acquisition and requisite approval from the KPTCL for drawing 66 KV Transmission line (11 towers +600 m UG cable) & terminal bay have hindered the progress. *Rise in HFL caused Submergence of head works site due to flood during 2018-19 and 2019-20 which hindered the progress. * Covid-19 pandemic has hampered the progress.
13	Harangi Rehabitation Division, Kushalnagara	Construction of Flyover cum **bridge** across Cauvery River connecting at the intersection of **Madikeri – Talakaveri & Napaklu - Talakaveri road at Bhagamandala in Kodagu district**	29.62	**Sri. VenkataRamaiah Avula (M/s Avula venkata Ramaiah) - Sri. T Sureshkumar Reddy (M/s TSR Nirmann Pvt Ltd) (J.V) C/o AVR Thejas Infra private Ltd, No. 8-2-2991821A164,Road No.1,Jubilee hill, Hyderabad-500033**	32.18 (9.00% above CSR)	282/17-18 26-02-2018	25.08.2020	*Out of 36 no. of piers, erection of 34 No. of peirs are completed. *Eraction of 194 Nos of concrete piles are completed. *Out of 33 girders eraction of 10 no. of girders are completed. Balance works are under progress.	*The land required for the project falls in the Bhagamandala Village proper though award is passed the land owners have some issues inreagrd to land records and documentation which is hampering progress * Flood in the river during 2018-19 & 2019-20 also hindered the progress. *Covid-19 pandemic has hampered the progress.
14	Kabini Reservoir Division, Kabini colony	Providing cement concrete lining using mechanical pavers from Ch:10.00 to 36.84 km of **Taraka right bank canal.**	14.50	**G Jayaramaiah (M/s.Aishwaryagiri Constructions)** #668, 10th Cross, West of Chord Road, Rajajinagar, Banglore-560086	13.34 (10.24% Below CSR)	08/2017-18 21-04-2017	17.10.2017	*Out of 26.45 Km of CC Lining, 7.30 Km Completed & balance work is under progress. *Out of 26 no.of CD Works, 2 no.of CD works are completed & balance CD works are under progress.	* Due to heavy rains during 2018-19, slushy water entered the canal, which resulted scouring of the canal. Hence re-survey work was carried out. * Water is being allowed in the canal for both Khariff and Rabi crops and as a result the working period available is very minimal. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress.
15	Varuna Canal Construction Division, Mysore	Providing CC Lining using Mechanical paver from **Ch.49.00 Km to 79.00 Km of DDUC.**	24.80	**Sri P Ravishankar, M/s Ravishankar Infrastructure Pvt** Ltd., #5209, 8th Cross, 1st Block, Dattagalli 3rd Stage, Kanakadasa Nagara, Mysore-560022	26.67 (4.65% above CSR)	26.03.2018	25.10.2019	*Out of 21.79 Km of CC lining work, 20.09 km is completed balance work is under progress.	* Since the Water is being allowed in the canal for both Khariff and Rabi crops, the working period available is very minimal. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress.
16	Kabini Canal Division, Nanajangudu	Scheme to Lift water from Kabini river to fill Hura and other 25 tanks for drinking water purpose in Nanjangud Taluk. **(Hura Lift Scheme)**	45.00	**M/s ASR Engg & Projects Ltd** No. 306, GP Elite, 8-2-293/4, Road No.14, Banjara Hills Hyderabad-500034	45.19 (9.00% above CSR)	140/ 13-09-2017	13.09.2019	*Pumphouse works are under progress, *Out of 11.45 Km of lengthRaising main, 8.50 Km is completed *Out of 14.56 Km length of Gravity main, 7.50 Km is completed balance works are under progress.	* COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work would not be completed in the stipulated time. * Further action was initiated to rescind the contract and the agency preferred an appeal requesting for extending for one more chance. As per the orders of the appeal, time extention has been accorded to the agency.

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2	3	4	5	6	7	10	11	
17	Kabini Canal Division, Nanajangudu	Scheme to Lift water from Kabini River near Suttur village to fill 24 MI Tanks in Nanjajgud, Chamarajanagar & Yelandur Taluk for drinking water purpose.	233.00	(M/s.Amurtha Constructions Pvt. Limited) Sri.P.Venkateshwara Rao No.384/A, Sindanuru Appartment, RMV 2nd Stage, 2nd Block, Banglore-560094	186.24 (4.61% below CSR)	151/28-9-2017	28.03.2019	*1st stage - commissioned and water is being let into tanks. *2nd stage - Pump house & electro-mechanical works are completed *0.26 km pipeline & electrical works are under progress, *Out of 19 towers, 12 towers are completed & 7 towers are to be erected.	* COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time. * High floods during 2018-19 & 2019-20 caused submergence of motor floor level and the studies necessiated increasing of height of the motor floor level by 3mts which has led to revision of designs. * Currently the work on erection of 7 No of towers in stage 2 is stayed by the District Court, Chamarajanagara and action would be taken to resume the work when once the case is got cleared.
						2018-19			
18	Krishnarajasagara Division, Krishnarajasagara	Construction of Bridge across River Cauvery near Karekura and improvement & widening of Karekura road from Srirangapatna – Elvala road to Aralakuppe on KRS – Pandavapura road.	53.84	M/s TSR -ATIPL (JV) C/o AVR Thejas infra private Ltd, No. 8-2-2591821A164,Road No.1,Jubilee hill, Hyderabad-500033	67.28 (25.00% above CSR)	150/2018-19 Dt:06.03.2019	07.09.2020	1) Out of 18 piers, 14 piers are Completed. 2) 08 no's pair cap completed, 3)12 No Peirs span apron completed. 3)02 No's Peris pedestal work completed. 4)07 no's PSC Girder, 140 mts length retaining wall completed. 5)430 mtr road drain work completed. 6)Balance Work is under progress	* High floods in the Cauvery river during 2018-19 & 2019-20 hindered the progress * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time. * Negotiations with farmers are on by the officers of CNNL with the involvement of Revenue authorities for direct purchase of lands where in the farmers are demanding higher Compensation. DC Mandya is in the process of finalising the rates by holding meetings with the farmers. However the matter is being pursuaded.
19	Manchanabele Project Division, Ramangara	Construction of diversion wier and channel for Byramangala reservior of Ramanagara taluk ,Ramanagara District	110.00	Sri Venkataramana Gowda (M/sStar Infra tech Builders) No.177, 6th main road, KEB , Bengaluru	122.30 (9.00 % above CSR)	147/18-19, dt: 06-03-2019	07.09.2021	* Out of 3.86 Km canal length 2.00 Km length is completed. Construction of Weir work is yet to start. *Bangalore Environment Trust, Bangalore and others filed a Writ petition before Hon'ble High Court vide WP No:9578/2020 (GM-PIL)Wherein it is contended that diversion of river would impact on environment & ecology and might lead to drying up of tank. Further it is contended that the expert agency has not been consulted. The Hon'ble High Court after taking cognizance of the above, has ordered not to progress the work until expert opinion is obtained. *Further the Hon'ble High Court in its interim Order dated 24.11.2020 has held that no further work should be carried out and an expert agency like NEERI to be appointed to suggest measures to avert the pollution of Vrishabhavathi river. *CNNL in compliance to the above sought the intervention of NEERI and engaged NEERI for under taking studies and to give suitable recommendations. * Accordingly, NEERI after conducting inspection has given its recommendations vide letter dated: 13.01.2021.	*The Hon'ble High Court vide its order dated 24.11.2020 has directed to stop all the activities until further orders and to appoint an expert agency like NEERI to suggest measures for averting pollution of the river. *CNNL has engaged NEERI and NEERI has suggested some recommendations and CNNL is working upon the same.
20	Harangi Rehabitation Division, Kushalnagara	Providing CC Lining using Mechanical Paver and improvements to CD works From Ch: 27.063 km to 85.905 km of **Harangi Left Bank Canal.**	116.00	M/s Sri Srinivasa Construction Private Ltd. Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thaluru road, Shakti nursing Home, Bellary road, Bellary	128.71(5.00% Above)	40/18-19 10-8-2018	19.07.2019	* 53.60 Km of canal lining work is completed * Out of 428 No's CD Works 275 No's are completed.	* Due to heavy rains during 2018-19 & 2019-20 slushy water entered the canal; which hampered the work progress. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
21	Kabini reservoir Division, Kabini colony	Providing cement concrete lining using mechanical pavers from Ch:0.00 to 27.20 km of Hebballa Left bank canal.	15.25	Sri. Veeresh kumar.M. Hebbal Almatti Road, Veeresh nagar, Nidagundi-586213 Almatti B Bagewadi taluk, Vijayapura district	14.80 (3.69% Below CSR)	08/18-19 dtd. 19-06-2018	19.12.2018	*Out of 27.20 Km of CC Lining, 18.20 Km Completed & balance work is under progress. *Out of 63 no.of CD Works, 8 no.of CD works are completed & balance CD works are under progress.	*Since water is allowed in canal for both Khariff and rabi crops the working period available is very short. * Due to heavy rains during 2018-19 & 2019-20 slushy water entered the canal, which hampered the work progress. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress
22	Varuna Canal Construction Division, Mysore	Scheme to Lift water from Kabini river near Ibbajala village of H D Kote to fill 39 tanks in Mysuru and H D Kote taluks.	68.00	Sri Kantharaju H M, #9, Hadenahalli, Baralu Post, channarayapatna Taluk, Hassan district	62.63 (5.00% above CSR)	08.03.2019	07.09.2020	1. Pump house, Raising main & Gravity main works are completed, except for a small reach of 100 mtrs on right side of Gravity Main. 2. Erection of pumps & motors are completed. 3. Electrical transmission line & electrical sub-station works are completed. Work is nearing completion	The progress got hindered as the farmers approached the court of Law(JMF court) in regard to the land falling under the gravity main(100m length) vide case no-OS/216/2020 JMF H.D Kote

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2		3	4	5	6	7	10	11
23	No.2 Kabini Canal Division, Kollegala	Improvements to Sir cotton channel, Hampapura channel & Guppamma channel in Kollegala Town	20.30	**M/S P.Dasaratherama Reddy, Prop P KrishnaReddy, Class-1** Contractor, 5th floor, #14, State Bank Road, Banglore-560001	21.30 (3.76% above CSR)	27.03.2018	26.12.2018	1. Open trough for a length of 2.125 Km of Hampura Channel is completed. 2. Open trough for a lengthof 3.572 Km of Gupamma Channel is completed. 3. Out of 1.060 Km of cover duct work of Sir Cotton Channel, 1.020 Km is completed. Balance work is under progress.	Delay was caused due to the encroachment of the sides of the channel running in the Kollegala town limits by the residents, later the encroachment is being cleared and currently the work is under progress.
24	No.1 Hemavathy Left Bank Canal Division, Channarayapatna	Schemes to lift water from **Channarayapatna Amanikere** tank to fill 25 tanks	70.00	**M/s, Ocean Construction India Pvt Limited,** No.15-17-893/3-3, Jhuhra 2nd cross, Shivabhag Kadri, Mangaluru	64.89 (6% above CSR)	20.06.2018	30.06.2020	* Jackwell cum Pumphouse, forebay works are completed. * Out of 16.80 km lengthg of Raising main, 14.80 km is completed * Out of 41.50 km length of Gravity main, 22km is completed. * Installation of pump and motor are under progress	* The Total land required is 32 Acres and the acquisition of the same is under progress. Owing to frequent transfers of SLAOs , the SLAO Hassan charge was with AC-Hassan for a substantial time during which time the process got delayed. * NH crossing : NOC cleared by NHAI, Bengaluru and work order is awited. * Change in scope of material for raising main from PSC to MS pipe. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
25	Hemavathy Dam Division, Gorur	Scheme to Lift water from Hemavathy River near Bevinahally to fill **Rangenahally** and other 22 tanks for DWS in H.N.Pura Taluk.	46.50	**M/s ACPL-SPML Infra Ltd(JV),** No.384/A Sindhura Apartments , RMV 2nd stage, 2nd Block, Ashwath Nagar, Bengaluru-560094	43.44 (5% Above CSR)	19.03.2018	20.09.2019	* Jack well cum Pump house work is completed * Out of 22.5 km length of PSC Gravity main 20.06 km is completed. * Out of 14.889 km length of Rising main 8.70 km is completed.	*While the foundation work was in progress the farmers agitated and stopped the work with a demand that the water be provided to tanks of K.R.Pet taluk also since the source jackwell, pumphouse and raising main are falling in K.R.Pet taluk.This has hindered the progress * The raising main cuts across the railway line at one location for which, correspondence with railway department is in process and the approval is awaited. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
26	Hemavathy Right Bank Canal Division, Holenarasipur	Scheme to lift water from Hemavathy River to fill 160 tanks coming in the area of **Dudda and Shantigrama** Hobli of Hassan of Hassan Taluk.	333.00	**M/s ADU Infra(Sri Arunkumar D Bandi) &M/s Ocean Construction (India Private Limited) JV** No.22, KHB Colony, Solapur Road, Vijayapura-586101	359.33 (9% above CSR)	25.2.2019	25.2.2021	**1st stage:** *Head regulator,jackwell works completed *pump house work is under progress *Laying of raising main work under progress *66.11 KV electrical sub station work under progress **2 nd stage:** *Head regulator,jackwell works completed * pump house work is under progress *Laying of raising main & gravity main work under progess *66.11 KV electrical sub station work under progress	* Land acquisition.: Total 99 Acres of land is required (for 1st & 2nd stage) out of this 61A 38 G land acquisition proposal submitted to DC Hassan office, 11 (1) notification is issued for 48A 22G, Land rates are fixed by DC for Land acquisition as per LA act-2013 for 17A, but the farmers after aggrieved with rates finalized by DC are requesting for revisiting the same. Aquisition of remaining land is under progress. * Railway crossings: Total 3 railway crossings are encounterd, out of this 1 in the raising main alignment and 2 in the Gravity main (1 in RM-1 & 2 in GM) approvals are obtained from the Railway department for all the 3 crossings, out of which 2 are completed & 1 work will be commenced shortly. * NH crossing: Gravity main is crossing NH-75 at Ch 168.10 km, proposal is submitted for according approval to Regional officer, Bengaluru. which is awaited. * Forest issues: Rising main of length 1.60 km (600m in Rising main, & 1km in Gravity main) is passing throgh forest land (Extent = 0.78 Ha) proposal is submitted to forest department (DFO-hassan) for clearence, (PCCF has sought report from ADLR Hassan regarding forest land ownership) - in the 1st stage, proposal is got cleared by PCCF through online & under 2nd stage proposal (by way of hard copy) has been submitted to PCCF for approval which is awaited. * Non availbity of labour due to COVID-19 pandemic & lockdown has hampered the progress.
2019-20									
27	Krishnarajasagara Division, Krishnarajasagara	Filling of tanks for drinking water facility to the rehabilitated villages in Back water of K.R.S by augmenting the existing **Malligere LIS**	22.00	**Sri.Javajee Bapuji (Sri Bapuji Constructions Private Limited)** Balaji towers, No. 105, 1st floor, JTK Layout, 3rd stage, Kuvempunagar, Mysore-570023	23.04 (5.00% above CSR)	208/2019-20 Dt:02.01.2020	01.10.2020	1) Intake channel work completed. 2) Out of 2.325 KM length of Raising main, 1.857 KM is completed. (For balance 0.468 km which falls under forest area for which Forest clearance is required) 3)Out of 32.465 Km length of gravity main, 1.50 Km is completed.(balance 30.95km work is under progress) 4) Dismantaling of Existing pumphouse is Completed.	*0.85 acres of Forest Land Clearance is awaited from the Forest department. *COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
28	Krishnarajasagara Division, Krishnarajasagara	Modernisation of **Bangaradoddi** canal	14.00	**M/s P.Krishna reddy (Sri. P.Dasaratharama Reddy)** No.14, Krishna Complex, Madras bank road, Bengaluru	16.42 (9.00% above CSR)	221/2019-20 Dt:14.02.2020	13.01.2021	1) Aqueduct work completed. 2)Out of 15.28km length of canal lining, 11.5 km completed remaining 3.78 km is under progress 3)Out of 157 no. of CDs, 110 no. of CDs are completed , 47 CDs are under progress	* Progress is got delayed due to allowing of water in the canal both for Kharif and Rabi crops resulting in squeezing of working period. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
29	Krishnarajasagara Division, Krishnarajasagara	Modernisation of VC main canal from Ch: 0.00 km to 46.252 km under KRS	300.00	**M/s.Star Infratech Builders and Developers** **Sri Venkataramana Gowda** No.177, 6th main road, KEB, Bengaluru-	330.48 (8.42 % above CSR)	206/2019-20 17.12.2019	16.06.2021	1)Out of 46.25Km, 1Km lining work completed. 2) CD works are under progress	* The Progress got hindered mainly on account of continuous allowing of water in VC main canal for perennial Crops, wherein the time available for the progress of works is minimal, despite convincing the farmers many a times. *COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2	3	4	5	6	7	10	11	
30	Krishnarajasagara Division, Krishnarajasagara	Dam Rehabilitation and Improvements to 100 years old KRS Dam - Balance works Phase II	69.52	M/s Hardware Tools & Machinery Projects Pvt Ltd., 803, 902, Shapath-1, Sarkhej-Gandhinagar Highway, Satelite, Ahmedabad-380015, Gujarath, India.	58.461 (15.9% below CSR)	185/2019-30 Dt:21.09.2019	20.03.2020	In regard to +108' gates, out of 40 no. of gates, 36 no. of gates are installed. Installation of Hoist platform and trestle is in progress and targeted to complete by March 2022. In regard to +103' gates, out of 48 No's gates - fabrication of 40 No's of gates are completed. Fabrication of remaining 08 No's of gates is under progress. In regard to +114' level gate, Conditional approval of Design & drawing for Hoist components, combined trestle platform design is accorded vide CWC, New Delhi letter dated: 02.11.2021. Further, approval to 114' Roller Assembly, Rope Drum Hoist Assembly, combined Hoist platform and Trestles for 103' and 114' level gates and SCADA drawings is awaited from CWC, New Delhi. Material procurement for fabrication of +114' level gates is under progress.	* Non availibity of labour due to COVID-19 pandemic & lockdown has hampered the progress *The fabrication of gates is under progress. Installation of +103' level gates can only be done after the dam water level recedes +103' level. * Erection of Combined Hoist platform and Trestles can be done only after asserting strength perameters of pier @+103' & +114' level. Strengthening works of pier @+103' & +114' level is included in DRIP Phase-II tender which is yet to be finalized. All these works can be done only when water level goes down below 100' which is likely to happen only by March 2022, which allows only 3 months as working period. Since these works are of specialized nature, the expertise from consultants is required.
31	VC Division, Mandya	Resotration of achkat under 6 no. of defunct LIS and feeding 16 no. of tanks sourcing water from IBP near Bannahalli village, Kasaba Hobli, Maddur taluk, Mandya District	77.00	M/s Koya and company Construction Ltd, No.12-2-831/38, 72, MIGH Mehdipattanam, Hyderabad-500028	70.89 (4.05% above CSR)	05/18-19 13.6.2019	12.12.2019	1)Sump well / Pump House, Fore Bay, Intake channel & erection of pumps and motors are completed 2)Delivery chamber & substation work is under progress. 3)Out of 15.68 km length of MS Raising Main, 15.06 km is completed. 4)Gravity main & surge tank works are to be started.	*Raising main (Pipeline) for a length 0.62 km cuts across forest area over an extent of 0.76 Ha which is being processed for obtaining forest clearance. * Land acquisition process for 1 acre 21 guntas has hindered the progress. *Requisite approval from KPTCL Dept for laying of 66KVA trasmission line is awaited. *Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress.
32	KRSM & MIP Division, Malavally	Lifting Irrigation from Hebbala to affected achkat area of Hebbala Chennaiah Canal of Malavally taluk.	44.00	M/s Koya and company Construction Ltd, No. 12-2-831/38, 72, MIGH Mehdipattanam, Hyderabad-500028	35.94 (12.15 % below CSR)	68/2019-20 Dt : 05.07.2019.	11.06.2020	1) Construction of Jack well cum pump house has come up to roof level. 2) Out of 3.35 km total length of raising main, 2.30 km length is completed. 3) Supply and erection of pumps and motors, Construction of electrical substations, transmission lines are to be completed.	* Delay due to land acquisition * Sugarcane(perennial crop) and double paddy crop in the atchkat hindered the progress of the work on laying of pipeline which is planned all through the atchkat.
33	Manchanabele Project Division, Ramangara	Lifting water from Arkavathy River to Provide Micro Irrigation System to the lands of Doddalahalli, Uyyambalii, Hegganuru and Yelagalli panchayat limits in Kanakapura taluk.	70.00	M/s Chaitra Civil Ventures LLP 28 th cross, 17th main, Banashankari 2 nd stage, Bangalore-560070	65.08 (7.00 % above CSR)	294/19-20 dt: 20.02.2020	19.08.2021	*Excavation for Jackwell cum Pump house work is under progress. *Out of 24.5 KM of HDPE Pipe, 23.6 KM is completed. *Out of 8 KM of DI pipe, 3.5 KM is completed.	Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress.
34	Manchanabele Project Division, Ramangara	Lifting treated Water from Kengeri and Doddabele STP's of BWSSB to feed various tanks of Bidadi Hoball of Ramanagara Taluk and Harohalli Hobali, Kanakapura Taluk, Ramanagara District	146.00	Sri Bandaru Venkata Ramesh Krishna M/s Tata Projects Limited Mithona Towers-1 # 1-7-80 to 87 Opp to Wesley Co-education junior college , Prenderghat road Secunderabad-500003	160.30 (14.45 % above CSR)	03/19-20 dt: 02.05.19	09-05-2021	Gravity Main: 1.1m dia PSC pipe of 905m pipe has supplied. Rising Main: Out of 10.0 Km of 100mm Dia DI Pipe, 6.4 KM work is completed. Out of 4.32 Km of 350mm Dia DI Pipe, 2.0 KM work is completed. 900mm Dia DI Pipe is laid for 1.6Km Site handovering from BWSSB is being awaited.	*Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress. *Delay in handing over of pump house site from BWSSB. *The above has necessiated granting of extension of time. *The contractor couldnot completed the work as per the revised scheduled date of completion hence, action is being intiaited to rescend the work as per tender clauses.
35	Manchanabele Project Division, Ramangara	Diversion of Water from Cauvery River near Sattegala Weir to H. D. Devegowda Barrage across Shimsa River in Channapatna Taluk through Gravity Main, and then Pumping to feed Drinking Water to Ramanagara District	540.00	Sri C H Pada Subbaiah M/s Megha Engineer's and Infrastructure Ltd., S-2, Technocrat Industrial Estate, Balanagar Hyderabad-500037	543.53 (5.00 % above CSR)	39/19-20 dt: 07.06.19	06-06-2021	Gravity Main: 1) Out of 14.2 KM, 3.85KM of MS pipe line is completed. 2) Out of 11.2km of tunnel work, 3.56 KM is completed Rising main: 1.Out of 52.414 KM of Raising main, 45.30 KM is completed 2.Pump house at Mogenahalli and Kanva are nearing completion, 3.Pumps and machineries of both the stages have been supplied and erection to be done.	*Non availibty of labour due to COVID-19 pandemic & lockdown has hampered the progress. *11.85 Ha of forest land is required for construction of tunnel in Malavalli taluk and in regard to the same online application had been processed for getting clearence from the Forest department and issuance of NOC for C&D land is awaited. *In regard to the gravity main in the initial reaches (i.e., Turn key work) necessiated some modifications in the design, so also the scope of the work and this has led to delay. *Proposal for NH crossing at two locations is in process with NHAI & approval is awaited.
36	Manchanabele Project Division, Ramangara	Modernisation of Kanva Canal system under Kanva reservior project.	38.50	M/s Sri Srinivasa Construction Private Ltd. Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thaluru road, Shakti nursing Home, Bellary road, Bellary	46.57(6.84% above CSR)	273/2019-20 Dt: 29.01.2020	28.10.2020	*Out of 24.28 KM of Lining work, 23.6 Km is completed in respect of RBC. *Out of 17.92 KM of Lining work, 10.96 Km is completed in respect of LBC. * Out of the Total 242 No of CDs works, 90 No of CDs are completed	Work is nearing completion

Sl no	Division	Name of the work	Estimated cost	Name of the agency	Agreement amount and premium	Date of work order	Stipulated date of completion as per agreement	Physical progress (with brief details)	Reasons for delay
1	2	3	4	5	6	7	10	11	
37	Harangi Rehabitation Division, Kushalnagara	Scheme to lift water from Hemavathy river near Kattepura village of Somawarpet taluk to fill 150 tanks & 50 kattes in **Mallipattana**, Konanur, Doddamagge & **Kasaba** Hobli, Arakalgudu Taluk, Hassan District	120.00	**M/s.United global corporation Ltd.** M Vamshidar, No 399, 4th floor, 24tyh Cross, Banashankari 2nd Stage, Banglore-560070 M/s S P M L Infra ltd.,(JV) No F 27/2, Okla Industrial Area phase-2, New Delhi-110020	106.03 (9.90% above CSR)	281/19-20 dt:21/10/2019	18.04.2021	* Excavation work of jackwell is completed, Foundation work is in progress. * Delivery chamber work is under progress * Procurement of Pumps & motors are in process * Out of 10.025 km length of raising main, 2.44 km is completed. * Out of 78.83 Km length of Gravity main, 34.786 Km is completed.	1)Covid-19 pandemic has hampered the progress. 2)Requisite approval for Substation & Terminal Bay from KPTCL 3)Scarcity of oxygen supply for welding work and delay in getting approval for Blasting work from the District Adminisration.
38	No 2 HRBC Division, Hunsuru	Scheme to fill water from river Cauvery near **Hadya** village to fill the tank for drinking water purpose in K R Nagar Taluk	15.00	**Sri. Pichkal Venkateshwar Rao (M/s.Amrutha Constructions Pvt Ltd)** No.384/A, Sindanuru Appartment, RMV 2nd Stage, 2nd Block, Banglore-560094	15.36 (5.00% above CSR)	203/19-20 11.12.2019	26.06.2020	*Jack well & Pump house completed. *Out of 8.55 Km length of Rising main, 6.425 Km is completed. *Electro-mechanical work is under progress.	1)The delay due to flood in the river during 2018-19 & 2019-20 2) Covid-19 pandemic has hampered the progress.
39	No.2 Kabini Canal Division, Kollegala	Scheme to lift water from Cauvery river near Saragur village to feed the suffering atchkat of **Gundal** reservoir and to fill two tanks in Kollegala taluk for drinking water purpose in Chamarajanagar District	129.00	**Sri C H Pada Subbaiah M/s Megha Engineer's and Infrastructure Ltd.,** S-2, Technocrat Industrial Estate, Balanagar Hyderabad-500037	120.41 (4.66% above CSR)	07.06.2019	06.12.2020	* Intake well, Pump house, Sub station works, Rising main and Gravity main works are completed. * Electrical tower erection works are under progress	* In regard to acquisition of land required for laying of raising main of 130m the concerned farmers have approached the JMF court , Kollegal vide OS No 77/2021 and the matter is pending before the court. * Delay in obtaining permission from KPTCL for erection of towers, Further the tower erection in atchkat area is got hindered by the farmers * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time. * Progress is getting hindered time and again due to floods in Cauvery River.
40	No.1 Hemavathy Right Bank Canal Division, Gorur	Modernization of **Hemavathy Right Bank High Level Canal** from Ch 0.00 to Ch 96.812 Km.	380.07	**M/s.BSR Infratech India Ltd., Prop B Srinivasa Rao,** No.851, D-Block, 15th Cross, Shankaranagar, Bengaluru-92	379.55 (9 % above CSR)	08.03.2019	07.06.2020	* Out of 90.10 Km length CC linig, 88.32 km length of linig work completed and remaining work is under progress. *Out of 385 no. of C D works, 360 No. os CDs are completed and remaining CD works are yet to be started.	Work is nearing completion
41	Hemavathy Right Bank Canal Division, Holenarasipur	Reconstruction of **Sri Ramadevara Anecut** across Hemavathy river and other improvement works near Kattebelaguli of Holenarasipura Taluk, Hassan Dist.	122.00	**Sri. Vybhav Shetty (M/s SHANKARANARAYANA CONSTRUCTIONS Pvt Ltd)** S.N House, 4th stage, No.7, Residency Road, Bengaluru-560025	128.7 (9.85% above CSR)	25.02.2019	24.08.2020	* Dam portion is completed * Guest house work is under progress * Hoist bridge yet to be tackled.	* High floods during 2018-19 & 2019-20 had led to inundation of the work site causing partial demages to the works executed and hence the progress got hindered. * During the course of actual execution variations have been encountered and the same is being processed for the approval of competant authority. * Non availibity of labour due to COVID-19 pandemic & lockdown has hampered the progress.
42	No 1 Hemavathy Left Bank Canal Division, Channarayapatna	**Augmentation** by lifting water from Hemavathy River to **Anekere Shambhudevanakere** in Channarayapattana taluk of Hassan District	26.00	**M/s Groma Infrastructure Limited,** #302, Opp Shiva Sai Sannidhi, Hindi Nagar, Panjagutta, Hyderabad-500082	21.48 (5% above CSR)	28.10.2019	27.06.2021	* Pumphouse work is completed * Out of 7.5 Km length of Raising Main, 2.5 Km is completed. Remaining work is under progress.	* The total land required is 16 Acres and the acquisition of the same is under progress. Owing to frequent transfers of SLAOs , the SLAO Hassan charge was with AC Hassan for a substantial time during which time the process got delayed. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
43	No.1 Hemavathy Left Bank Canal Division, Channarayapatna	Scheme to lift water from exit canal of Baguru Navile tunnel to fill **19 tanks** of Baguru village for DWS in C.R.PatnaTaluk.	32.00	**M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary** Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thaliuru road, Shakti nursing Home, Bellary road, Bellary	28.51 (5% above CSR)	18.07.2019	17.07.2021	* Raising main works, Distribution chamber, Laying of OPVC pipes are completed and remaining work is under progress.	* The total land required is 5.86 Acres, and the acquisition of the same is under progress. Owing to frequent transfers of SLAOs , the SLAO Hassan charge was with AC Hassan for a substantial time during which time the process got delayed. * Work is slowed down due to non availability of blasting materials and also due to non availability of smaller quantity and supply of PSC pipes. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time.
44	No 3 Hemavathy Left Bank Canal Division, K R Pete	Scheme to lift water from Hemavathy river near **Goode hosahalli** village to fill 92 tanks in KR pet, Nagamangala and Channarayapattana Taluk	212.00	**M/s Sri Srinivasa construction, India (Pvt.), Ltd. Bellary** Prop. Y Pitcheswara Rao No.28(4)-C,Shivashankara Nilaya Thaliuru road, Shakti nursing Home, Bellary road, Bellary	207.36 (7% above CSR)	07.11.2019	06.11.2021	* **Stage-I:** All designs are approved, Out of 17.35 km of Raising Main, 5.30 km of laying completed. * Jackwell cum pump house completed upto third lift. Forebay walls of pump house completed up to first lift. * **Stage-II:** All designs are approved. Out of 9.125 km of Raising Main, 5.20 km of laying completed. * Construction of Pump house and jackwell wall upto valve floor Level is completed and Gravity Main yet to be tackled.	* The total land required is 36 Acres 20 guntas, and the acquisition of the same is under progress. Owing to frequent transfers of SLAOs , the SLAO Hassan charge was with AC Hassan for a substantial time during which time the process got delayed. * COVID-19 pandemic & imposition of lockdown has hampered the overall progress and the work could not be completed in the stipulated time

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ಕೆ.ಪ್ರತಾಪಚಂದ್ರಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರು ಕೇಳಿರುವ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ :476 ಕ್ಕೆ ಅನುಬಂಧ-3

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ : ತುಂಗಾ ಮೇಲ್ದಂಡೆ ಯೋಜನಾ ವಲಯ, ಶಿವಮೊಗ್ಗ

ಕ್ರ.ಸಂ.	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7
	UTP Division Ranebennuru					
	2013-14					
1	Earthwork Excavation, Formation of Embankment, CC Lining including construction of CD Works of SM 4 & Lateral 1 / Sub Minor 4 of Minor 43 off taking at Ch. 204.864 Km of UTP Main Canal. (P- 11) (Indent No. 11300)	17-02-2014.	16-05-2014.	Agreement No. .80/2013-14 dt:- 17-02-2014.Contract Value Rs.154.74 Lakhs	K V R Constructions	Work Delayed Due to Land Aquisition Problem.
2	Earthwork Excavation, Formation of Embankment, CC Lining including construction of CD Works of KM 9 of Minor 43 and Lateral 2 / Sub Minor 5 of Minor 43 off taking at Ch. 204.864 Km of UTP Main Canal. (P- 12)	17-02-2014.	16-05-2014.	Agreement No. .81/2013-14 dt:- 17-02-2014.Contract Value Rs.77.34 Lakhs	K V R Constructions	Work Delayed Due to Land Aquisition Problem.
3	Earthwork Excavation , Formation of Embankment, C.C lining including Construction C D Works of DIRECT MINORs No-48 , 49, 50 & 51 of UTP Main Canal (P-4)	19-02-14	18-05-14	Agreement No. .88/2013-14 dt:- 19-02-14.Contract Value Rs.142.56 Lakhs	K V R Constructions	Work Delayed Due to Land Aquisition Problem.
	2015-16					
4	Balance Earth work excavation, formation of embankment C.C. lining with mechanical paver including construction of C.D. works from Km. 238th to 242th Km. (i.e., 238th , 239th, 240th, 241st & 242nd) (Balance work) of UTP main canal. (Indent No. 15511)	18-03-2016.	17-09-2016.	Agreement No 04/2015-16 dtd: 18-03-2016.Contract Value Rs.2323.23Lakhs	Uday Shivakumar Rajanna	Work Delayed Due to Land Aquisition Problem.
5	Balance Earth work excavation, formation of embankment C.C. lining with mechanical paver including construction of C.D. works from Km. 233 to 237 Km. (i.e.,233rd,234th, 235th, 236th &237th) (Balance work) of UTP main canal. (Indent No. 15510)	23-03-2016.	22-09-2016.	Agreement No.05/2015-16 dtd: 23-03-2016.Contract Value Rs.2513.81Lakhs	M/s Aditya Constructions, Belagavi.	Work Delayed Due to Land Aquisition Problem.

1	2	3	4	5	6	7
	2016-17					
6	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.21.00 to 23.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19032)	08-02-2017.	07-07-2017.	Agreement No. ..42/2016-17 dtd: 08-02-2017.Contract Value Rs.308.26 Lakhs	Khasim ali Aurangabad	Work Delayed Due to Land Aquisition Problem.
7	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.23.00 to 25.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19033)	02-02-2017.	01-07-2017.	Agreement No. .36/2016-17 dtd: 02-02-2017.Contract Value Rs.282.19 Lakhs	Shivanand S Angadi	Work Delayed Due to Land Aquisition Problem.
8	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.25.00 to 26.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19034)	08-03-2017.	07-08-2017.	Agreement No. .45/2016-17 dtd: 08-03-2017.Contract Value Rs.290 Lakhs	M/s Vishwas Enterprises	Work Delayed Due to Land Aquisition Problem.
9	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.26.00 to 29.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19035)	08-03-2017.	07-08-2017.	Agreement No. ..46/2016-17 dtd: 08-03-2017.Contract Value Rs.413.8 Lakhs	M/s Vishwas Enterprises	Work Delayed Due to Land Aquisition Problem.
10	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.5.00 to 8.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19027)	31-03-2017.	30-09-2017.	Agreement No. .90/2016-17 dtd: 31-03-2017.Contract Value Rs.468.5 Lakhs	Srinivas Ammapur	Work Delayed Due to Land Aquisition Problem.
	2017-18					
11	Earthwork excavation, formation of embankment including CC lining and construction of CD works from ch.13.00 to 15.00 Km of Distributory - 6 offtaking at ch.244.450 under UTP main canal (Indent No.19030)	29-11-2017.	28-04-2018.	Agreement No. . 72/2017-18 dtd: 29-11-2017.Contract Value Rs.415.51 Lakhs	Veeresh Kumar M Hebbal	Work Delayed Due to Land Aquisition Problem.
12	Earthwork excavation, Formation of embankment, C.C. Lining with paver including construction of CD Works in KM No. 243, 244 & 245 of UTP Main Canal. (Indent No.21526)	23-02-2018.	22-02-2019.	Agreement No. . 110/2017-18 dtd: 23-02-2018.Contract Value Rs.3314.2 Lakhs	M/s Aditya Constructions, Belagavi.	Work Delayed Due to Land Aquisition Problem.

1	2	3	4	5	6	7
13	Earthwork excavation,formation of embankment,C.C.lining and contruction of CD Works in KM-19,20 & 21(including construction of Aqueduct from Ch:18.900 Km to 19.800 Km) of Dy-6 off taking at Ch.244.450 Km under UTP Main Canal. (Indent No. 22880)	19-03-2018.	18-03-2019.	Agreement No. . 123/2017-18 dtd: 19-03-2018.Contract Value Rs.2670.52 Lakhs	S H Patel	Work Delayed Due to Land Aquisition Problem.
14	Earth work Excavation , Formation of Embankment, including CC lining and Construction of C D Works for construction of Direct minor - 53 from ch. 0.00 to 1.180 km offtaking at ch. 225.106 km of UTP Main Canal. (Indent No. 20389)	31-08-2017.	31-12-2017.	Agreement No. .. 50/2017-18 dtd: 31-08-2017.Contract Value Rs.52.3 Lakhs	S Prahalad	Work Delayed Due to Land Aquisition Problem.
15	Earth work Excavation , Formation of Embankment, including CC lining and Construction of C D Works for construction of Direct minor - 55 from ch. 0.00 to 1.480 km offtaking at ch. 231.586 km of UTP Main Canal. (Indent No. 20391)	12-10-2017.	11-04-2018.	Agreement No. .. 67/ 2017-18 dtd: 12-10-2017.Contract Value Rs.193.09 Lakhs	S I Donur	Work Delayed Due to Land Aquisition Problem.
	2018-19					
16	Excavation excavation Formation of embankment CC Lining including construction of Head sluices for minors and outlets from Km 1 to 18 and Km 22 to 33 of Dy 6 off taking at Ch:244.450 Km under UTP main canal. (Indent No. 25638)	27-09-2018.	26-01-2019.	Agreement No. . 55/2018-19 dtd: 27-09-2018.Contract Value Rs.144.13 Lakhs	M Ravindranath	Work Delayed Due to Land Aquisition Problem.
17	Earthwork Excavation, Formation of Embankment, including CC lining and Construction of C D Works From Ch: 0.00 to 3.448 km of Minor-5 off taking @ Ch: 27.58 Km of Distributory No-6, From ch: 0.00 to 1.541 of sub minor - 1 off taking at ch. 0.418 km of Minor - 5, From ch. 0.00 to 0.676 km of Branch minor - 1 off taking @ ch. 0.440 km of sub minor - 1 of Minor – 5 & From ch. 0.000 to 0.985 km Sub minor - 2 off taking @ ch. 0.418 km of Minor - 5 of Dy - 6 under UTP Main canal. (Indent No. 25729)	02-11-2018.	01-04-2019.	Agreement No. . 76/2018-19 dtd: 02-11-2018.Contract Value Rs.519.38 Lakhs	B G Shilavanth	Work Delayed Due to Land Aquisition Problem.

1	2	3	4	5	6	7
18	Earthwork Excavation, Formation of Embankment, including CC lining and Construction of C D Works From ch. 0.00 to 1.491 km of SM-3 off taking 1.082 km of Minor-5, From ch. 0.00 to 1.941 km of SM-4 off taking @ ch. 1.082 km of Minor-5, From ch 0.00 to 0.843 km of SM-5 off taking @ ch. 1.706 km of Minor-5 & From Ch: 0.00 to 3.037 km of SM-6 off taking @ ch. 1.706 km of Minor 5, From ch. 0.00 to 1.073 km of Branch Minor-1 off taking @ ch. 0.960 km of SM-6 of Minor-5 of Dy No-6 under UTP Main canal. (Indent No. 25730)	02-11-2018.	01-04-2019.	Agreement No. . 77/2018-19 dtd: 02-11-2018.Contract Value Rs.520.54 Lakhs	D S Math	Work Delayed Due to Land Aquisition Problem.
19	Earthwork Excavation, Formation of Embankment, including CC lining and Construction of C.D Works From ch. 0.000 to 2.002 km of Minor - 6 off taking @ ch. 31.97 km of Dy -6 & From Ch: 0.00 to 3.158 km of Minor - 7 off taking @ Ch: 33.218 Km of Dy No - 6 under UTP Main canal. (Indent No. 25731)	02-11-2018.	01-04-2019.	No. 78/2018-19 dtd: 02-11-2018.Contract Value Rs.465.66 Lakhs	M/s R M Enterprises	Work Delayed Due to Land Aquisition Problem.
	2019-20					
20	Balance works in KM 112 of UTP main canal ie from Ch. 111.250 to 111.750 including extension of RCC cover duct (cut & cover arch type) form Ch. 111.400 to 111.750 KM under UTP main canal. (Indent No. 27302)	31-10-2019.	30-07-2020.	Agreement No. 29/2019-20 dtd: 31-10-2019.Contract Value Rs.3314.2 Lakhs	M/s MVR Constructions, Davanager	Work was taken up only on Closure period, hence delayed and also due to COVID-19, lockdown.
21	Balance earthwork excavation, formation of Embankment, CC lining including CD works of km 1 to 3 and construction of Head sluice of Minor-24 offtaking @ Ch 152.825 km of UTP main canal under package MMP 9D (Indent No. 27171)	23-12-2019.	23-01-2020.	Agreement No. . 46/2019-20 dtd: 23-12-2019.Contract Value Rs.123.95 Lakhs	M/s. RKS Constructions	Work Delayed Due to Land Aquisition Problem.
22	Resectioning of Direct Minor50A1 from Ch:0.00 to 2.00 km and Earthwork excavation, Formation of embankment, including Lining & construction of CD Works of Direct Minor 50A1 from 2.00 to 5.00 Km off taking @ Ch 218.400 of UTP Main Canal. (Indent No. 27388)	22-01-2020.	21-04-2020.	Agreement No. .. 52/2019-20 dtd: 22-01-2020.Contract Value Rs.580.49 Lakhs	S H Patel	Work Delayed Due to Land Aquisition Problem.

1	2	3	4	5	6	7
23	Earth Work Excavation, Formation Of Embankment Including Lining and Construction Of C.D Works from Ch:5.00 to 6.560 km of Direct Minor 50A1 offtaking @Ch: 218.40 km of UTP Main canal and it s SubMinor 1 from Ch:0.00 to 2.08 km offtaking @ch:2.740 km and Sub Minor 2 from Ch:0.00 to 2.570 km offtaking @ Ch. 3.560 km under UTP Main Canal. (Indent No. 27389)	06-01-2020.	05-04-2020.	Agreement No. .. 48/2019-20 dtd: 06-01-2020.Contract Value Rs.541.75 Lakhs	S H Patel	Work Delayed Due to Land Aquisition Problem.
24	Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Filling of Anur and other surrounding 30 numbers MI/ZP Tanks in Byadagi taluk of Haveri District By Lifting water from Tunga Bhadra River Near Kotihal in Ranebennur Taluk (Head Works consisting of Intake cum forebay, Jack well cum pump house, Power supply including terminal bays, substations, overhead transmission lines, Rising Main, Delivery chamber and Distribution System and structures) including Operation and Maintenance for a period of 5 years after commissioning of work on Turn-Key Basis. (Indent No. 28132)	23-12-2019	22-06-2021	Agreement No. .. 45/2019-20 Dated: 23-12-2019.Contract Value Rs.24046.68 Lakhs	M/s. Saipavani Constructions India Pvt.Ltd. Hydearabad JV with M/s. RMN Infrastuctures Ltd. Hydearabad.	Work Delayed Due to approval of Terminal Bay Estimate from KPTCL & Covid-19 Pandamic
25	Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Filling of Budapanahalli and other 17 numbers MI/ZP Tanks in Byadagi taluk of Haveri District By Lifting water from Tunga Bhadra River Near Chowdayyadanapura in Ranebennur Taluk (Head Works consisting of Intake cum forebay, Jack well cum pump house, Power supply including terminal bays, substations, overhead transmission lines, Rising Main, Delivery chamber and Distribution System and structures) including Operation and Maintenance for a period of 5 years after commissioning of work on Turn-Key Basis. (Indent No. 28133)	18-12-2019	22-06-2021	Agreement No. .. 44/2019-20 Dated: 18-12-2019.Contract Value Rs.17560.36 Lakhs	Shri. K Doddahanumanthappa, Hosapete JV with M/s. MVR Constructions, Davangere.	Transmission line ಮಾರ್ಗದಲ್ಲಿ ರೈತರು ಬೆಳೆಗಳನ್ನು ಹಾಕಿರುವುದರಿಂದ, ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿ, ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. & Covid-19 Pandamic

1	2	3	4	5	6	7
	UTP Division, Shivamogga					
	2015-16					
26	Modernisation of Tunga Anicut Canal Network system From Km 0.00 to Km 34.00 Km and distributaries from Dy.No. 1 to 25 Including providing c.c Lining using paver and Improvements to Structures of TLBC and From Km 0.00 to Km 26.00 Km and distributaries from Dy.No. 1 to 21 Including providing C.C Lining using paver and Improvements Structures of TRBC (Package-1)	21.03.2016	20.06.2017	42/2015-16 Dt:21.03.2016 Rs.13298.20 Lakhs	M/s. Ramalingam Construction Co. Ltd.,Bangalore	Work was taken up only on Canal closure period, hence delayed.
	2017-18					
27	Survey, Investigation, design, Supply, Installation, Testing and Commissioning of Lift Irrigation system (Head Works consisting of Diversion weir, Intake canal, Jack well cum pump house, Sub-station, Power supply, Rising Main associated with protective devices and Delivery chamber etc) and Construction of Gravity Distribution System including structure for providing Drinking water and recharging ground water to fill 121 tanks coming under Shimogga, Davangere and Chidradurga District. including Operation and Maintenance for a period of 5 years after successful commissioning on Turn-Key basis for SASVEHALLI Lift Irrigation Scheme in Honnali Taluka, Davangere District, Karnataka.)	11.09.2017	23.04.2020	Agreement No.33/2017-18 Dt:11.09.2017 Rs.43124.14 Lakhs	GVPR Ltd, Hyderabad	Work delayed due to Land acquisition process
28	Modernisation of Tunga Anicut Canal Network system From Km 35.00 to Km 101.600 and distributaries from Dy.No. 26 to 62(38 No,s) Including providing c.c Lining using paver and Improvements Structures of TLBC and From Km 27.00 to Km 53.80 and distributaries from Dy.No. 22 to 38A(19 No,s) Including providing c.c Lining using paver and Improvements Structures of TRBC . (Package-2)	16.02.2018	05.02.2019	49/2017-18 Dt:16.02.2018 Rs.14127.06 Lakhs	M/s. Ramalingam Construction Co. Ltd.,Bangalore	Work was taken up only on Canal closure period, hence delayed.

1	2	3	4	5	6	7
	Dhandavathi Resorvoir Project, Shikaripura					
	2009-10					
29	Constructions of Dam and Allied Works proposed for Dandavathi Reservoir Project near Marur village of Soraba Taluk.	10/14/2009		1/2009-10 14/10/2009 Rs. 25594.00 lakhs	D Y Uppar	Due to objections araised by local villagers for land acquisition
	2017-18					
30	Survey, design, supply, installation, testing and commissioning of Kachavi lis for filling up tanks in Sorab taluk of Shivamogga district by lifting water from varada river including operation and maintenance for five years. **(indent no-21831)**	3/26/2018	2/25/2020	91/2017-18 Dated:26-03-2018 Rs. 1532.00 lakhs	M/s K V R Constructions Pvt Ltd, Davangere	Contractor is Delaying the work
	2018-19					
31	Survey, Investigation, design, Supply, Installation, Testing and Commissioning of Lift Irrigation system (Head Works consisting of Intake canal, Jack well cum pump house, Power supply including substations and Transmission lines, Rising Main and Delivery chamber etc) and Construction of Gravity Distribution System including structure for providing lifting of water from Varada River near Banavasi village to fill 32 tanks of Banavasi Hobli of Sirsi taluk of Karwar (Uttarakannada) District including Operation and Maintenance for a period of 5 years after successful commissioning on Turn-Key Basis for BANAVASI Lift Irrigation Scheme." (Indent No. 24492).	5/21/2018	3/12/2020	01/2018-19 Dated : 21-05-2018 Rs. 4455.00 lakhs	Shri K. Dodda Hanumantappa KNNL., Category-I Contractor	110kV substation work under progress by KPTCL at Banavasi After its completion power will be supplied

1	2	3	4	5	6	7
	No.4 BRLBC division, Bhadravthi					
	2014-15					
32	Construction of diversion weir from Hodirayanahalla to Jambadahalla and its appurtenant works like construction of diversion weir, diversion canal, CD works, inlet & outlets, strengthening of existing dam bund and Modernisation of Jambadahalla right and left bank canal.	16.01.2015	24 ತಿಂಗಳು	72/2014-15 ದಿ: 16.02.2015	M/s Engineer Project Pvt Ltd., Chennai	ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
	No.5 Bhadra Canal Division, Davanagere					
	2017-18					
33	ಹರಪನಹಳ್ಳಿ ತಾಲ್ಲೂಕಿನ 60 ಕೆರೆಗಳನ್ನು ತುಂಬಿಸುವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿ	24.01.2018	24.10.2019	ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ:47/2017-18 ದಿನಾಂಕ:24.01.2018	ಮೆ॥ ಲಾರ್ಸ್‌ನ್ & ಟೋಬ್ರೋ ಲಿಮಿಟೆಡ್, ಚೆನ್ನೈ	ಮೂಲ ಕರಾರು ಅವಧಿಯಲ್ಲಿ ಯೋಜನೆಯ ಜಾಕ್‌ವೆಲ್ ಕಂ ಪಂಪ್ ಹೌಸ್, ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕಾಮಗಾರಿ ಮತ್ತು ವಿತರಣಾ ತೊಟ್ಟಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಳ್ಳದೇ ಇರುವುದರಿಂದ ಪೈಪ್ ಲೈನ್ ಮಾರ್ಗದಲ್ಲಿ ರೈತರು ಬೆಳೆಗಳು ಇರುವುದರಿಂದ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಕೋವಿಡ್-19 ಸಾಂಕ್ರಾಮಿಕ ರೋಗದ ನಿಯಂತ್ರಣಕ್ಕಾಗಿ ಲಾಕ್‌ಡೌನ್ ವಿಧಿಸಿದ್ದರಿಂದ ಕಾರ್ಮಿಕರು, ಯಂತ್ರಗಳು ಮತ್ತು ಇತರೆ ಸಾಮಾಗ್ರಿಗಳು ದೊರೆಯದೆ ಇದ್ದುದರಿಂದ ಲಾಕ್‌ಡೌನ್ ಮುಗಿಯುವವರೆಗೂ ಕಾಮಗಾರಿಯನ್ನು ನಿಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೇ ನಂತರದ ದಿನಗಳಲ್ಲಿಯೂ ಸಹ ಪೂರ್ಣ ಪ್ರಮಾಣದಲ್ಲಿ ಕಾರ್ಮಿಕರು ಬರದೇ ಇರುವುದರಿಂದ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ ಸದರಿ ಕಾಮಗಅರಿಯು ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಗೆ ರೈತರುಗಳು ಅಡ್ಡಿಪಡಿಸುತ್ತಿರುವುದರಿಂದ

1	2	3	4	5	6	7
	Varahi Canal Division, Siddapura					
	2011-12					
34	Construction of minor-2 of D-16 from CH: 0.000 to 2.465 KM including CD works of varahi left bank .	11/23/2011	5/22/2012	27/2011-12 ದಿನಾಂಕ: 23/11/2011 Rs. 153.06 lkahs	ಶ್ರೀ. ರಾಜಣ್ಣ ಶಿವಕುಮಾರ್, 1ನೇ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರು, ದಾವಣಗೆರೆ.	ಕರ್ನಾಟಕ ಗೇರು ಅಭಿವೃದ್ಧಿ ನಿಗಮದಿಂದ ಜಮೀನು ಹಸ್ತಾಂತರದ ಪ್ರಕ್ರಿಯೆಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಸಾಲಿನಲ್ಲಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
35	Balance work of construction of Distributory 11 from CH: 10.575 KM of VLBC.	10/22/2011	2/21/2012	11/2011-2012 ದಿನಾಂಕ: 22/10/2011 Rs. 106.62 llakhs	ಮೆ॥ ದುರ್ಗಾ ಕನ್‌ಸ್ಟ್ರಕ್ಸನ್, ಶ್ರೀ ಸುಭಾಶಚಂದ್ರ ಶೆಟ್ಟಿ, ಕ್ಲಾಸ್–1 ಗುತ್ತಿಗೆದಾರರು, ಚರ್ಚ್ ರೋಡ್, ಕುಂದಾಪುರ	ಸದರಿ ಕಾಮಗಾರಿಯು ಪಟ್ಟಾ ಮತ್ತು ಅರಣ್ಯ ಪ್ರದೇಶದಲ್ಲಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಿಂದ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ
	2013-14					
36	Construction Of lateral OR12, OL13, OL14, OR15, of DY 16 of VLBC	3/5/2014	1/4/2014	24/2013-14 ದಿನಾಂಕ: 05/03/2014 Rs. 50.94 lkahs	ಶ್ರೀ ಪ್ರಶಾಂತ, ಮೊಳಹಳ್ಳಿ, ಕುಂದಾಪುರ ತಾಲೂಕು, ಉಡುಪಿ ಜಿಲ್ಲೆ.	ಮೀಸಲು ಅರಣ್ಯ ಪ್ರದೇಶದಲ್ಲಿ ಅರಣ್ಯ ಇಲಾಖೆಯವರು ಲ್ಯಾಟರಲ್ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಅನುಮತಿ ನೀಡುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಸ್ತುತ ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
	2015-16					
37	Construction of CTC @ Ch.6.530km D-16 of VLBC	4/6/2015	5/5/2015	01/2015-16 ದಿನಾಂಕ: 06/04/2015 Rs. 21.58 lkahs	ರವಿಕುಮಾರ್ ಎನ್. ಶ್ರೀ ಲಕ್ಷ್ಮೀ ಕನ್ಸ್ಟ್ರಕ್ಸನ್ಸ್, ನಂ.988/455, 1ನೇ ಮಹಡಿ, ತರಳಬಾಳು ಬಡಾವಣೆ, ದಾವಣಗೆರೆ.	ಪಟ್ಟಾ ಸ್ಥಳಗಳಲ್ಲಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿರುವುದರಿಂದ ಪ್ರಸ್ತುತ ಸಾಲಿನಲ್ಲಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

1	2	3	4	5	6	7
	2016-17					
38	Package-1: Construction of DY-27 from Ch. 0.000 K.M. to 1.268 K.M. including structures & Construction of minor-1 of Dy.29 from ch. 0.000 to 1.645 k.m including cd works of VLBC.	10/21/2016	10/20/2017	21/2016-17 ದಿನಾಂಕ: 21/10/2016 Rs. 221.63 lakhs	ಶ್ರೀ ಜಿ. ಎನ್. ಶೆಟ್ಟಿ, ಕೆಟಗರಿ–1 ಗುತ್ತಿಗೆದಾರರು, ಘಟಪ್ರಭ, ಗೋಕಾಕ ತಾಲೂಕು	ಡಿಮ್ಡ್ ಫಾರೆಸ್ಟ್ ಮತ್ತು ಸದರಿ ನಾಲಾಪಥದಲ್ಲಿ ಗಟ್ಟಿಕಲ್ಲನ್ನು ಸ್ಫೋಟಗೊಳಿಸಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಸ್ಥಳೀಯರ ವಿರೋದವಿರುವುದರಿಂದ ಕಾಮಗಾರಿಯ ಪ್ರಕ್ರಿಯೆ ಹಂತದಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ವಿ.ನಾ 27ರ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
39	Package-3:Construction of Dy-31 (Earth work and lining) including structures of Varahi Left Bank Canal from Ch 0.000 to 1.000 km.	9/29/2016	9/28/2017	17/2016-17 ದಿನಾಂಕ: 29/09/2016 Rs. 306.22 lakhs	ಶ್ರೀ ಡಿ. ಎಸ್. ಮಠ, ಬಿಜಾಪುರ	ಡೀಮ್ಡ್ ಫಾರೆಸ್ಟ್ ಮತ್ತು ಪಟ್ಟಾ ಸ್ಥಳಗಳನ್ನು ಭೂಸ್ವಾದೀನಗೊಳಿಸುವ ಪ್ರಕ್ರಿಯೆ ವಿಳಂಬವಾಗಿರುವುದು
40	Package- 5 :Construction of Dy-32 from 0.000 to 1.000 Km, from 1.000 to 2.000 Km & from 2.000 to 3.000 Km (earthwork and lining) including structures of Varahi Left Bank Canal	10/21/2016	10/20/2017	27/2016-17 ದಿನಾಂಕ: 21/10/2016 Rs. 460.18 lakhs	ಶ್ರೀ ಜಿ. ಎನ್. ಶೆಟ್ಟಿ, ಕೆಟಗರಿ–1 ಗುತ್ತಿಗೆದಾರರು, ಘಟಪ್ರಭ, ಗೋಕಾಕ ತಾಲೂಕು	ಡೀಮ್ಡ್ ಫಾರೇಸ್ಟ ಮತ್ತು ಉಚ್ಛ ನ್ಯಾಯಲಯದ ಪ್ರಕರಣವಿರುವುದರಿಂದ ಕಾಮಗಾರಿಯಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ
41	Package-6 : Construction of Dy-34 from Ch. 0.000 Km to 1.000 Km from Ch. 1.000 Km to 2.000 Km from Ch. 2.000 Km to 3.000 Km and from Ch. 3.000 to 3.640 Km including structures of VLBC	10/17/2016	10/16/2017	19/2016-17 ದಿನಾಂಕ: 17/10/2016 Rs. 325.77 lakhs	ಮೆ॥ ದುರ್ಗಾ ಕನ್‌ಸ್ಟ್ರಕ್ಸನ್, ಶ್ರೀ ಸುಭಾಶಚಂದ್ರ ಶೆಟ್ಟಿ, ಕ್ಲಾಸ್–1 ಗುತ್ತಿಗೆದಾರರು, ಚರ್ಚ್ ರೋಡ್, ಕುಂದಾಪುರ	ಡೀಮ್ಡ್ ಫಾರೆಸ್ಟ್ ಮತ್ತು ಪಟ್ಟಾ ಸ್ಥಳಗಳನ್ನು ಭೂಸ್ವಾದೀನಗೊಳಿಸುವ ಪ್ರಕ್ರಿಯೆ ವಿಳಂಬವಾಗಿರುವುದು
42	Balance work Construction Of Dy No.24 Offtaking at Ch:20.750km of VLBC including CD Works	7/8/2016	7/7/2017	12/2016-17 ದಿನಾಂಕ: 08/07/2016 Rs. 246.28 lkahs	ಮೆ॥ ದುರ್ಗಾ ಕನ್‌ಸ್ಟ್ರಕ್ಸನ್, ಶ್ರೀ ಸುಭಾಶಚಂದ್ರ ಶೆಟ್ಟಿ, ಕ್ಲಾಸ್–1 ಗುತ್ತಿಗೆದಾರರು, ಚರ್ಚ್ ರೋಡ್, ಕುಂದಾಪುರ	ಪಟ್ಟಾ ಸ್ಥಳಗಳಲ್ಲಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ವಿಳಂಬವಾಗಿದ್ದು, ಸದರಿ ಸ್ಥಳದಲ್ಲಿನ ಜಮೀನುದಾರರಿಗೆ ಪರಿಹಾರ ಧನವನ್ನು ಈಗಾಗಲೇ ಪಾವತಿಸಿದ್ದು, ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ

1	2	3	4	5	6	7
	2020-21					
43	Construction of cut and cover at Ch:19.260Km to 19.340 Km of 20 Km of Varahi left bank canal & Construction of gravity retaning wall from Ch:17.360Km to 17.420Km in 18th Km of Varahi left bank canal.	11/27/2020	5/26/2021	03/2020-21 ದಿನಾಂಕ: 27/11/2020 Rs. 493.82 lakhs	ಶ್ರೀ ಜೆ. ಎನ್. ಶೆಟ್ಟಿ, ಕೆಟಗರಿ-1 ಗುತ್ತಿಗೆದಾರರು, ಘಟಪ್ರಭ, ಗೋಕಾಕ ತಾಲೂಕು	ಸದರಿ ಕಾಮಗಾರಿಯು ಪಟ್ಟಾ ಮತ್ತು ಅರಣ್ಯ ಪ್ರದೇಶದಲ್ಲಿ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಿಂದ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ
	2021-22					
44	Construction of Trough at Ch: 0.020km of DY-2 of VLBC.	7/29/2021	10/28/2021	05/2021-22 ದಿನಾಂಕ:29/07/2021 Rs. 8.44 lkahs	ಶ್ರೀ ಎಂ. ಸುರೇಶ ಶೆಟ್ಟಿ, 5-80, ಗಿರಿಜಾ ನಿಲಯ, ಬಾಸ್ಕರಬೆಟ್ಟು, ಮಣೂರು ಅಂಚೆ, ಉಡುಪಿ ಜಿಲ್ಲೆ.	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
45	Clearing of Slipped Earth and Construction of Open Trough from Ch: 4.875 to 5.000 Km and Construction Cut&Cover From Ch:5.040 to 5.195 km of Dy-16 of VLBC.	5/3/2021	11/2/2021	01/2021-22 ದಿನಾಂಕ: 03/05/2021 Rs. 561.13 lakhs	ಶ್ರೀ ಜೆ. ಎನ್. ಶೆಟ್ಟಿ, ಕೆಟಗರಿ-1 ಗುತ್ತಿಗೆದಾರರು, ಘಟಪ್ರಭ, ಗೋಕಾಕ ತಾಲೂಕು	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
46	Nala trimming work for Minor -3 of Dy.16 of VLBC for existing nala @ tail end.	7/29/2021	10/28/2021	06/2021-22 ದಿನಾಂಕ: 29/07/2021 Rs. 8.63 lakhs	ಶ್ರೀ ಎಂ. ಸುರೇಶ ಶೆಟ್ಟಿ, 5-80, ಗಿರಿಜಾ ನಿಲಯ, ಬಾಸ್ಕರಬೆಟ್ಟು, ಮಣೂರು ಅಂಚೆ, ಉಡುಪಿ ಜಿಲ್ಲೆ.	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
47	Protection work of Embankment Portion of Dy-12,Dy-13 of VLBC	7/29/2021	10/28/2021	07/2021-22 ದಿನಾಂಕ: 29/07/2021 Rs. 12.67 lakhs	ಶ್ರೀ ಎಂ. ಸುರೇಶ ಶೆಟ್ಟಿ, 5-80, ಗಿರಿಜಾ ನಿಲಯ, ಬಾಸ್ಕರಬೆಟ್ಟು, ಮಣೂರು ಅಂಚೆ, ಉಡುಪಿ ಜಿಲ್ಲೆ.	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.

1	2	3	4	5	6	7
48	Construction of CTC at CH: 10.460 of Dy-16 of VLBC	8/9/2021	11/8/2021	08/2021-22 ದಿನಾಂಕ: 09/08/2021 Rs. 11.07 lakhs	ಶ್ರೀ ಕೃಷ್ಣ ಕನ್‌ಸ್ಟ್ರಕ್ಸನ್ಸ್ & ಕನ್ಸಲ್ಟೆಂಟ್ಸ್, 7-48 ಜಿ(2), ಬಾಲಾಜಿ ಲೇಔಟ್, ಕಡೆಕಾರ್, ಕನ್ನರಪಾಡಿ, ಉಡುಪಿ	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
49	Construction of Super Passage at CH: 9.620 of Dy-16 of VLBC.	7/29/2021	10/28/2021	04/2021-22 ದಿನಾಂಕ: 29/07/2021 Rs. 16.81 lakhs	ಶ್ರೀ ಎಂ. ಸುರೇಶ ಶೆಟ್ಟಿ, 5-80, ಗಿರಿಜಾ ನಿಲಯ, ಬಾಸ್ಕರಬೆಟ್ಟು, ಮಣೂರು ಅಂಚೆ, ಉಡುಪಿ ಜಿಲ್ಲೆ.	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
50	Construction Cut&Cover From Ch:2.911 to 2.955 km & from Ch: 6.435 to 6.476 km of Dy-16 of VLBC.	5/12/2021	11/11/2021	02/2021-22 ದಿನಾಂಕ: 12/05/2021 Rs. 223.47 lakhs	ಮೇ। ದುರ್ಗಾ ಕನ್‌ಸ್ಟ್ರಕ್ಸನ್, ಶ್ರೀ ಸುಭಾಶಚಂದ್ರ ಶೆಟ್ಟಿ, ಕ್ಲಾಸ್-1 ಗುತ್ತಿಗೆದಾರರು, ಚರ್ಚ್ ರೋಡ್, ಕುಂದಾಪುರ	ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರದೇಶದಲ್ಲಿ ಅತೀಯಾದ ಮಳೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿರುತ್ತದೆ.

1	2	3	4	5	6	7
	No.2 Varahi Canal Division, Siddapura					
	2018-19					
51	ವಾರಾಹಿ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ ಸರ್ವೇಕ್ಷಣೆ, ವಿನ್ಯಾಸ, ಪಂಪ್‌ಹೌಸ್ ನಿರ್ಮಾಣ, ಡೆಲಿವರಿ ಚೇಂಬರ್ ನಿರ್ಮಾಣ, ಹಾಲಿ ಇರುವ 33 ಕೆ.ವಿ. ವಿದ್ಯುತ್ ಸಬ್‌ಸ್ಟೇಷನ್ ಸ್ಥಳಾಂತರ ಮತ್ತು ಮರು ನಿರ್ಮಾಣ, ಪ್ರಸ್ತುತ ಅಳವಡಿಸಲಾಗಿರುವ ಪಂಪ್‌ಗಳನ್ನು ಹೊಸ ಸ್ಥಳಕ್ಕೆ ಸ್ಥಳಾಂತರ ಮಾಡುವುದು ಹಾಗೂ ಮುಖ್ಯ ಕಾಲುವೆ ನಿರ್ಮಾಣ ಒಳಗೊಂಡಂತೆ, 2723ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ ಸೃಷ್ಟಿಸುವುದು ಮತ್ತು 5 ವರ್ಷಗಳ ನಿರ್ವಹಣೆಯನ್ನು ಒಳಗೊಂಡ ವಾರಾಹಿ ಏತ ಕಾಲುವೆ ಕಾಮಗಾರಿ	11/06/2018	10/12/2020	3/2018-19 08.06.2018 18ತಿಂಗಳು (ಮಳೆಗಾಲ ಹೊರತುಪಡಿಸಿ) ರೂ. 301.06 ಲಕ್ಷ	ಮೆ॥ ಶಂಕರನಾರಾಯಣ ಕನ್‌ಸ್ಟ್ರಕ್ಷನ್ಸ್ ಪ್ರೈ.ಲಿ., ಎಸ್.ಎನ್.ಸಿ ಹೌಸ್,4ನೇ ಮಹಡಿ, ನಂ-7, ರೆಸಿಡೆನ್ಸಿ ರೋಡ್, (ಹಳೆ ನಂ.9, ರಾಜಾ ರಾಮ್ ಮೋಹನ್ ರಾಯ್ ರೋಡ್) ಬೆಂಗಳೂರು-560025.	ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬ, ರಕ್ಷಿತಾರಣ್ಯ ಮತ್ತು ಡೀಮ್ಡ್ ಫಾರೆಸ್ಟ್‌ಗಳ ಸಮಸ್ಯೆ, ಕೋವಿಡ್-19 ಕಾರಣದಿಂದಾಗಿ ಸರಿಯಾದ ಸಮಯದಲ್ಲಿ ಮಾನವ ಶಕ್ತಿ, ಯಂತ್ರೋಪಕರಣ ಹಾಗೂ ಕಾಮಗಾರಿಗೆ ಬೇಕಾಗುವ ಸಾಮಾಗ್ರಿಗಳ ಕೊರತೆ ಮತ್ತು ಅತಿಯಾಗಿ ಸುರಿದ ಮಳೆ
	2019-20					
52	ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲ್ಲೂಕಿನ ಬಸ್ರೂರು ಗ್ರಾಮವನ್ನು ಹಟ್ಟಿಕುದ್ರು ಗ್ರಾಮಕ್ಕೆ ಸೇರಿಸುವ ಸೇತುವೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	27/12/2019	26/12/2020	19/2019-20 ದಿ:27/12/2019 12 ತಿಂಗಳು (ಮಳೆಗಾಲ ಸೇರಿ) ರೂ. 19.49 ಲಕ್ಷ	ಮೆ॥ಫಿಲಿಫ್ ಡಿಕೋಸ್ತಾ, ಕೆಟಗರಿ-1 ಗುತ್ತಿಗೆದಾರರು, ಉಪ್ಪಿನಕುದ್ರು, ಉಡುಪಿ	ಕೋವಿಡ್-19 ಕಾರಣದಿಂದಾಗಿ ಸರಿಯಾದ ಸಮಯದಲ್ಲಿ ಮಾನವ ಶಕ್ತಿ, ಯಂತ್ರೋಪಕರಣ ಹಾಗೂ ಕಾಮಗಾರಿಗೆ ಬೇಕಾಗುವ ಸಾಮಾಗ್ರಿಗಳ ಕೊರತೆ ಮತ್ತು ಅತಿಯಾಗಿ ಸುರಿದ ಮಳೆ
53	ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಗ್ರಾಮಗಳ ಸುಮಾರು 1350ಹೆ. ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸುವ ಸೌಕೂರು ಏತ ನೀರಾವರಿ ಯೋಜನಾ ಕಾಮಗಾರಿ	18/11/2019	17/05/2021	16/2019-20 18/11/2019 18 ತಿಂಗಳು (ಮಳೆಗಾಲ ಸೇರಿ) ರೂ. 80.75 ಲಕ್ಷ	ಶ್ರೀ ಜಿ. ಶಂಕರ್ ಕನೀನಿನಿ, ಕೆಟಗರಿ-1 ಗುತ್ತಿಗೆದಾರರು, ಗಣೇಶ್ ನಗರ, ಸ್ಟೇಷನ್ ರೋಡ್ ವಿಜಯಪುರ	ಕೋವಿಡ್-19 ಕಾರಣದಿಂದಾಗಿ ಸರಿಯಾದ ಸಮಯದಲ್ಲಿ ಮಾನವ ಶಕ್ತಿ, ಯಂತ್ರೋಪಕರಣ ಹಾಗೂ ಕಾಮಗಾರಿಗೆ ಬೇಕಾಗುವ ಸಾಮಾಗ್ರಿಗಳ ಕೊರತೆ ಮತ್ತು ಅತಿಯಾಗಿ ಸುರಿದ ಮಳೆ

1	2	3	4	5	6	7
54	ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕಾರ್ಕಳ ತಾಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಸುತ್ತಮುತ್ತಲಿನ ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಹಾಗೂ 1500ಹೆಕ್ಟೇರ್ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸುವ ಎಣ್ಣೆಹೊಳೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	09/12/2019	08/06/2021	17/2019–20 09/12/2019 18 ತಿಂಗಳು (ಮಳೆಗಾಲ ಸೇರಿ) ರೂ. 113.65 ಲಕ್ಷ	ಶ್ರೀ ಜಿ. ಶಂಕರ್ ಕನೀನಿನಿ, ಕೆಟಗರಿ-1 ಗುತ್ತಿಗೆದಾರರು, ಗಣೇಶ್ ನಗರ, ಸ್ಟೇಷನ್ ರೋಡ್ ವಿಜಯಪುರ	ಕೋವಿಡ್–19 ಕಾರಣದಿಂದಾಗಿ ಸರಿಯಾದ ಸಮಯದಲ್ಲಿ ಮಾನವ ಶಕ್ತಿ, ಯಂತ್ರೋಪಕರಣ ಹಾಗೂ ಕಾಮಗಾರಿಗೆ ಬೇಕಾಗುವ ಸಾಮಾಗ್ರಿಗಳ ಕೊರತೆ ಮತ್ತು ಅತಿಯಾಗಿ ಸುರಿದ ಮಳೆ
	2020-21					
55	Consultancy services for Survey, Investigation, Details Designs, Drawings, Preparation of Estimates for Construction of Canal Siphon by tunnelling or pipe pushing or alternate procedure as per instruction of Konkan Railway authoriteis at ch:37.498km of Varahi left Bank Canal crossing at km 662/670 of Konkan Railway (Near kalavara village, Kundapura Taluk, Udupi District)	23/10/2020	06/12/2020	07/2020–21 23/10/2020 (45 ದಿನಗಳು) ರೂ. 0.22 ಲಕ್ಷ	ಮೆ॥ ಮೊನಾರ್ಕ್ ಸರ್ವೆ ಮತ್ತು ಇಂಜಿನಿಯರ್ ಕನ್ಸಲ್ಟಂಟ್ ಪ್ರೈ. ಲಿಮಿಟೆಡ್, ಪುಣೆ	ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಿನ್ಯಾಸ ಮತ್ತು ನಕ್ಷೆಗಳಿಗೆ, ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರ, ಕೆ.ಆರ್.ಸಿ.ಎಲ್, ಮುಂಬಯಿ, ಇವರಿಂದ ಪಡೆದುಕೊಳ್ಳಲು ವಿಳಂಬವಾಗಿರುವುದರಿಂದ, ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
	2021-22					
56	ವಾರಾಹಿ ಬಲದಂಡೆ ನಾಲಾ ಸ.2.00ರಿಂದ 3.00ನೇ ಕಿ.ಮೀನಲ್ಲಿನ ಸ.2.735ಕಿ.ಮೀರಿಂದ 2.770ಕಿ.ಮೀ ರಕ್ಷಣಾ ಗೋಡೆ ಕಾಮಗಾರಿ	22/04/2021	22/11/2021	05/2021–22 22/04/2021 3 ತಿಂಗಳು (ಮಳೆಗಾಲ ಹೊರತುಪಡಿಸಿ) ರೂ. 0.59 ಲಕ್ಷ	ಶ್ರೀ ಮಹೇಶ್ ಹೆಗಡೆ, ಕ್ಲಾಸ್–1 ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ ಗುತ್ತಿಗೆದಾರರು, ಹಳ್ನಾಡು, ಕುಂದಾಪುರ	ಅತಿಯಾದ ಮುಂಗಾರು ಮಳೆ

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೆ.ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-3

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ : ನೀರಾವರಿ ಕೇಂದ್ರ ವಲಯ, ಮುನಿರಾಬಾದ್ (Rs in Crores)

ಕ್ರ.ಸಂ	[illegible]	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7	8
	2016-17						
1	NO.1, TR DIVISION, MUNIRABAD	Design, Supply, Installation, Testing and Commissioning of VT Pumping Machineries, Transformer, Electrical Sub-Station Works and Other connected Electrical Works design & Construction of intake canal, transisation, jack well & pump house, M.S Raising man, Delivery Chamber, including operation and maintenance of the system for 5 years from the date of commissioning of **Alwandi Betegeri Lift Irrigation Scheme** in Koppal Taluk	21/09/2016'	21.04.2018	62.3 T.P- + 9 % above	G. Shankar, Category-I Contractor, Ganeshnagar Station Road, Viyayapura.	ಬೇಟಗೇರಿ ಗ್ರಾಮಕ್ಕೆ ನೀರನ್ನು ಪೂರೈಸುವ ಸಲುವಾಗಿ ರೈತರು ಕಾಮಗಾರಿಯನ್ನು ಸುಮಾರು ಒಂದುವರೆ ವರ್ಷದವರೆಗೆ ಸ್ಥಗಿತಗೊಳಿಸಿರುತ್ತಾರೆ. ಪ್ರಸ್ತುತ ಸದರಿಯವರಿಗೆ ನೀರನ್ನು ಪೂರೈಸಲು ಮತ್ತೊಂದು ಅಂದಾಜು ಪಟ್ಟಿಗೆ ಅನುಮೋದನೆ ತೆಗೆದುಕೊಂಡು ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪುನರ್ ಪ್ರಾರಂಭಿಸಿ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ.
2	**SLIS NO.1, DIVISION, MUNDARAGI**	Alur Bannikoppa Lift	22.09.2016	21.09.2018	112.45(TP 7%)	M/s Amrutha Constructions Pvt Ltd, Bengalore	1.Due to Covid-19 and Land acquisition. 2.Further delayed due to KEB approvals
3	**SLIS NO.1, DIVISION, MUNDARAGI**	Construction of L B M Canal Reach–III (Gadag Branch III) Excavation, C.C. lining, Embankment with CD works from Km 0 to 10 on Left Bank of SLIS.(Balance Work) (Package-IV)	9/7/2016	06.03.2017 Time extension proposal approved upto 30.04.2020 vide CE off ltr No	06.03.2017 Time extension proposal approved upto 30.04.2020 vide CE off ltr No	M/s Vishwas Enterprises ,Hubli	Due to Covid-19 and Land aqusition.
4	SLIS NO.2,DIVISION, HUVINAHADAGALI	Modification in the Construction of Left Bank Main Canal Reach-III (Gadag Branch) Comprising Excavation, CC Lining, Embankment with CD works from Km 11.00 to Km. 13.49 and Km 17.82 to 26.00 (Tail end) by Constructing Cut & Cover from Ch: 12.190 to 13.490 Km & 17.820 to 18.430 Km instead of open cut (CDP Limits of Gadag - Betageri)	07.09.2016	06.03.2018	25.33	M/s Venkanagouda S. Patil, Vishwas Enterprises, Hubli	Court case due to Land aqusition.

ಕ್ರ.ಸಂ	[illegible]	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳ[illegible] ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7	8
	2017-18						
5	NO.1, TR DIVISION, MUNIRABAD	"Design, Supply, Installation, Testing and Commissioning of Lift Irrigation System including Operation and Maintenance of the system for 5 years after successful commissioning on Turn-Key basis under SCP/TSP programme of **Chilavarabandi LIS** (Adavi Anandevanahalli Stage – II in Hagaribommanahalli Taluk, Bellary District, Karnataka".(Chilvarabandi SCP & TSP Work)	16-10-2017'	15.04.2019	46.98 (T.P. -21.66% below)	Srinivas Constructon India Pvt Ltd, Shivashankara Nilaya, Associate Shakti home, Talur Road, Ballari	ಸದರಿ ಯೋಜನೆಗೆ ಭೂಮಿಯ ಸ್ವಾಧೀನವಾಗದೆ ಇದ್ದುದರಿಂದ, ಜಲಾಶಯದ ಹಿನ್ನೀರಿನ ಮಟ್ಟ ಪರಿಗಣಿಸಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಬೇಕಾಗಿರುವುದರಿಂದನಿಗದಿತ ಸಮಯದೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
6	**SLIS NO.1, DIVISION, MUNDARAGI**	**Micro** Irrigation for an Area of 10080 Hectre (LBMC 2nd reach of left side of SLIS) **(Package-I)**	24.03.2018	23.09.2019	462.60 (TP 5% above)	M/s MEIL- Netafim Pvt Ltd(JV)	Due to Covid-19 and Land acquisition and Due to standing crops.
7	**SLIS NO.1, DIVISION, MUNDARAGI**	Survey, Design, Supply, Installation, Testing And Commissioning of Lift Irrigation ({Head Works consisting of Intake canal, Jack Well cum pump house, Power supply including substation and transmission lines, Rising Main and Delivery chamber etc., } and Construction of Gravity Distribution System including structure for providing Drinking water and recharging ground water to fill 20 tanks coming under Shirhatti taluk Gadag District. including Operation and Maintenance for a period of 5 years after successful commissioning on Turn-Key Basis for **SHIRAHATTI Lift Irrigation Scheme** in Shirhatti Taluk, Gadag District, Karnataka (Indent No. 22315)	12.01.2018	11.01.2020	137.06 5.00% Above Updated Cost	M/s. Ocean Construtions India Pvt Ltd	Forest Clearance Proposal approved from Aranya Bhavan and Hard copies are submitted to DFO Gadag, and RFO & DFO inspection are completed, Waiting for CCF inspection.
8	SLIS NO.2,DIVISION, HUVINAHADAGALI	Design, Supply, Installation, Testing and Commissioning of Lift Irrigation System for lifting water from Tungabhadra River to Malvi Reservoir under Hagaribommanahalli Project comprising of Intake Structure, Jack well Cum Pump House, Electromechanical works, Rising main, construction of Delivery Chamber, Gravity main, Electrical Sub-Station, Power lines from KPTCL Sub-Station, including all connected works, Operation and Maintenance of the system for 5 years after successful commissioning on Turn-Key basis	24.03.2018	23.09.2019	150.8134 (TP 7% above updated tender cost)	Amrutha Construction Pvt Ltd ,Bengaluru	Pipeline work is delayed at certain reaches due to delay in Land Acquisition Process

ಕ್ರ.ಸಂ	[illegible]	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲ ಪೂರ್ಣಗೊಳಸಲು ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7	8
9	**SLIS NO.1, DIVISION, MUNDARAGI**	Development of Saint **Nijasharana Ambbigara** Choudayya Ikkya Mantapa Similar to Shri Basavanna Ikkya Mantapa (Kudala Sangam) which is Submerged in Back waters of Singatalur Barrage across Tungabhadra River Near Choudayyadanapura of Ranibennur Taluka, Haveri District under R & R of SLIS	3/26/2018	26.3.2018 to 25.9.2020 (18 months)	31.46(8.00% Above Updated Cost)	M/s Ocean Constructions Pvt Ltd, Mangalore	Archeological Survey of India permission
	2018-19						
10	NO.1, TR DIVISION, MUNIRABAD	**Modernization of Vijayanagara Channels** (Package-I) Karnataka, India	8.3.2019	30 Months from the date of work order issued (07.09.2021)	371.1 T.P- +5% above	RNS Infrastructure Ltd,Naveen Complex, 7th floor, 14,Construction	**Work has to be carrieed only during the closurd period of canals (ie; from may to June for left bank canals and from Dec to Jan for Right bank canals) . work was hamperd due to covid-19 Pandamic outbreak during closurd period available for work**
11	NO.1, TR DIVISION, MUNIRABAD	Design,Supply, Installation, Testing and Commissioning of Lift Irrigation System including Operation and Maintenance of the system for 5 years after successful commissioning on Turn-Key basis under **Bahaddoor Bandi Lift Irrigation Scheme** in for providing Irrigation facilities by lifting water from Tungabhadra reservoir Koppal taluk and District"	10.12.2018	18 Months (11.06.2020)	55 T.P- + 9 % above	G. Shankar, Category-I Contractor, Ganeshnagar Station Road, Viyayapura.	ಬಹದ್ದೂರ್ ಬಂಡಿ ಮತ್ತು ಸುತ್ತಮುತ್ತಲಿನ ರೈತರು ಹಾಗೂ ಜನಪ್ರತಿನಿಧಿಗಳ ಒತ್ತಾಯದ ಮೇರೆಗೆ ರೈಸಿಂಗ್ ಮೇನ್ ಪಂಕ್ತಿಕರಣವನ್ನು ಬದಲಾಯಿಸಲಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯು ನಿಗದಿತ ಸಮಯದೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
12	**NO.3, CANAL DIVISION, SINDHANUR**	**Thimmapura LIS**	08.03.2019	09.09.2020	**97.69/Agr prem-35% above**	M/s Ocean Constructions India PVt.Ltd. #203, second floor,in land ornate,Navabharat circle,Mangaluru.	Lock down due to Covid-19 ರೈತರು ಅಡ್ಡಿಹೊಡ್ಡಿದ್ದರಿಂದ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ.

ಕ್ರ.ಸಂ	[illegible]	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7	8
13	**SLIS NO.1, DIVISION, MUNDARAGI**	**PACKAGE II** : PROVIDING AUTOMATED DRIP IRRIGATION SYSTEM FOR COMMAND AREA OF 12767.00 HA ON MUNDARAGI BRANCH CANAL OF SINGATALUR LIFT IRRIGATION SCHEME ON DESIGN, BUILD, OPERATE MAINTAIN AND TRANSFER (DBOMT) FOR 5 YEARS AFTER THE DATE OF COMPLETION ON TURNKEY BASIS IN MUNDARAGI TALUK OF GADAG DISTRICT, KARNATAKA STATE (Block 1-8)-25062	31.12.2018	30.06.2020	584.49 9.00% Above APT	M/s jain irrigation Systems -M/s RNS Inftrastructures Ltd., (JV)	Due to Covid-19 and Land acquisition.
14	**SLIS NO.1, DIVISION, MUNDARAGI**	**PACKAGE III:** "PROVIDING AUTOMATED DRIP IRRIGATION SYSTEM FOR COMMAND AREA OF 11330.00 HA ON LEFT BANK MAIN CANAL REACH-III OF SINGATALUR LIFT IRRIGATION SCHEME ON DESIGN, BUILD, OPERATE MAINTAIN AND TRANSFER (DBOMT) FOR 5 YEARS AFTER THE DATE OF COMPLETION ON TURNKEY BASIS IN MUNDARAGI / GADAG TALUK OF GADAG DISTRICT, KARNATAKA STATE" (Block 1-5)-25063	12/3/2018	6/2/2020	02-06-202 9.00% Above Updated Cost0	M/s MEIL-Netafim Hyderabad	1.Due to Covid-19 and Land acquisition. 2.Further delayed due to KEB approvals
			2019-20				
15	**NO.2, CANAL DIVISION, ODDERAHATTI**	Filling of Devalapur and other tanks	08.03.2019	08.9.2021	115.15 (TP 9% Above)	Sri.Doddahanumantappa, Hosapete.	D-31 farmers obstructed the work demanded additional rising main pipeline of 1.6Km and Due to Covid Phase-I and Phase-II there is lack of men and materials.
16	NO.1, TR DIVISION, MUNIRABAD	Consultancy Services for "Preparation of Command Area Maps, Reconnaissance survey, Topographical Survey of Main Canal and Distributary Network, Detailed Engineering including Preparation of Designs,Drawings and Estimates for Critical and Non critical Sructures coming under TLBC and Balance Distributries,Preparation of Detailed Project Report inconsultation with ADB/ACIWRM for Modernization of **Tungabhara Left Bank Canal under Tranche - 3.**	18.10.2019	17.07.2020	9.98(T.P. 0.00%)	Sri. Santosh Joseph (E I Technologies pvt Ltd)	Preparation of DPR and also preparation of bid document clearance from directors of CWC New Delhi. Which takes considerable period

ಕ್ರ.ಸಂ	[illegible]	ಕಾಮಗಾರಿ ವಿವರ	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳಸಬೇಕಾದ ದಿನಾಂಕ (ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ)	ಗುತ್ತಿಗೆ ಕರಾರಿನ ವಿವರ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು ಮತ್ತು ವಿಳಾಸ	ನಿಗಧಿತ ಗುತ್ತಿಗೆ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಸಲು ಸಾಧ್ಯವಾಗದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	2	3	4	5	6	7	8
	2020-21						
17	**NO.2, CANAL DIVISION, ODDERAHATTI**	Consultancy Services for Survey, Investigation, Designs, Preparation of Estimates, Drawings , DTP's and LAQ proposal for Construction of Balancing Reservoir on Downstream of Tungabhadra Dam through Augmentation cum Flood Flow Gravity Canal as an alternative to compensate the short fall in utilization due to Reduction in storage capacity in the Tungabhadra Reservoir.	18.03.2021	17.11.2021	15.00	E. I Technologies Pvt.Ltd, Bangalore and Root Design Engineer & Technoctates Pvt.Ltd, Mysore.	ಸರ್ವೆ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಸುತ್ತಮುತ್ತಲಿನ ಜನಪ್ರತಿನಿಧಿಗಳ ಬಿಟ್ಟಿರುವುದಿಲ್ಲ ಮತ್ತು ಕೋವಿಡ್-19 ರಿಂದ Lock down ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯು ನಿಗದಿತ ಸಮಯದೊಳಗೆ ಪೂರ್ಣಗೊಳಸಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
18	**NO.4, CANAL DIVISION, SIRWAR**	Providing Grade-II & Garde III Metalling work to SR Main Canal From KM 150 to 167 & Its Distributary from Km 0.00 to 11.00 of D-82, from Km 0.00 to 2.00of D-84 ,from Km 0.00 to5.00 of D-85,from Km 3.00 to 6.00 of D-85/6, from Km 0.00 to 1.50 of D-85/8 ,from Km 0.00 to 1.50 of D-87 from Km 0.00 to 20.00 of D-89,from Km 0.00 to 1.70 of D-89/1 ,from Km 0.00 to 6.00 of D-90 ,from Km 0.00 to 4.00of D-91 from Km 0.00 to 4.00 &Km 8.00 to 11.00 of D-92 & from KM 0.00 to 6.00 of D-92/1 of **TLBC(Package-2)** (Indent No:26392)	18/1/2020	18.1.2020 to 17.7.2020 (6 months)	**26.40** (Agg Prem-4.73%) /Agr No:18/19-20 Dtd:18/1/2020	Ammapur Infrastructure Pvt.Ltd, H.No2-8-197/112,115,Sapthagiri Nilaya, Bhageeratha colony,Gudadanala road, Lingasugur.	Due to Covid Phase-I and Phase-II there is lakh of men and materials.

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೆ.ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-3

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ : ಮಲಪ್ರಭಾ ಯೋಜನಾ ವಲಯ, ಧಾರವಾಡ (ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
1	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	Removal of silt, Jungle, Special repairs to head work, Repairs to Approach road to Lift Irrigation Schemes in Bennihalla, Retaining wall to Asuti Lift Irrigation on Scheme, Repairs to Gates, Repairs to service road and other works in Nargund branch canal, Kolachi Right bank canal and its distributaries under KNNL MRBCC Division No.1 Nargund. (Indent No. 28723)	474.00	ಶ್ರೀ ಕೆ. ವಿಜಯರಾಜ ಶೆಟ್ಟಿ	492.17	ನಂ.01, 06/05/2020	05/05/2021	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. 2ನೇ ಹಾಗೂ ಭಾಗಶಃ ಬಿಲ್ಲನ್ನು ರೂ.109.28 ಲಕ್ಷಗಳಿಗೆ ಪಾವತಿಗಾಗಿ ಸಲ್ಲಿಸಲಾಗಿದೆ. ಸದರಿ ಬಿಲ್ಲಿನಲ್ಲಿ ರೂ 70.29 ಲಕ್ಷಗಳ ಹಣ ಪಾವತಿಸಲಾಗಿದೆ
2	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	Construction of Diversion weir across Tupparihalla near Gobbargumpi village of Navalgund Taluk Dharwad District. (Indent No.29376)	277.51	ಮೆ: ಅಪ್ಪಾಜಿ ಬಿಲ್ಡರ್ಸ್, ಪಾರ್ಟ್ನ ಎಸ್.ಎಸ್. ಹೊಸಮನಿ	283.48	ನಂ.10, 19/08/2020	19/12/2020	ತುಪ್ಪರಿಹಳ್ಳದಲ್ಲಿ ನೀರಿರುವದರಿಂದ ಕಾಮಗಾರಿ ಸ್ಥಗಿತಗೊಂಡಿದೆ.
3	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	Construction of Diversion weir across Bennihalla near Amargola village of Navalgund Taluk Dharwad District (I.No.29377)	396.40		405.21	ನಂ.11, 24/08/2020	23/12/2020	ಬೆಣ್ಣಿಹಳ್ಳದಲ್ಲಿ ನೀರಿರುವದರಿಂದ ಕಾಮಗಾರಿ ಸ್ಥಗಿತಗೊಂಡಿದೆ.
4	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	Construction of Retaining wall for Bennihalla for flood Protection near Nagalinga temple, Amargol village Navalgund Taluk, Dharwad District.(I.No.31193)	432.60	ಶ್ರೀ ಆನಂದ ಎಸ್ ಕಿರಗಿ.	508.49	ನಂ.7 02/08/2021	01/08/2022	ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿದೆ. ಬೆಣ್ಣಿಹಳ್ಳದಲ್ಲಿ ನೀರಿರುವದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಿರುವುದಿಲ್ಲ.
5	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಧಾರವಾಡ ಜಿಲ್ಲೆ ಧಾರವಾಡ ತಾಲ್ಲೂಕಿನ ತಡಕೋಡ, ಬೋಕ್ಯಾಪೂರ, ಗರಗ, ಹಳೇತೇಗೂರ, ಬೋಗೂರ ಮತ್ತು ನೀರಲಕಟ್ಟಿ ಗ್ರಾಮಗಳ ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳಿಗೆ ತುಪ್ಪರಿಹಳ್ಳದಿಂದ ನೀರು ತುಂಬುವುದು. (ಇಂಡೆಂಟ ನಂ.22750)	2227.00	ಶ್ರೀ ವಾಯ್. ಪಿಚೇಶ್ವರ ರಾವ್	2147.16	ನಂ.28, 28/02/2018	27/02/2019	Due to Agency and COVID-19
6	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಧಾರವಾಡ ಜಿಲೆ ಹುಬ್ಬಳ್ಳಿ ಧಾರವಾಡ ಪಶ್ಚಿಮ ಮತಕ್ಷೇತ್ರದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ವಾರ್ಡ ನಂ.37 ರ ರಾಮ ಮನೋಹರ ಲೋಹಿಯಾ ನಗರ, ಮುರಾರ್ಜಿ ನಗರ, ಗಿರಿನಗರ, ಭಾಗದಲ್ಲಿ ಹರಿಯುವ ಹಳ್ಳಕ್ಕೆ ತಡೆಗೋಡೆ ಹಾಗೂ ಕಾಂಕ್ರಿಟ್ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು.	400.00	ಶ್ರೀ ಅರವಿಂದ ಜೆ ಚವ್ಹಾಣ	363.07	01/04-2021 57/ 19/04/2021	18-10-2021	Due to Agency and COVID-19
7	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	Construction of Retaining wall to Karkihalla at SC colony of Heggeri, Jagadish Nagar, Devaraj Nagar & JP Nagar (Ward No.4) of Hubli City.	400.00	ಶ್ರೀ ಅರವಿಂದ ಜೆ ಚವ್ಹಾಣ	362.79	02/04-2021 58/ 19/04/2021	18-10-2021	Due to Agency and COVID-19

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
8	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.5, ರೋಣ	ಗದಗ ಜಿಲ್ಲೆ, ರೋಣ ತಾಲ್ಲೂಕಿನ ವ್ಯಾಪ್ತಿಗೆ ಒಳಪಡುವ ಸವದಿ. ಗ್ರಾಮದಲ್ಲಿ ಶ್ರೀ ಯರಿಸೆಗೆಮ್ಮ ದೇವಿ ಸಮುದಾಯ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ	200.00	ಶ್ರೀ ಪ್ರಕಾಶ ಎಸ್. ಜಾಲಣ್ಣವರ	183.67	-	-	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
9	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಡೈವರ್ಷನ್ ವಿಯರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.	4450.00	ಶ್ರೀ ದಿನೇಶ ಆರ್. ನಾಯಕ (ಡಿ.ಆರ್.ಎನ್. ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್)	4009.61	ನಂ.60, 29/01/2014	28/07/2015	Forest Issue: 1)A letter has been written to PCCF Aranya Bhavan Bangalore to issue stage-2 Clearance vide Division office letter No.1037 Dated:03.10.2020. 2).A letter has been written to ACS GOK Dept. of Forest, Ecology & Environment MS Building Bangalore to issue stage-2 Clearance vide Division office letter No.1036 Dated:03.10.2020. 3).Proposal is pending at DFO for verifying compliance of conditions
10	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಶಿಗ್ಗಾಂವಿ ತಾಲ್ಲೂಕಿನ ಕ್ಯಾಲಕೊಂಡ ಗ್ರಾಮದಿಂದ ಕೆಂಗಾಪುರ ಗ್ರಾಮದ ವರೆಗೆ, ಅತ್ತಿಗೇರಿ ಗ್ರಾಮದಿಂದ ಬೂದಿಹಾಳ ಗ್ರಾಮದ ವರೆಗೆ ಹಾಗೂ ಫಾಣಿಗಟ್ಟ ಗ್ರಾಮದಿಂದ ಭರಮಲಿಂಗೇಶ್ವರ ದೇವಸ್ತಾನದ ವರೆಗೆ 3 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28230)	225.00	ಶ್ರೀ ಎ. ಜಿ. ಹಂಚಿನಮನಿ	188.70	ನಂ.26, 08/09/2020	07/07/2021	Due to Agency and COVID-19
11	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಶಿಗ್ಗಾಂವಿ ತಾಲ್ಲೂಕಿನ ಬನ್ನಿಕೊಪ್ಪಾ ಗ್ರಾಮದಿಂದ ಮುಗಳಿ ಗ್ರಾಮದ ವರೆಗೆ, ಕಾರವಾರ/ಇಳಕಲ್ ರಸ್ತೆಯಿಂದ ಹುನಗುಂದ(ವಾಯಾ ಸಿಂಗಾಪುರ)ಗ್ರಾಮದ ವರೆಗೆ, ಬನ್ನಿಕೊಪ್ಪಾ ಗ್ರಾಮದಿಂದ ಮುಗಳಿ ಗ್ರಾಮದ ವರೆಗೆ, ಬಂಕಾಪುರ ಗ್ರಾಮದಿಂದ ತೇವರಮೇಳ್ಳಿಹಳ್ಳಿ ವರೆಗೆ ಹಾಗೂ ಮಾಕಾಪುರ ಗ್ರಾಮದಿಂದ ಯತ್ತಿನಹಳ್ಳಿ ವರೆಗೆ 3 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ.(ಇಂಡೆಂಟ ನಂ.28231)	230.00	ಶ್ರೀ ಎ. ಜಿ. ಹಂಚಿನಮನಿ	190.53	ನಂ.25, 08/09/2020	07/07/2021	Due to Agency and COVID-20
12	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಶಿಗ್ಗಾಂವಿ ತಾಲ್ಲೂಕಿನ ನಿಡಗುಂದಿ ಗ್ರಾಮದಿಂದ ಬಾಡ ಗ್ರಾಮದ ವರೆಗೆ, ಶ್ಯಾಬಳ ದಿಂದ ಮುದ್ದಿನಕೊಪ್ಪದ ವರೆಗೆ, ಕಡಹಳ್ಳಿ ಗ್ರಾಮದಿಂದ ಎನ್,ಎಮ್.ತಡಸಗ್ರಾಮದ ವರೆಗೆ ಹಾಗೂ ಎನ್.ಎಚ್-4 ದಿಂದ ಮುನವಳ್ಳಿ ಗ್ರಾಮದ ವರೆಗೆ 4 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28269)	235.00	Shri.A.G.Hanchina-mani-	199.16	ನಂ.24, 08/09/2020	06/07/2021	Due to Agency and COVID-21
13	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಶಿಗ್ಗಾಂವಿ ತಾಲ್ಲೂಕಿನ ಎನ್.ಎಚ್-4 ದಿಂದ ಮೊಟಲ್ಲಿ ಗ್ರಾಮದ ವರೆಗೆ, ಚಿಕ್ಕಮಲ್ಲೂರು ಗ್ರಾಮದಿಂದ ಶಿಗ್ಗಾಂವಿ ವರೆಗೆ ಹಾಗೂ ಕಬನೂರ್ ನಿಂದ ಕೆಂಗಾಪುರಕ್ಕೆ 3 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28270)	255.00	Shri.A.G.Hanchina mani-	213.56	ನಂ.23, 08/09/2020	06/07/2021	Due to Agency and COVID-22

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
14	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಶಿಗ್ಗಾಂವಿ ತಾಲ್ಲೂಕಿನ ತಡಸ-ಗೊಂದಿ ರಸ್ತೆಯಿಂದ ಹನಕನಹಳ್ಳಿಗ್ರಾಮದ ವರೆಗೆ ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28232)	30.00	ಶ್ರೀ ಮಾಲತೇಶ ಬಾಳಣ್ಣವರ, ಹಾವೇರಿ	25.19	ನಂ.08, 04/09/2020	03/12/2020	Due to Agency and COVID-23
15	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	Improvements to Roads from Shiggaon to Donnegudda (Quarry) road and Artal to Jondalgatti in Shiggaon taluka of Haveri District. Indent No.30697	175.00	Sri. V.P.Bijjam	155.83	ನಂ.15, 23/07/2021	22/04/2022	Due to Agency and COVID-24
16	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	Improvements to Roads from 1) Attigeri to Sounshi 2)Shiggaon-Hirebendigeri to Belagli in Shiggaon Taluk of Haveri District. (Indent No.30690)	230.00	Sri. Arjun G.Hanchinamani	205.13	ನಂ.12, 25/06/2021	24/03/2022	Due to Agency and COVID-25
17	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	Improvement to Road from (i)Chandapur to Kittur Rani Chennamma Vasati Shale (2.00km) (ii) Baad-Ibrahimpur to Bankapur (3.00km) and (iii) Shiggaon to Dymavvangudda (2.00km) in Shiggaon Taluk of Haveri District. (Indent No.30682)	200.00	Sri. Arjun G.Hanchinamani	176.65	ನಂ.10, 25/06/2021	24/03/2022	Due to Agency and COVID-26

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	[illegible]	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
18	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	Improvements to roads from (i) Timmapur to Adavisomapur (4.00Km) (ii) Adavisomapur to Beervalli (3.00Km) and (iii)Hotnalli to Sidlapur (3.00Km) in Shiggaon taluk of Haveri District. (Indent No.30689)	230.00	Sri. Arjun G.Hanchinamani	204.60	ನಂ.11, 25/06/2021	24/03/2022	Due to Agency and COVID-27
19	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಸವಣೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ ಹೆಡ್‌ವರ್ಕ್ ಕಾಮಗಾರಿ (ಟರ್ನ್‌ಕೀ ಆಧಾರದ ಮೇಲೆ), ಹಾಗೂ ಐದು ವರ್ಷಗಳ ಅವಧಿಗೆ ಪೋಷಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ.(ಇಂಡೆಂಟ ನಂ.14480)	14400.00	ಮೆ: ಓಸಿಯನ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್, ಇಂಡಿಯಾ, ಪಿ.ವಿ.ಟಿ. ಎಲ್.ಟಿ.ಡಿ. ಮಂಗಳೂರು	15750.37	ನಂ.07, 04/05/2015	03/05/17	Due to Land Acquisition & COVID-19
20	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಸವಣೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ 48 ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳನ್ನು ತುಂಬಿಸುವು ಕಾಮಗಾರಿ (ಟರ್ನ್‌ಕೀ ಆಧಾರದ ಮೇಲೆ) ಹಾಗೂ ಐದು ವರ್ಷಗಳ ಅವಧಿಗೆ ಪೋಷಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ. (ಇಂಡೆಂಟ ನಂ.22282)	9700.00	ಮೆ: ಓಸಿಐಪಿಎಲ್, ಮಂಗಳೂರು.	9057.37	ನಂ.06, 11/01/2018	10/07/19	Due to Land Acquisition & COVID-19
21	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಸವಣೂರು ತಾಲ್ಲೂಕಿನ ಕುರುಬರ ಮಲ್ಲುರು ಗ್ರಾಮ ದಿಂದ ಎನ್.ಎಚ್-4 ವರೆಗೆ ಹಾಗೂ ಹಳೇಹಲಸೂರು ಗ್ರಾಮ ದಿಂದ ಕೂಡಲ್ ಗ್ರಾಮದ ವರೆಗೆ 2 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28260)	250.00	ಶ್ರೀ ಎ. ಜಿ. ಹಂಚಿನಮನಿ	216.66	ನಂ.22, 08/09/2020	06/07/2021	Due to Agency and COVID-20
22	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಸವಣೂರು ತಾಲ್ಲೂಕಿನ ಬರದುರು ಗ್ರಾಮ ದಿಂದ ನರಗಲ್ಗ್ರಾಮದ ವರೆಗೆ, ಸವೂರು ಗ್ರಾಮ ದಿಂದ ತೇವರಮೇಳ್ಳಹಳ್ಳಿ ಗ್ರಾಮದ ವರೆಗೆ, ಸವಣೂರು ಗ್ರಾಮ ದಿಂದ ಸವೂರು ಗ್ರಾಮದ ವರೆಗೆ ಹಾಗೂ ತಳ್ಳಹಳ್ಳಿ ಗ್ರಾಮ ದಿಂದ ಸವಣೂರು ಗ್ರಾಮದ ವರೆಗೆ 4 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ.(ಇಂಡೆಂಟ ನಂ.28261)	255.00	ಶ್ರೀ ಕೊಮ್ಮಿ ಚಂದ್ರಶೇಖರ	214.40	ನಂ.27, 09/09/2020	06/08/2021	Due to Agency and COVID-20
23	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಸವಣೂರು ತಾಲ್ಲೂಕಿನ ಸವಣೂರು/ಜಲ್ಲಾಪುರ ಗ್ರಾಮ ದಿಂದ ಹೊಸಳ್ಳಿ ಗ್ರಾಮದ ವರೆಗೆ, ಹೊಸನಿರಲಗಿ ಗ್ರಾಮ ದಿಂದ ಮಂತ್ರೋಡಿ ಗ್ರಾಮದ ವರೆಗೆ ಹಾಗೂ ಜೆಕಿನಕಟ್ಟಿ ಗ್ರಾಮ ದಿಂದ ಹುಲಗೂರು ಗ್ರಾಮದ ವರೆಗೆ 3 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28263)	225.00	ಶ್ರೀ ಎ. ಜಿ. ಹಂಚಿನಮನಿ	192.99	ನಂ.21, 08/09/2020	06/07/2021	Due to Agency and COVID-20
24	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆಯ ಸವಣೂರು ತಾಲ್ಲೂಕಿನ ಕಾರಡಗಿ ಗ್ರಾಮ ದಿಂದ ಮಂತ್ರೋಡಿ ಗ್ರಾಮದ ವರೆಗೆ, ತೋಂಡುರು ಗ್ರಾಮ ದಿಂದ ಗಡ್ಡಿ ಗ್ರಾಮದ ವರೆಗೆ, ಚಳ್ಳಾಳ ಗ್ರಾಮ ದಿಂದ ಹುರಳಿಕುಪ್ಪಿ ಗ್ರಾಮದ ವರೆಗೆ ಹಾಗೂ ಮಂತ್ರೋಡಿ ಗ್ರಾಮ ದಿಂದ ಸವಣೂರು(ಒಳದಾರಿ) ಗ್ರಾಮದ ವರೆಗೆ 4 ರಸ್ತೆಗಳ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.28266)	235.00	ಶ್ರೀ ಎ. ಜಿ. ಹಂಚಿನಮನಿ	200.77	ನಂ.20, 08/09/2020	06/07/2021	Due to Agency and COVID-20

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
25	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಉತ್ತರ ಕನ್ನಡ ಜಿಲ್ಲೆಯ ಮುಂಡಗೋಡ ತಾಲ್ಲೂಕಿನ 129 ಕೆರೆಗಳನ್ನು ಬೇಡ್ತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ತುಂಬಿಸುವ ಕಾಮಗಾರಿ (ಟರ್ನ್ ಕೀ ಆಧಾರದ ಮೇಲೆ). (ಇಂಡೆಂಟ ನಂ.25168)	28910.00	ಮೆ: ಒಸಿಐಪಿಎಲ್ ಮಂಗಳೂರು.	28613.79	ನಂ.15, 26/02/2019	25/02/2021	Due to Land Acquisition & COVID-19
26	KNNL MLBC Div.No2 Naviluteertha	Construction of Bandhara aross Malaprabha river near Neginahal village in Bailhongal Taluka.	226.00	Sri. S.D.Hamini	244.79	03/ 24-04-2017	23.12.17	Physically work completed and Gate Erection is balance due to back water of Malaprabha reservoir
27		Construction of Barrage across Malaprabha river near Bevinakoppa Village in Bailhongal taluka.	390.00	Sri. B.K. Matagar	526.58	02/ 06-04-2017	5.12.17	Work Completed, final bill to be submitted. Gate Erection is balance due to back water of Malaprabha reservoir
28	Total		616.00		771.37			
29	Khanapur	Construction of Inter Connecting Canal From Kalasa to Malaprabha River Phase-II (Balance Work) Ch(-)145 to 5005 Mtr - Construction of 2 Vent Box from Ch.1920 to 2070m by Box pushing Technique.	1626.00	M/s. Multi designs Infraworks Pvt. Ltd., Bangalore.	2003.55	No. 04 Dt 19.03.2010	18.07.2010 Time Extension approved up to 30.03.2017	The work is closed on "as is where is "basis. Compliances to the observations of 170th TSC meeting has been submitted to SE MLBCC Circle office Naviluthirtha vide this office letter No 2039 dated 21.03.2019. As per the request letter of agency Dtd:01.02.2020, MD KNNL has directed to submit.
30	Khanapur	Construction of Inter Connecting Canal from Kalasa to Malaprabha River from Ch (-) 145 to 5005 Mtr - (Phase-II, Stage II Balance Work -Earthwork and Construction of R/S Single Vent Cut and Cover RCC Box.	4990.00	D.R.N. Infrastructure Category I Contractor Hubli	6568.00 + Rs. 426.16 (EFI amount) = 6994.16	No. 04 Dt 25.02.2011	24.05.2012 Time Extension approved up to 31.03.2018	The work is closed on "as is where is "basis. proposal was placed in 169th TSC of KNNL, Compliance to Observations Raised by TSC was submitted to MD KNNL, by CE, MPZ, Dharwad. Vide Ltr No. 35 Dated: 03.04.2019. The present status of Kalasa ICC as sought by MD, KNNL, was submitted by CE MPZ, Dharwad vide Ltr Date :30.08.2020.
31	Khanapur	Construction of Inter Connecting Canal from Kalasa reservoir to Malaprabha River from Ch. (-)145 to 5005m - Balance work of construction of L/S single vent cut and cover RCC Box including Inlets at Ch. 180M, 630M & Trough at Ch.2070M Phase II, Stage III.	6400.00	D.R.N. Infrastructure Category I Contractor Hubli	7332.32 +1196.15(EFI amount) = 8528.47	No. 01 Dt 30.12.2013	30.03.2015 3rd Time Extension approved up to 31.03.2018	The work is closed on "as is where is "basis.proposal was placed in 169th TSC of KNNL, Compliance to Observations Raised by TSC was submitted to MD KNNL, by CE, MPZ, Dharwad. Vide Ltr No. 34 Dated: 03.04.2019. The present status of Kalasa ICC as sought by MD, KNNL, was submitted by CE MPZ, Dharwad vide Ltr Date :30.08.2020.

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು					ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	(ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
32	Khanapur	Restoration and Reconstruction of Mahuli Devi Temple at Kanakumbi Khanapur Taluk Belgaum District.	150.00	Sri. L.B. Bandiwaddar Class-I Contractor Bailhongal	175.60 +EFI 41.75 =217.35	No. 01 Dt 29.02.2016	28.05.2017Time Extension approved up to 30.03.2020.	Work to be closed on "As is where is basis" The work is consists of 3 Components. 1. Mantap Building - Completed. 2. Teerthkund - Completed (Minor Finishing work balance) 3. Teerthghat - partially completed. The Temple Committee and Architect are of the opinion that the tender plan of Teerthghat as to be modified as per the present topography and surface flows after construction of Kalasa ICC which were not anticipeted prior to in the tender drawings. Hence the committee and Architect is request to close the contract on " As is where is basis"
33	Khanapur	Drilling Additional trial bores on Diversion Canal from Bandhura Riservior to Malaprabha.	23.25	Shri. G.A Prakash PWD Contractor Shivamoga	23.25	No. 01 Dt:5.04.2008	23.05.2008	Work Stopped due to Protest from Farmers of Nerse village and agency has approched court for settlement of his bills. The matter pending before court.
34	Khanapur	Survey, Investigation, design, Supply, Installation, Testing and Commissioning of Lift Irrigation system (Head Works consisting of Construction of weir, Intake canal, Jack well cum pump house, Power supply including terminal bays, substations, laying of 33 KV underground and overhead transmission lines, Extension and upgrading of substations, Rising Main, Delivery chamber and Gravity main, renovation of tanks etc) and Construction of Distribution System including structure for providing Drinking water and recharging ground water to fill 46 tanks and 19 Bhandaras coming under Haliyal taluk, Uttara Kannada District by lifting water from Kali River including Operation and Maintenance for a period of 5 years after successful commissioning of work on Turn-Key Basis"	Rs. 22000	M/s. Laxmi Civil Engineering Services Pvt. Ltd., - PVRPL (JV) Kolhapur	22035.02	No. 06 Dt 06.02.2018	05.08.2019 Time extension submitted upto 05.08.2020	1. HESCOM - 33 KV Transmission line estimates are submitted to CE, HESCOM Hubli for Approval. Approval is awaited. 2. User-end Substation design drawings submitted to higher office for approval and approval is awaited. 3. Due to delay in land acquisition

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
35	Khanapur	Improvements to road from Belvatgi village to Guledkoppa Belvatgi road through Belvatgi tank and Improvements to road from Belvatgi Shivapur Road to Hansihal Hanuman Temple In Belvatgi. Mugadkoppa Dusagi & Mundawad villages in Haliyal Taluk of Uttar Kannada District.	500.00	Sri. Chandrashekar Shetty (Unique Constructions) Kundapur	405.24	Agr No.03 Date: 29.09.2020	04.04.2021	Due to agency & COVID-19
36	Khanapur	Construction of CC roads at Belvatagi, Bidrolli, Yedoga, Navanagar, N.S.Koppa, Arlawad, Mugadkoppa, Javalli, Pradhanatti, Mundawad, Murkawad, Mangalwad, Sambrani, K.K.Halli, Teregaon, & Jataga Gouliwada Villages in Haliyal Taluk of Uttar Kannada District	500.00	Sri. Chandrashekar Shetty (Unique Constructions) Kundapur	404.67	Agr No.02 Date: 29.09.2020	04.04.2021	Due to agency & COVID-20
37	Khanapur	Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Lift System (Head Works consisting of construction of Intake canal, Jack well cum pump house, Power supply including terminal bays, substation, 33 KV transmission lines), Rising Main with Pressure distribution system, Construction of Gravity Distribution System, Construction of Impounding Reservoir's near Mallayyanagudda (Hirebagewadi), Badekollamath (Tarihal) and Shindolli villages for Bulk drinking water Supply facility, Strengthening of existing Hirehattiholi barrage, Filling up and Improvements to existing 62 MI/ZP tanks for drinking and recharging ground water of 47 villages under HireBagewadi and Sambra hoblis, Belagavi district by lifting water from Malaprabha river near Hirehattiholi village including Operation and Maintenance for a period of 5 years after successful completion of work on Turn-Key Basis.	43000.00	M/s.Ocean Constructions India Pvt.Ltd. - Koya & Company Construction Ltd JV.(OCIPL-KCCL-JV)	38772.16	No. 23 Date:08.03.2019	Date: 07.03.2021	1. Due to COVID-19 2. Design and Drawing's of Impounding Reservoir-1,2,3 are submitted. Following Design and Drawings are yet to be subimitted. 1) Jackwell cum pump house. 2) QAP of Raising Main. 3)Tank improvement works. 4)Electrical works.
38	Khanapur	Construction of Mangayi Temple, Basaveshwar Temple and Two Community Hall in Valmiki Nagar at Santibastawad village in Belagavi Taluk of Belagavi District. (Package Work)	100.00	Sri. Sameer Shirguppi, Classique Traders, Belgavi	92.06	No.01 & Dt.04.05.2020	03.11.2020	Due to change in architectural design

ಕ್ರ. ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
39	Khanapur	Imrovements to road from Nilaji village to Nagu Lohars field, Mandolli grave yard to Murarji Desai school, Hirebagewadi-Modaga road to Bailbasavehwar temple and Hirebagewadi petrol bunk to Janata plot of Basapur village in Belagavi Taluka	500.00	S M Biradar, Bijapur	470.2 + Prevailing GST 12% Total Rs. 526.62	No. 18 Date:12.02.2020	11.07.2020 (T. E. submitted upto 08.11.2020)	Due to agency & COVID-19
40	Khanapur	Imrovements to road from Basarikatti to Chandan Hosur main road in Belagavi taluka.	350.00	M/s Balaji Constructions, Belgaum	326 + Prevailing GST 12% Total Rs. 365.12	No. 19 Date:12.02.2020	11.07.2020 (T. E Submitted upto 31.03.2021)	Due to agency & COVID-20
41	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	ಮೂಗನೂರ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ಕಾಮಗಾರಿಗೆ ಭರವಸೆ ಹಾಗೂ ಗುಣ ನಿಯಂತ್ರಣ ಪರೀಕ್ಷೆ ಕೈಗೊಳ್ಳಲು ಕೆ.ಎನ್.ಎನ್.ಎಲ್ ನಿಗಮದ ಪರವಾಗಿ ಮೂರನೇ ಪಾರ್ಟಿ ಸಂಸ್ಥೆಯನ್ನು ತೊಡಗಿಸಿಕೊಳ್ಳುವುದು. (ಇಂಡೆಂಟ್ ನಂ. 26957).	4.40	ಮೆ! ಜಲವಾಹಿನಿಮ್ಯಾನೆಜ್ಮೆಂಟ್ ಸರ್ವಿಸಸ್	3.98	ನಂ.11, ದಿ:18/07/19	ಮುಖ್ಯ ಕಾಮಗಾರಿ ಮುಕ್ತಾಯಗೊಳ್ಳುವವರೆಗೆ	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
42	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	Consultancy Services For Preparation of Detailed Project Report For The Work of Flood Control and Flood Management for Bennihalla as per Central Water Commission Guidelines including Environmental Impact Assessment Studies as per Ministry Of Environment and Forest Guidelines. (I.No:22541)	90.00	ಮೆ: ಇ. ಐ. ಟೆಕ್ನಾಲಜಿ ಪ್ರೈ ಲಿ.	92.56	ನಂ.05, 11/12/2017	10/06/2018	ಪರಿಷ್ಕೃತ ಯೋಜನಾ ವರದಿಯನ್ನು ರೂ.1538.00 ಕೋಟಿಗಳಿಗೆ ವಿಭಾಗ ಕಚೇರಿ ಪತ್ರ ಸಂ:248, ದಿ:26/05/2020 ರಂದು MD ಯವರಿಗೆ ಸಲ್ಲಿಸಲಾಗಿದೆ. (ಕನ್ಸಲ್ಟನ್ಸಿ ಕಾಮಗಾರಿಯ ರೂ.46.74 ಲಕ್ಷಗಳ ಬಿಲ್ಲು ಬಾಕಿ ಇರುತ್ತದೆ. ದಿ:04/09/2020 ರಂದು ಜರುಗಿದ ನಿಗಮದ 71ನೇ ಇ.ಆರ್.ಸಿ ಸಭೆಯಲ್ಲಿ ಚರ್ಚಿಸಿದಂತೆ ನಿಗಮದ ವಿನ್ಯಾಸ ಶಾಖೆಯ ಅಭಿಪ್ರಾಯವನ್ನೊಳಗೊಂಡು ಪರಿಷ್ಕರಿಸಿ ಮರು ಸಲ್ಲಿಸಲು ಸೂಚಿಸಿದೆ. (ವ್ಯನಿ ಪತ್ರ ಸಂಖ್ಯೆ: 2834, ದಿ:18.09.2020)
43	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	Consultancy services for survey, investigation, preparation of designs, drawings, estimates, detailed project report, package estimate and DTP for filling of 18 No's of MI/ZP Tanks by lifting water from Dodda Halla of Bennihalla in Kundagol Taluk, Dharwad District. (I.No.27493)	32.60	ಇ ಐ ಟೆಕ್ನಾಲಜಿ	27.62	ನಂ.15, 29/08/2019	28/10/2019	ರೂ.139.00 ಕೋಟಿಗಳ ಡಿಪಿಆರ್‌ಗೆ ಇ ಆರ್ ಸಿ ಸಭೆಯ ಆಕ್ಷೇಪಣೆಗಳಂತೆ ಯೋಜನಾ ವರದಿ ಪರಿಷ್ಕರಿಸಲು ಸಮಾಲೋಚಕರಿಗೆ ತಿಳಿಸಲಾಗಿದೆ.
44	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಬೆಣ್ಣಿಹಳ್ಳದ ಉಪನದಿಯಾದ ತುಪ್ಪರಿಹಳ್ಳದಲ್ಲಿ ಪ್ರವಾಹ ನಿಯಂತ್ರಣ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಹಾಗೂ ತುಪ್ಪರಿಹಳ್ಳದಲ್ಲಿ ಲಭ್ಯವಿರುವ ನೀರನ್ನು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಹಾಗೂ ಕೆರೆಗಳನ್ನು ತುಂಬಿಸಲು ಉಪಯೋಗವಾಗುವಂತೆ ವಿವರವಾದ ಯೋಜನಾ ವರದಿಯನ್ನು ತಯಾರಿಸಲು ಕನ್ಸಲ್ಟನ್ಸಿ ಸೇವೆ. (ಇಂಡೆಂಟ ನಂ.29629)	50.00	ಇ ಐ ಟೆಕ್ನಾಲಜಿ	43.17	ನಂ.04, 03/09/2020	02/11/2020	ರೂ 312.00 ಕೋಟಿ ಮೊತ್ತದ ಡಿ.ಪಿ.ಆರ್ ತಯಾರಿಸಿ ನಿಗಮದ ಅಂದಾಜು ಪರಿಶೀಲನಾ ಸಭೆಯಲ್ಲಿ ಮಂಡಿಸಲು ಮೇಲಾಧಿಕಾರಿಗಳಿಗೆ ಸಲ್ಲಿಸಲಾಗಿದೆ

ಕ್ರ. ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
45	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಧಾರವಾಡ ಜಿಲೆ ಧಾರವಾಡ ತಾಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಹೆಬ್ಬಳ್ಳಿ, ಶಿವಳ್ಳಿ, ವನಹಳ್ಳಿ, ಮಾರಡಗಿ, ತಲವಾಯಿ ಹಾಗೂ ಸುತ್ತಮುತ್ತಲಿನ ಹಳ್ಳಿಗಳಿಗೆ ಹುಣಸಿಕಟ್ಟಿ ಹಳ್ಳದಿಂದ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ವಿವರವಾದ ಯೋಜನಾ ವರಿಯನ್ನು ತಯಾರಿಸುವ ಕಾಮಗಾರಿ.	10.00	ಇ ಐ ಟೆಕ್ನಾಲಜಿ	8.61	ನಂ.04, 28/06/2021	27/08/2021	ಕೊವಿಡ್–19 ರಿಂದ
46	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 3600 ಹೆ. ಪ್ರದೇಶಕ್ಕೆ ಹನಿ ನೀರಾವರಿ ಮೂಲಕ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಪತ್ರಿಕೆ ಮತ್ತು ಡಿ.ಟಿ.ಪಿ.ಯನ್ನು ತಯಾರಿಸಲು ಕನ್ಸಲ್ಟೆನ್ಸಿ ನೇಮಿಸುವ ಕಾಮಗಾರಿ (ಇ.ನಂ.19472)	60.00	ಮೆ: ಇ.ಐ. ಟೆಕ್ನಾಲಜೀಸ್, ಪಿ.ವಿ.ಟಿ. ಎಲ್.ಟಿ.ಡಿ.	56.64	ನಂ.12, 21/11/2016	20/02/2017	Consultants prepared the DPR and Estimates and submitted for Approval. Now preparation of DPR with Madya Pradesh State DRIP Irrigation System is under progress.
47	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಸವಣೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ 15500 ಹೆಕ್ಟೇರ್ ಪ್ರದೇಶಕ್ಕೆ ಹನಿ ನೀರಾವರಿ ಮೂಲಕ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಪತ್ರಿಕೆ ಮತ್ತು ಡಿ.ಟಿ.ಪಿ.ಯನ್ನು ತಯಾರಿಸಲು ತಜ್ಞ ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸುವ ಕಾಮಗಾರಿ. (ಇಂಡೆಂಟ ನಂ.19455)	187.00	ಮೆ: ಇ.ಐ. ಟೆಕ್ನಾಲಜೀಸ್, ಪಿ.ವಿ.ಟಿ. ಎಲ್.ಟಿ.ಡಿ.	181.19	ನಂ.13, 21/11/2016	20/03/2017	Consultants prepared the feasibility report and Estimate based on Madya Pradesh State Irrigation System submitted for Approval.vide this office letter No:788 Dated:16.09.2021
48	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಲಸೂರು ಡೈವರ್ಷನ್ ವಿಯರ್‌ಗೆ ಸಂಬಂಧಿಸಿದಂತೆ FRL ಸರ್ವೇ ಮತ್ತು ಭೂಸ್ವಾಧೀನ ಪ್ರಸ್ತಾವನೆಯನ್ನು ನಿಗಧಿತ ನಮೂನೆಯಲ್ಲಿ ತಯಾರಿಸುವುದು.		ಮೆ: 3ಜಿ. ಕನ್ಸಲ್ಟೆಂಟ್ಸ್, ಶ್ರೀ ಪ್ರಕಾಶ ಎಮ್.ಕೆ.	8.89	ನಂ.36, 29/01/2014	28/03/2014	Work Rescinded and Final bill submittedon June2019. Tender recalled for balance work.
49		ಹಲಸೂರು ಡೈವರ್ಷನ್ ವಿಯರ್‌ಗೆ ಸಂಬಂಧಿಸಿದಂತೆ FRL ಸರ್ವೇ ಮತ್ತು ಭೂಸ್ವಾಧೀನ ಪ್ರಸ್ತಾವನೆಯನ್ನು ನಿಗಧಿತ ನಮೂನೆಯಲ್ಲಿ ತಯಾರಿಸುವುದು. (ಬಾಕಿ ಕಾಮಗಾರಿ) (ಇ.ನಂ.25101)	6.23	ಮೆ: ಬಿವಿಎಮ್. ಕನ್ಸಲ್ಟೆಂಟ್ಸ್	5.60	ನಂ.06, 18/07/2018	17/09/2018	Survey Completed and LAQ proposals are submitted for 11(1) notification.
50	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಸವಣೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ ಹೆಡ್‌ವರ್ಕ್ ಕಾಮಗಾರಿಯ ಗುಣಮಟ್ಟವನ್ನು ಕಾಯ್ದುಕೊಳ್ಳಲು 3ನೇ ವ್ಯಕ್ತಿಯ ಪರಿವೀಕ್ಷಣೆ ಕಾಮಗಾರಿ.(ಇಂಡೆಂಟ ನಂ.17859)	135.00	ಮೆ:ಶಾಂತಲಾ ಪಾವರ್ ಲಿಮಿಟೆಡ್, ಹುಬ್ಬಳ್ಳಿ	108.99	ನಂ.02, 06/10/2016	ಮೂಲ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳುವ ವರೆಗೆ	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
51	Navilthirtha	Consultancy services for Preliminary survey, investigation, preparation of preliminary design, drawings, estimates, Detailed Project Report, package estimate & DTP lift components for Filling up of 17 No's of MI/ZP/GP Tanks by lifting water from foreshore of Malaprabha reservoir in Saundati Taluk Belgaum District. (W.I.No 28108)	64.00	E I Technologies pvt. Ltd.(SANTOSH JOSEPH)	65.06	131 /2019-20 W.O. 3446/24-02-2020	23-08-2020	Rs.169.20Cr. DPR Prepared & submitted. DPR placed before board for approval.
52		Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report, package estimate & DTP lift components and Canal network under Sattigeri Lift Irrigation Scheme in Saundatti taluka, Belagavi District by lifting water from Ghataprabha River. (W.I.No. 30220)	245.00	BVM Consultants	257.43	/2020-21 W.O. 2065/25-11-2020	24-05-2020	Rs.5.55 Cr. DPR Prepared & submitted for approval
53	Navilthirtha	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report, package estimate & DTP lift components and Canal network under AUGMENTATION OF DEVALAPUR LIS in Bailhongal taluka, Belagavi District by lifting water from Existing Delivery Chamber of Devalapur LIS. (W.I.No. 30199)	30.00	BVM Consultants	30.29	/2020-21 W.O. 2057/24-11-2020	23-12-2020	Rs.50.00 Cr. DPR submitted for approval

100

ಕ್ರ. ಸಂ.	ವಿಭಾಗದ ಹೆಸರು		ಅಂದಾಜು ಮೊತ್ತ	ಸಲಹೆಗಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
54		Consultancy services for fixing FRL of Malabrabha reservoir on ground, Conducting Aerial Drone Survey , superimposition of FRL contour on R S map & providing necessary drawings (W I No 30200)	130.92	E I Technologies pvt. Ltd.(SANTOSH JOSEPH)	134.46	W.O. 2342/31-12-2020	28-02-2021	DPR to be submitted
55	Khanapur	Consultancy Services for 'Filling tanks of Kadagarni & Ulavi villages by lifting water from Kaneri river near Amboli village in Joida Taluka & construction of check dams across Nalas in Ulavi gramapanchayath" and "Filling up of MI tanks of 6 villages by pumping water from Malaprabha river under Khanapur Taluk Belagavi District.	45.00	E.I. Technologies Pvt. Ltd., Bangalore.	44.7	No. 17 Dt 13.03.2018	06.04.2018 Time Extension approved upto 31.12.2018	Ulavi DPR, Estimate and DTP are approved. Khanapur Tank filling scheme DPR submitted to MD office. Administrative approval awaited.
56	Khanapur	Consultancy services for Preparation of Report on Hydrology of Kalasa Nala & Bhandura Nala Diversion Scheme for Drinking Water Supply in Khanapur Taluk, Belgaum District, Karnataka	10.00	National Institute of Hydrology, Belgaum	10.00	No. 05 Dt 14.08.2019	13.02.2020	Work under progress 1. SWAT model analysis completed. 2. Ct Pt method yield analysis under progress. 3. R-R Regression method yield studies under progress.
57	Khanapur	Consultancy services for obtaining Forest and Wildlife Clearances for the proposed Kalasa & Bhandura Nala Diversion Scheme for Drinking Water Supply in Khanapur Taluk Belgaum District Karnataka from Ministry of Environment Forest and Climate Change MoEF New Delhi- CALL-3	90.00	Sri. Shivanand M. Dabal (M/s. Environmental Health and safety Consultants Pvt. Ltd.)	73.56	No. 32 Dt 17.03.2020	16.03.2021	Work is under progress. 1. KML Files - To be provided. 2. Submergance area - To be Provided. 3. Area Statement required by E. I. Technologies, Bangalore - To be Provided
58	Khanapur	Consultancy services for Detailed Investigation Survey and preparation of Designs Drawings Estimates and Detailed Project Report for construction of Kalasa and Bhandura Nala Diversion Scheme including liaisoning with various Directorates of CWC for obtaining CWC approval	250.00	E.I. Technologies Pvt. Ltd., Bangalore.	178.48	No. 30 Dt 28.02.2020	27.08.2020	Work is under progress. 1. Kalasa C Plan Completed. 2. Hydrology for Kalasa & Bhandura approval by CWC 3. Forest Proposal submission of required data to be submitted to M/s. Environmental Health & Safety Consultant (EHSC) from M/s. E. I. Technologies. 4.Compensatory Afforestation (CA) Land proposal is in progress by Revenue Authority i.e Tashildar Khanapur
59	Khanapur	Consultancy services for preparation of Environment Management Plan for Kalasa-Bhandura Drinking Water Supply scheme in Khanapur Taluk Belgaum District, Karnataka	50.00	Sri. Shivanand M. Dabal (M/s. Environmental Health and safety Consultants Pvt. Ltd.)	40.14	No.02 Dtd:01.07.2020	30.06.2021	Work is under progress Draft EMP report submitted by EHSC on 07.06.2021.

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
60	Khanapur	Consultancy services for detailed survey, investigation preparation of designs, drawings, estimates, package estimates, DTP and necessary Land Acquisition proposals for lift scheme for providing drinking water facility (bulk supply) for 21 villages and filling of existing 13 MI/ZP tanks in Hingaragi Hobli, Belagavi taluk and District by lifting water from existing Kallehole barrage across Markandeya river. (WI - 28320)	75.00	E.I. Technologies Pvt. Ltd., Bangalore.	63.03	No. 33 Date: 31.03.2020	30.05.2020	Survey work is under progress. Design and Drawing are under preparation. (Work is under progress (2nd Time Extension from 01.01.2021 to 31.12.2021. Proposal is submittedfor approval to higher office
61	Khanapur	Consultancy services for Investigation, Survey, Detailed Engineering, Detailed Hydrology, Yeild calculation, Preperation of DPR/ Estimates, DTP's, Land Acquisition proposals and Forest proposal, etc., Including obtaining clearence from KNNL/ Government for Haltara Dam & ICC, Kalasa Dam, Bhandura Dam & ICC (Balance Work)	50.00	E.I. Technologies Pvt. Ltd., Bangalore.	41.44	No. 12 Dt. 10.03.2015	09.08.2015 2nd Time Extension approved up to 31.12.2018	Completion certificate is prepared to be submitted for approval.
62	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಸರ್ವೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ತಯಾರಿಕೆ, ಛಾಯಾ ಚಿತ್ರಗಳು, ಅಂದಾಜು ಪತ್ರಿಕೆ ಹಾಗೂ ಹಂಚಿಕೆಗಳು ಇ.ಆರ್.ಎಂ (ಆಧುನಿಕರಣ) ಕಾಮಗಾರಿಗಳಿಗೆ ಪ್ಯಾಕೇಜ್ ಅಂದಾಜು ಪತ್ರಿಕೆ, ಡಿ.ಟಿ.ಪಿ ತಯಾರಿಕೆ ಹಾಗೂ ಮಲಪ್ರಭಾ ಆಧುನಿಕರಣ ಕಾಮಗಾರಿಗಳಿಗೆ ವಿವರವಾದ ಯೋಜನೆ (ಡಿ.ಪಿ.ಆರ್) ತಯಾರಿಸಲು ಸಲಹೆಗಾರರ (ಕನ್ಸಲ್ಟೆಂಟ್) ಸೇವೆಯನ್ನು ಪಡೆಯುವದು (ಇಂಡೆಂಟ ನಂ.20173)	143.00	ಜೋಸೆಫ್ ಸಂತೋಷ್ (ಇ.ಆಯ್.ಟೆಕ್ನಾಲಜಿ ಪ್ರೈ.ಲಿ.)	146.84	ನಂ.142/ ದಿ:25/02/17	24/06/2017	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
63	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.4, ನವಲಗುಂದ	ಸರ್ವೆ, ತನಿಖೆ, ವಿನ್ಯಾಸ ತಯಾರಿಕೆ, ಚಿತ್ರ, ಅಂದಾಜು ಪತ್ರಿಕೆ ಹಾಗೂ ಹಂಚಿಕೆಗಳ ಆಧುನೀಕರಣ (ಇ.ಆರ್.ಎಂ.) ಕಾಮಗಾರಿಗಳಿಗೆ ಪ್ಯಾಕೇಜ ಅಂದಾಜು ಪತ್ರಿಕೆ, ಡಿ.ಟಿ.ಪಿ. ತಯಾರಿಕೆ ಹಾಗೂ ಮಲಪ್ರಭಾ ಬಲದಂಡೆ ಕಾಲುವೆ ಕಿ.ಮೀ. 79.00 ರಿಂದ 114.00 ವರೆಗೆ ಆಧುನೀಕರಣ ವ್ಯಾಪ್ತಿಗೆ ಒಳಪಡುವ ಹಂಚು ಕಾಲುವೆ, ಉಪ ಹಂಚು ಕಾಲುವೆಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಕಾಮಗಾರಿಗಳಿಗೆ ವಿವರವಾದ ಯೋಜನೆ (ಡಿ.ಪಿ.ಆರ್) ತಯಾರಿಸಲು ಸಲಹೆಗಾರರ (ಕನ್ಸಲ್ಟಂಟ್ಸ) ಸೇವೆಯನ್ನು ಪಡೆಯುವದು. (ಇಂಡೆಂಟ ನಂ.20175).	54.55	ಜೋಸೆಫ್ ಸಂತೋಷ್ (ಇ.ಆಯ್.ಟೆಕ್ನಾಲಜಿ ಪ್ರೈ.ಲಿ.)	56.06	ನಂ:13 ದಿ:25/10/16	24/02/2017	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು					ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ	(ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
64	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.5, ರೋಣ	ಮಲಪ್ರಭಾ ಬಲದಂಡೆ ಕಾಲುವೆ ಕಿಮೀ 114 ರಿಂದ 142 ಹಾಗೂ ವಿತರಣಾ ಕಾಲುವೆಗಳ ಸಹಿತ ಸಮೀಕ್ಷೆ ತನಿಖೆಗಾಗಿ ಕನ್ಸಲ್ಟೆನ್ಸಿ ಸೇವೆಗಳು ವಿನ್ಯಾಸದ ರೇಖಾ ಚಿತ್ರದ ತಯಾರಿಕೆ ಅಂದಾಜು ಪತ್ರಿಕೆಗಳ ತಯಾರಿಕೆ ಡಿ.ಟಿ.ಪಿ ವಿಸ್ತರಣೆ ಪುನಃ ನಿರ್ಮಾಣ ಮತ್ತು ಮಲಪ್ರಭಾ ಕಾಲುವೆ ಆಧುನೀಕರಣ. (ಇಂಡೆಂಟ ನಂ.20179)	47.51	ಜೋಸೆಫ್ ಸಂತೋಷ್ (ಇ.ಆಯ್.ಟೆಕ್ನಾಲಜಿ ಪ್ರೈ.ಲಿ.)	48.78	ಸಂ:20 ದಿ:25/10/16	22/04/17	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
65	Div No-3 Badami	Consultancy services for Survey, Investigation, Preparation of designs, drawings, cost estimates, Package estimate and DTP for Extension, Renovation and Modernisation of Malaprabha Left Bank Canal from Km. 106.00 to 130.00 Km including distributaries coming under it. (WI No. 20172)	28.50	JOSEPH SANTOSH (E.I. Technologies Pvt. Limited, Bangalore)	29.22	CE.49 / 26.11.16	25.3.2017	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
66	E.E W&M Division Naviluteertha	Engaging agency for conducting third party inspection to ensure quality control & assurance (with supervision) on behalf of KNNL for the work of Extension, Renovation and Modernization of Second Stage ERM Works for Balance Distributaries and Sub Distributaries of Malaprabha Canal System. Navalgund & Nargund . . (Package-II)	499.78	B.V.M Consultant Davanagere	434.25	116 58 Dated 25.05.2021	9 Months	ಮೂಲ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವುದರಿಂದ
67	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	ಗದಗ ಜಿ ರೋಣ ತಾಲೂಕ ಹೊಲ್ಲೂರು ಗ್ರಾಮದಲ್ಲಿ ಹಿರೇಹಳ್ಳಕ್ಕೆ ಅಡ್ಡಲಾಗಿ ಪಿಕ್‌ಅಪ್ ನಿರ್ಮಿಸಿ, ಆಲೂರು ಕಂಟ್ಯಂಡ್ ಶಾಖಾ ಕಾಲುವೆಯ 53 ನೇ ಹಂಚಿಕೆ ಕೊನೆಯ ಭಾಗದ ನೀರಾವರಿ ವಂಚಿತ ಪ್ರದೇಶಕ್ಕೆ ನೀರು ಪೂರೈಸುವುದು. (ಇಂಡೆಂಟ ನಂ.25160)	85.38	ಬಿ.ಎಸ್. ಪಾಟೀಲ	94.04	ನಂ.06, 27/05/19	26/10/2019	ದೇಟ್ಟಿಹಳ್ಳದಲ್ಲಿ ನೀರಿರುವದರಿಂದ ಕಾಮಗಾರಿ ವಿಳಂಬಗೊಂಡಿದೆ.
68	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.3, ಬ್ಯಾಹಟ್ಟಿ	ಮಲಪ್ರಭಾ ಬಲದಂಡೆ ಕಾಲುವೆಯ ಕಿಮೀ23.300 ರಿಂದ ಕಿಮೀ 23.450 ರವರೆಗೆ ಇದ್ದು ಇದರ ಹೊರಹರಿವು 40.050 ಕ್ಯೂಮೆಕ್ಸಗಳಗೊಂಡ ತುಪ್ಪರಿಹಳ್ಳ ಜಲವಾಹಕವನ್ನು ನಿರ್ಮಾಣ ಮಾಡುವುದು. (ಇಂಡೆಂಟ ನಂ.25162)	578.00	ಶ್ರೀ ಎಸ್. ವಿ. ಬಂಡಿ	667.76	ನಂ.94, 08/03/19	07/01/2020	Due to agency, COVID-19
69	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.4, ನವಲಗುಂದ	ಮಲಪ್ರಭಾ ಯೋಜನೆಯ ಮಲಪ್ರಭಾ ಮುಖ್ಯ ಕಾಲುವೆ, ಹಂಚು, ಉಪಹಂಚು ಕಾಲುವೆ ಹಾಗೂ ಲ್ಯಾಟರಲ್ಸ್‌ಗಳ 2ನೇ ಹಂತದ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ಮೊದಲನೇ ಹಂತ. (ಇಂಡೆಂಟ ನಂ.28163)	100000.00	ಶ್ರೀ ಡಿ.ವಾಯ್. ಉಪ್ಪಾರ ಆ್ಯಂಡ್ ಸನ್ಸ್	112300.02	ನಂ.17, ದಿ:07/12/19	31/03/2021	Due to agency, COVID-19
70	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.5, ರೋಣ	ರೋಣ ನಗರದ ಕೆರೆಗೆ ನೀರು ಹರಿಸಲು ಫೀಡರ್ ಕಾಲುವೆ ನಿರ್ಮಾಣದ ಕಾಮಗಾರಿ	115.00	ಶ್ರೀ ಸಾತಯ್ಯ ಈ ಡೋಣೂರ	106.04 + GST	43/MAR 2021 1385/ 17/03/2021	16-09-2021	Due to agency, COVID-19

104

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
71	Navilthirtha	Improvements to Jogulbhavi Tank and Providing Drinking Water Supply facility in Saundatti Taluka. (W.I.No.22422)	150.00	Sri. B.S Patil	122.21	11/ 2017-18 W.O.1627/31-08-2017)	28/02/2018 (2nd Time Extension given upto 30/7/2020)	Due to change in design, COVID-19
72	Navilthirtha	Improvements to tavarekere Tank near Jogulbhavi of saundatti taluk of belgavi district. (W.I.No. 22423)	425.00	Sri. A.S.Kiragi	412.03	12/ 2017-18 (W.O.1626/31-08-2017)	28/02/2018 (3rd Time Extension given upto	Due to change in design , COVID-19

ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ: ೩೦೮೪ ರಸ್ತೆ

73	ಶಿಗ್ಗಾಂವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಹಾವೇರಿ ಜಿಲ್ಲೆ ಶಿಗ್ಗಾಂವ ತಾಲ್ಲೂಕಿನ ತಡಸ ಗ್ರಾಮದಲ್ಲಿ ವೀರಭದ್ರೇಶ್ವರ ದೇವಸ್ಥಾನ ದಿಂದ ಬೆಣ್ಣೆಹಳ್ಳದವರೆಗೆ ಸಿ.ಸಿ.ರಸ್ತೆ ಹಾಗೂ ಗಟಾರ್ ನಿರ್ಮಾಣ. (ಇಂಡೆಂಟ ನಂ.24306).	93.00	ಶ್ರೀ. ಎಮ್. ಚಂದ್ರಶೇಖರ ಶೆಟ್ಟಿ.	85.52	ನಂ.45, ದಿ:26/03/18	25/08/18	ಸ್ಥಳೀಯರ ತಕರಾರಿನಿಂದ

ಕ್ರ ಸಂ.	ವಿಭಾಗದ ಹೆಸರು	ಕಾಮಗಾರಿ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಒಪ್ಪಂದ ಸಂಖ್ಯೆ & ಕೆಲಸದ ಆದೇಶ ಪತ್ರ ದಿನಾಂಕ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವ ದಿನಾಂಕ.	ಷರಾ (ಕಾಮಗಾರಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವುದಕ್ಕೆ ಕಾರಣ)
1	2	3	4	5	6	7	8	9
				ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ: ನಬಾರ್ಡ				
74	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	ಬೆಣ್ಣಿಹಳ್ಳಕ್ಕೆ ಅಡ್ಡಲಾಗಿ ಬ್ಯಾರೇಜ್ ನಿರ್ಮಾಣ ಹಾಗೂ ಮೂಗನೂರ ಏತ ನೀರಾವರಿ ಯೋಜನೆ (ಇಂಡೆಂಟ್ ನಂ. 23437).	1240.00	ಮೇ: ಶ್ರೀನಿವಾಸ ಕನ್‌ಸ್ಟ್ರಕ್ಷನ್ ಪ್ರೈವೆಟ್ ಲಿಮಿಟೆಡ್ ಬಳ್ಳಾರಿ	1145.51	ನಂ.10, ದಿ:02/11/18	01/05/2020	Delay due to - (I) change in HFL during 2019 flood (II) change in GAD (III) Covid -19
75	KNNL, Kalasa Project Division	Survey, Investigation, design, Supply, Installation, Testing and Commissioning of Lift Irrigation system (Head Works consisting of construction of weir, Jack well cum pump house, Power supply including terminal bays, substations, laying of 11 KV transmission lines, Extension and upgrading of substations, Rising Main, Delivery chamber and Gravity main, etc) and Construction of Distribution System including structure for providing water for Irrigation, drinking and ground water recharging by filling tanks of Kadagarni& Ulavi villages by lifting water from Kaneri River near Amboli village in Joida taluka of Uttar Kannada district including Operation and Maintenance for a period of 5 years after successful commissioning of work on Turn-Key Basis - CALL-2	1394.00	M/s. B. R. Patil Engineers & Contractors, Nippani	1501.49	Agr. No.14 Dtd:24.12.2019	23.06.2021	Due to forest clearance
				ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ : 4701 ವಿಶೇಷ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯ (ನಿಗಮ)				
76	ಶಿಗ್ಗಾವ ಏತ ನೀರಾವರಿ ವಿಭಾಗ, ಧಾರವಾಡ.	ಧಾರವಾಡ ಜಿಲ್ಲೆಯ ಕಲಘಟಗಿ ತಾಲ್ಲೂಕಿನ 35 ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳನ್ನು ಬೇಡ್ತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ತುಂಬಿಸುವ ಕಾಮಗಾರಿ (ಟರ್ನ್‌ಕೀ ಆಧಾರದ ಮೇಲೆ) (ಇಂಡೆಂಟ ನಂ.22743) (BEDTHI LIFT SCHEME)	12500.00	ಮೆ:ಅಮೃತ ಕನ್ಸ್‌ಟ್ರಕ್ಷನ್ಸ್ ಪಿವಿಟಿ. ಎಲ್.ಟಿ.ಡಿ. ಬೆಂಗಳೂರು	12219.09	ನಂ.25, 01/02/2018	31/01/2020	Delayed due to contractor, chande in design & COVID-19
				ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ :4701 ಏ.ನೀ.ಯೋ. ಕಾಮಗಾರಿಗಳು (ಬೆಣ್ಣೆಹಳ್ಳ, ಕೊಳಚಿ, ಕೊಣ್ಣೂರು)				
		4701 ಎಲ್ ಐ ಎಸ್						
77	ಮಬದಕಾನಿ, ವಿಭಾಗ ನಂ.1, ನರಗುಂದ	(ಬೆಣ್ಣೆಹಳ್ಳ , ಕೊಳಚಿ ಕೊಣ್ಣೂರು ಏ ನೀ ಯೋ)	3500.00	ಮೆ/ ಎಸ್. ಪಿ.ಎಮ್. ಎಲ್. ಬೆಂಗಳೂರು		ನಂ.30, ದಿ:12/9/05	11/03/07	
		ಬನಹಟ್ಟಿ			2555.63			ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯಗೊಂಡಿದ್ದು, ಕಾರ್ಯಾರಂಭಗೊಂಡಿರುತ್ತದೆ.
		ಕುರ್ಲಗೇರಿ			259.66			
		ಸುರಕೋಡ			275.82			
		ಖಾನಾಪೂರ			620.90			
		ರಡ್ಡೇರ ನಾಗನೂರ			328.60			
		ಕೊಳಚಿ			218.52			
					132.27			
		ಕೊಣ್ಣೂರು			719.86			ಅಲೈನ್‌ಮೆಂಟ್ ಬದಲಾವಣೆಯಿಂದ, ಭೂಸ್ವಾಧೀನದಿಂದ

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೆ.ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-3

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ : ನೀರಾವರಿ ಯೋಜನಾ ವಲಯ, ಕಲಬುರ್ಗಿ

Sl. No	Division	Name of the work	No. /Date of Agreement	Agency	Agency Address	Reason of the delay of the works
1	2	3	4	5	6	7
1	Bhima LIFT Irrigation Division Afzalpur	"Design, Supply, installation, testing & commissioning of lift irrigation system (Head works construction of Intake canal, Jackwell/Pump house, Control Room, Power supply including terminal bays substation, over head transmission line, raising main, gravity main, distribution main, delivery chamber, break pressure tank, thrust block, surge tank, service road approach road, railway crossing, cross drainage works, road bridges office building, staff quarters, chain link fencing around pump house, buildings etc....) for filling of surrounding MI tank in apfzalpur and Aland Taluka and Amarja reservoir including operation and maintenance for the period of 5 years after successful commissioning on lumpsum turn key basis under Bhima Lift Irrigation Scheme in Afzalpur Taluka Kalaburagi District Karnataka.	TAB 18/2018-19 dtd: 08-03-2019	G.Shankar Ltd.	Udupi	Land Acquisition and railway crossing issue
2	BNT Project Division No.4, Hebbal	Modernisation work of RBC and LBC Network system under Bennithora Project. (Indent No. 16738)	No. 14, dt: 12-02-2016	M/s RMN Infrastructure Ltd, Hyderabad	M/s RMN Infrastructure Ltd, 8-2, 684/J/13/A, RMN House, 3rd Floor, Bhavani Nagar, R. No. 12, Banjara Hills, Hyderabad-33	Work under progress. (Due to Covid-19)
3		Extension of RCC Training Wall from existing wall to main road bridge across Kagina River near Jayateertha Moola Vrandavanam at Malkhed Village in Sedam Taluka Kalaburagi District. (Indent No. 25104)	No. 22, dt: 28.01.2019	M/s MVR Constructions	M.V.R Constructions PWD Class-1 contractor Davangere	Work under progress. (Due to Covid-19)
4		Construction of Central laboratory (Quality control) at Kalaburagi. (Indent No. 28563)	No. 01, dt: 03.04.2020	Shravankumar S Wali	Sri Shravankumar S Wali, Class-I Contractor, Lakshmi Nilay, Plot No.164, Ganesh Nagar, Badepoor, Kalaburagi-585105	Work under progress. (Due to Covid-19)
5		Consultancy services for Preparation of Estimate and DTP for the work of lifting of water from Bennithora reservoir for filling of Mallaya Muthya tank of Kamaknoor Village Kalagi Taluka Gulbarga District. (Indent No. 29835)	No. 23, dt: 12-02-2021	KIRAN S NAGUR (ONE ROOF SOLUTION CONSULTANCY PVT. LTD.)	M/s One Roof Solution Consultancy Pvt, No. 60, Mallikarjun Nagar, Near BLDE Engineering College, Vijayapur-586103.	Work under progress. (Due to Covid-19)
6		Consultancy services for Survey, Investigation and Preparation of Drawings, Design, Detailed estimates and Preparation of Detailed Project Report & DTP as per Guidelines in respect of Lift Irrigation Schemes of Sedam Constituency under BNT Project. (Indent No. 30423)	No. 01, dt:03.04.2021	Shri Santosh Joseph (EI Technologies pvt .Ltd)	Sri santhosh Joseph E.I Technologies private limited "RAJATAHAGIRI" No 1149, 24th main road, 4th 'T' block,Jayanagar,Bangalore-560011	Work under progress. (Due to Covid-19)

107

Sl. No	Division	Name of the work	No. /Date of Agreement	Agency	Agency Address	Reason of the delay of the works
1	2	3	4	5	6	7
7	Executive Engineer KNNL IPC Div No 1 Kalaburagi	Modernization of RBC and its network system of Lower Mullamari Project.	No.113/ 22.03.2018	M/s Star Builders Bengalore	M/s. Star Infotech, No. 117, 6th Main KEB Layout, Sanjay Nagar, Bengalore-560094	Due to cotractor own reason.
8		Emanelment of 3rd Party consultants for inspection testing quality control and monitoring and construction supervisin for modernization of RBC from Km. 0.00 to 80.00 km including distributories of LMP	No.09/ 25.08.2018	Premier technical consultant Bellary	M/s Premier Technical Consultant No 49/1G Ganesh Nagar Near Kurmatt Shiraguppa road Bellary 585103	Due to cotractor own reason.
9		Construction of C.C Drain at GRC No.1, GRC No.2, GRC No.3 of Lower Mullamari Project	No.07/ 25.08.2018	S Y Patil	Sri. Siddanna Y. Patil class I contractor No. 96/1, Kallur Tq: Afzalpur Dist: Kalaburagi.	Due to cotractor own reason.
10		Improvements of all Govt buildings ,providing raising main pipe line and distribution pipeline, construction of toilet rooms at GRC-1,GRC-2,YRC-1,& Channur RC, construction of Veterinary Hospital and Post office at GRC-1,Ambigara choudayya temple at YRC -1 and Sangameshwar Temple at Gadilingadahalli of LMP	No.13/ 16.11.2018	Revanasiddappa Kumbar	Sri. Revansiddappa V. Kumbar Class-1 contractor, Post: Kembhavi, Tq: Shorapur, Dist: Yadagiri-585224.	Due to cotractor own reason.
11		Construction of C.C Drain at YRC No.2 & Channur RC of Lower Mullamari Project	No.11/ 05.11.2018	Nagur B G	Sri. B G Nagur class I contractorPlot No 18 Suhag colony Bagalkot road Vishweshwarayya circle Vijayapur 586101.	Due to cotractor own reason.
12		Improvements of Electrification to GRC No.1, GRC No.2, YRC No.1 YRC,No,2 & Channur RC of Lower Mullamari Project	No.06/ 21.07.2018	Nagaraj Simpi	Sri. Nagaraj simpi Plot no 54, NGOs Layout Biddapur colony Kalaburagi 585103 Tq and Dist Kalaburagi	Due to cotractor own reason.
13	Executive Engineer KNNL IPC Div No 1 Kalaburagi	Balance Work for Rectification of Existing Canal Network from Km. 30.00 to 54.784 including Distry No. 22, 26-30, 32, Sub-Minor-2 of Dy-33 and Minor-2 of Dy-24 of L.B.C. under Amarja Project,(Indent No,23054)	No.46/ 13.12.2017	Sri,B.I. Bijjaragi	Sri, Babu.Irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.
14		Balance Work for Rectification of Existing Distry-20, 21 & 23 including Minors of L.B.C. under Amarja Project,(Indent.No,23055/Call-2)	No.01/ 19.05.2018	Sri,B.I. Bijjaragi	Sri, Babu.Irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.
15		Balance Work for Rectification of Existing Distry-24 including Minor-3, 4 & 5 and Sub-Minor-1 of Minor-2 of L.B.C. under Amarja Project, (Indent No,23056/Call-2)	No.02/ 19.05.2018	Sri,B.I. Bijjaragi	Sri, Babu.Irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.
16		Balance Work for Rectification of Existing Distry-33 including Minors & Sub-Minors of L.B.C. under Amarja Project,(Indent No,23057)	No.49/ 13.12.2017	Sri,B.I. Bijjaragi	Sri, Babu.Irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.
17		Construction of FIC of Distry -20 to Distry-24 and DPO-8 to DPO-13 of LBC Under Amarja Project,(Indent No,23203)	No.50/ 13.12.2017	Sri,B.I. Bijjaragi	Sri, Babu.Irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.

Sl.	Division	Name of the work	No. /Date of Agreement	Agency	Agency Address	Reason of the delay of the works
1	2	3	4	5	6	7
18	Executive Engineer KNNL IPC Div No 1 Kalaburagi	Construction of FIC of Distry -25 to Distry-33 and DPO-14 to DPO-19 of LBC Under Amarja Project,(Indent No,23204)	No.51/ 13.12.2017	Sri,B.I. Bijjaragi	Sri, Babu.irappa Bijjaragi, Class-I Contractor, Almel at Post Almel Tq, Near Karnataka Bank, Sindgi Dist, Vijayapur-586202	Due to cotractor own reason.
19		Modernization of Gandorinala Project RBC KM 0.00 to 7.00 and LBC 0.00 to 60.00 its distributeries.	No.71/26.03.2018	Sri.Nagappa Waddar	Sri.Nagappa Waddar H No: 2-193/2 friends colony Lingasur Dist: Raichur 584122	Due to cotractor own reason.
20		Improvements to Road Srunivas Saradgi adda Dari basavanna temple to main road of Khaja Kotnoor village and construction of CC road Drains including CD works from SC colony to Nala in Dharmapur village of Kalaburgi taluk and Dist	No.18/06.07.2021	Sri. Vijaya Kumar Chauhan	Sri. Vijaya Kumar Chauhan PWD class contractor R/o Shakti Nagar Rajapur Kalaburgi.	Due to cotractor own reason.
21	KPC Division No.2, Bhalki	Construction of distry-3 and its minor-1 of Atiwal North Canal including CD works Coming under K.P (Indent No. 24866/Call-3)	81/2018-19 25-09-2018	Bijjargi B I	category-I contactor at post almel near karnataka bank sindagi-586202 Dist Vijypur	Due To land Acqusation
22		Construction minor-2 and sub distry-1of distry-3 of Atiwal North Canal including CD works Coming under K.P (Indent No. 24964/Call-3)	82/2018-19 25-09-2018	Bijjargi B I	category-I contactor at post almel near karnataka bank sindagi-586202 Dist Vijypur	Due To land Acqusation
23		Construction of distry-4 and its minor-1 & 2 and DPO-3 of Atiwal North Canal including CD works Coming under K.P (Indent No. 24870/ Call-3)	83/2018-19 25-09-2018	Bijjargi B I	category-I contactor at post almel near karnataka bank sindagi-586202 Dist Vijypur	Due To land Acqusation
24		Construction of distry-11 and its minor-1 & 2 and DPO-11 of Atiwal North Canal including CD works (Indent No. 24883)	86/2018-19 25-09-2018	Bijjargi B I	category-I contactor at post almel near karnataka bank sindagi-586202 Dist Vijypur	Due To land Acqusation
25		Construction of distry-1,2,5 and 6 and DPO-1,2 & 4 of Atiwal North Canal including CD works Coming under K.P (Indent No. 24864) Call-2	75/2018-19 26-07-2018	Shivnanad S. Angadi	category-I contactor R/o K tallalli Tq Shorapur 558224	Due To land Acqusation
26		Construction of Minor-1,2,3 of SD-1 of D-3 of Atiwal North Canal including CD works Coming under K.P (Indent No. 24963) Call-2	77/2018-19 26-07-2018	Shivnanad S. Angadi	category-I contactor R/o K tallalli Tq Shorapur 558225	Work not started due to land acquisition problem
27		Construction of OFD/FIC works of SD-3, SD-6, Sd-7, SD-8, SD-9, DPO-3, DPO-4, DPO-7 and DPO-9 of D-1(A) includng CD works coming under K.P. (Indent No. 24833)	80/2018-19 25-09-2018	Bijjargi B I	category-I contactor at post almel near karnataka bank sindagi-586202 Dist Vijypur	Due To land Acqusation
28		Construction of FIC Works in Distributary-2, 3 and 4 and DPO-1, 2 and 3 of Atiwal North Canal of Karanja Project including CD works coming under K.P (indent no. 25078/ Call-2)	101/2018-19 05-02-2019	Siddanna Chamanura	H No 102 R/o Jainapur Tq Shorapir	Due To land Acqusation
29		Construction of FIC works in DPO-4 of Atiwal North Canal of Karanja Project including CD works (25134/Call-4)	89/2018-19 19-11-2018	Vaijinath N Gonda	H No -36 At post Chikalchanda -585413	Work not started due to land acquisition problem
30		Construction of FIC works in DPO-7 of Atiwal North Canal of Karanja Project including CD works (25081/Call-3)	99/2018-19 16-01-2019	Vaijinath N Gonda	H No -36 At post Chikalchanda -585414	Work not started due to land acquisition problem
31		Modernization of Right Bank Canal from Km 0.00 to 100.00 km including distributories of Karanja Project (Indent No-24689)	70/17-18 26-03-2018	M/s. N.D. Wadder & Company	H NO 2-192/2 Frinds Colney lingsur Dist Raichur-584122	Due Tc land Acqusation
32		Modernization of Left Bank Canal from Km 0.00 to 31.00 km including distributories of Karanja Project and Karanja Lift irrigation Main Canal From KM 00 to 21.00Km including Distributaries (Indent No-24690)	68/17-18 26-03-2018	M/s. Star Builders & Developers	KEB layout Sanjaya nagar Bangalore-560094	Due Tc land Acqusation and Covid Pandemic

Sl. No	Division	Name of the work	No. /Date of Agreement	Agency	Agency Address	Reason of the delay of the works
1	2	3	4	5	6	7
33	K.P.C. DIVISION NO. 2 BHALKI	Modernization of Gandorinala project RBC Km. 0.00 to 7.00 Km and LBC Km. 0.00 to 60.00 Km and its distributaries and Upper Mullamari Project LBC Km.0.00 to 28.00 Km and RBC Km.0.00 to 42.00 Km and its distributaries.(Indent No 23069)	71/2017-18. 26-03-2018	M/s N.D.Waddar & Co	H NO 2-192/2 Frinds Colney lingsur Dist Raichur-584122	Due to Covid Pandemic
34	K.P.C. DIVISION NO. 2 BHALKI	Construction of Balancing Reservoir at Belur Village and Restoration, Beautification of 15 No's (MI & PRE) tanks of Basavakiayn Taluka under Kongali Lift Scheme.(Indent Mo-27413)'	20/2019-20 dated 31.1.2020	M/s Star Builders Banglueu	KEB layout Sanjaya nagar Bangalore-560094	Due to Covid Pandamic
35		Strenghening and Beautification of MI and ZP tanks by Providing desilting, bund improvements, pitching work etc,. Complete under Basavakalyan taluka, Bidar district. (Indent No.27739)	21/2019-20 dtd 7.2.2020	Sri.Shivaraj Bannale	S/o Sharanappa banale R/o sonath Bhalki -585328	Due to Covid Pandamic
36		Construction of Community Hall in Belura village, Basavakalyana Taluka, Bidar District (Indent No.27737) call-2	02/2020-21 28.04.2020	Sri. V.S Katti Contractor	R/o kdani TQ Sindagi Dist; Vijyapur-586202	Due to Covid Pandamic
37		Construction of Community Hall in Dhannur(K) village, Basavakalyana Taluka, Bidar District(Indent No.27738) call-2	01/24.04.2020	Sri. Sachin Kollur Contractor		Due to Covid Pandamic
38		Development of B.T ,C.C Road and Drain at Belura Village Under Chulakinala Project(Indent No.29325)	06/01.10.2020	Sri S Ballary	Shivaji nagar 3rd Cross Dist Haveri-581110	Due to Covid Pandamic
39		CONSTRUCTION OF COMMUNITY HALL NEAR BASAVESHWAR TEMPEL AT BELURA VILLAGE IN BASAVAKALYAN TALUKA DIST. BIDAR (Indent No.30211)	19/11.01.2021	Sri Dhanraj Madke	R/o Belura TQ Basavkalyan Dist; Bidar-585327	Due to Covid Pandamic
40		Consultancy Services for preparation of Master Plan, Detailed Project Report, Cost Estimates and Detailed Design Drawings for development of tourist facilities in Chulkinala Dam Basavakalyan Taluka, Bidar District (Indent No. 30723)	27/2020-21 Dated:05-03-2021	M/S Shiprama	41/2 Jnanajyothi nagara bangalore-560056	Due to Covid Pandamic
41		Survey, investigation, design, supply, installation, testing and Commissioning of Lift Irrigation System (Head works consisting of Intake canal ,Jack well cum pump house, Power supply including substations and Transmission lines, Rising Main and Delivery chamber etc.) and Construction of Gravity Distribution system including structure for providing Drinking water and recharging ground water to fill 15 tanks & Chulkinala reservoir coming under Basavakalya Taluk and lifting of water from Manikeshwara and Halahalli barrage constructed on Manjra River near Km. 60 and Km. 90 of RBC of Karanja Project (To supplement project for stabilization of atchakat due to deficiency of inflow to Karanja reservoir) coming under Bhalki taluk Bidar District. Including Operation and Maintenance for a period of 5 years after successful commissioning on Turn Key Basis. (IndentNo-23635).	72/2017-18 26-03-2018	M/s OCEAN CONSTRUCTIONS INDIA PRIVATE LIMITED, JV with Sri G. Shankar	Inland Ornate Shivabagh Kadri mangalore	Due to Covid Pandamic

110

Sl. No	Division	Name of the work	No. /Date of Agreement	Agency	Agency Address	Reason of the delay of the works
1	2	3	4	5	6	7
42		Construction of CC Road and drains in SC Extension Area at Belura Village and B.T Road from Togalur school to Shesharao Dadarao field and Provifding irrigation facilities to Sy No 87/1 & 87/2 pertains to Smt Renuka D/o Shankararao and Mahadevi D/o Hussensab R/o Halli village in Basavakalyan Taluka Bidra district. (Indent No. 29316)	09/2020 dt:13.10.2020	Sri Ritesh k. patil	Class-I Contractor Plot No -4 S V Nagar Aland road kalburgi-585101	Due to Covid Pandamic
43		Construction of Community Hall under SCP Scheme at Belura Village, Basavakalyana Taluka, Bidar District (Indent No.29346)	08/2020-21 Dt:03.10.2020	Sri Narayan singade	plot no 19 near PNT colney sadashiva nagar kalaburgi-585102	Due to Covid Pandamic

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಶ್ರೀ.ಕೆ.ಪ್ರತಾಪಚಂದ್ರ ಶೆಟ್ಟಿ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 476 ಕ್ಕೆ ಅನುಬಂಧ-3

ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ : ನೀರಾವರಿ (ಉತ್ತರ) ವಲಯ, ಬೆಳಗಾವಿ

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿ ಹೆಸರು	ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಿದ ದಿನಾಂಕ	ಪೂರ್ಣಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿಳಾಸ	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಸದೇ ಇರುವುದಕ್ಕೆ ಕಾರಣಗಳು
1	Construction of Feeder channel from Chichakandi Dy at KM-11+650 (Balance work)	12.07.2021	11.10.2021	Guranathraddi.patil	Guranathraddi.patil plot no-253/8 Biddapur colony dist-Kalaburagi	ಅರಣ್ಯ ಗಡಿಗುಂಟ ಪಕ್ಕದಲ್ಲಿ ಕಾಲುವೆ ನಿರ್ವಹಿಸುವದು ಅಡಚಣೆಯಾಗಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸುವದರಲ್ಲಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ
2	Improvement of Road from Betageri to Mugalihal (upto taluk boundry) including structures of Gokak Taluk under GRBC(I.No: 28431) (Arabhavi Constituency)(H/Ac : 4701 M & MI Road improvements)	4/21/2020	9/20/2020	Shri. V.B.Koujalagi. Class -I Contractor, Post : Ningapur Tq : Gokak Dst Belagavi.	Shri. V.B.Koujalagi. Class -I Contractor, Post : Ningapur Tq : Gokak Dst Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
3	Improvement of Road from Gedalemmadevi Thota of Talakatanal village of Arabhavi Constituency of Belagavi District.(I.No: 28432) (Arabhavi Constituency)(H/Ac : 4701 M & MI Road improvements)	4/28/2020	9/27/2020	Shri. A.S.Hasarangi. Class -I Contractor, Post : Kanasageri,Tq : Gokak Dst Belagavi.	Shri. A.S.Hasarangi. Class -I Contractor, Post : Kanasageri,Tq : Gokak Dst Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
4	Improvement to Melavanki-Upparatti Road to Gokak Taluk.(I.No: 28433) (Arabhavi Constituency)(H/Ac : 4701 M & MI Road improvements)	4/28/2020	9/27/2020	Shri P.Y.B.Patil,Class -I Contractor, Post : Tigadi, Tq : Gokak Dst Belagavi.	Shri P.Y.B.Patil,Class -I Contractor, Post : Tigadi, Tq : Gokak Dst Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
5	Improvement to Road from Chikkanandi village to Smashan Raste in Gokak Taluk (I.No: 28434) (Gokak Constituency)(H/Ac : 4701 M & MI Road improvements)	7/17/2020	10/16/2020	Shri M.B.Koni,Class -I Contractor,At : Hulikatti Post : Kolavi, Tq : Gokak Dst Belagavi.	Shri M.B.Koni,Class -I Contractor,At : Hulikatti Post : Kolavi, Tq : Gokak Dst Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

6	1) Restoration of Main Canal @ Selected Reaches of Km No.37,38,39 & 44 of GRBC. (Package-1) (Indent No. 30154) (No of works-4)	1/22/2021	9/21/2021	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, # 70/25, 80 Feet Circular Ring Road, 4 th Block, Koramangala, Bangalore - 34.	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, # 70/25, 80 Feet Circular Ring Road, 4 th Block, Koramangala, Bangalore - 34.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
7	2) Restoration of Main Canal @ Selected Reaches of Km No.45 & 46 of GRBC. (PACKAGE-2) (Indent No. 30155) (No of works-3)	2/12/2021	10/11/2021	Ishwar Matagar, Class -I Contractor, Post :Ghataprabha, Tq : Gokak, Dst : Belagavi.	Ishwar Matagar, Class -I Contractor, Post :Ghataprabha, Tq : Gokak, Dst : Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
8	3) Providing CC lining, Chute, Box Culvert, Pipe Aquaduct, Steps and SR in Km. 1 to 8 in selected reaches of Ajjankatti Dy and Makkalageri Minor of Ajjanakatti Dy of GRBC. (Package -3) (Indent No. 30219) (No of works-13)	11/27/2020	5/26/2021	D.M.Rajekhan, Class -I Contractor, Post :Mamadhapur, Tq : Gokak, Dst : Belagavi.	D.M.Rajekhan, Class -I Contractor, Post :Mamadhapur, Tq : Gokak, Dst : Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
9	Restoration of Main canal at Km 17,34, 35,36, head works to Hulikatti dy and Gokak Dy, Providing CC lining and SR in selected reaches from Ch:2+000 to 2+500, 10+500 to 11+000 of Maldinni Minor, Ch:0+000 to 4+000 of Maidinni Sub minor-2 of Gokak Dy, Restoration of Hulikatti Minor-1, Providing CC lininig and construction of Chute & restoration of SR in selected reaches of Hulikatti, Kolavi Minor of Hulikatti Dy under GRBC(Package-4) (Indent No. 30180) (No of works-13)	11/27/2020	5/26/2021	J.I.Vannur., Class -I Contractor, Post : Khanagaon, Tq : Gokak, Dst : Belagavi.	J.I.Vannur., Class -I Contractor, Post : Khanagaon, Tq : Gokak, Dst : Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

10	5) Renovation of Type 6 PRB, 7TRB (RCC) Building no-10, 19,37,38,39,41, Type 6 TRB(Mangalore Tiles) Building no-16,17,20,22,23, Type 7 TRB(A.C.Sheet) Building no-25 to 30, 33 to 36, Construction of Toilets for Office Staff, Providing rain water drain & protection work, Renovation and restoration and repairs to electric work to OC SD-3 office Building, Providing gate, fencing work and street lights to GRBC Colony, Improvements to Ashpalt road from East-West road, North-South road in GRBC colony Gokak (Package-5) (Indent No. 30181) (No of works-22)	20-02-2021	20-08-2021	Mr. Sameer P Shiraguppi, Prop. Classique Traders, No. 803, Scheme No. 40, Buda Layout, Kuvempu Nagar, Belagavai – 590001.	Mr. Sameer P Shiraguppi, Prop. Classique Traders, No. 803, Scheme No. 40, Buda Layout, Kuvempu Nagar, Belagavai – 590001.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
11	Providing C.C.lining and SR to canal in km.No,1 in selected reaches of Ajjankatti Dy.of GRBC (RESERVED FOR SC) (Indent No. 30156)	09-11-2020	08-01-2021	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
12	Providing C.C.lining and SR to canal in km.No,2 in selected reaches of Ajjankatti Dy.of GRBC (RESERVED FOR SC) (Indent No. 30157)	22-01-2020	21-03-2020	T.V.Pawar,Class -I Contractor Post : Nallanatti & Tq : Gokak Dst : Belagavi	T.V.Pawar,Class -I Contractor Post : Nallanatti & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
13	Providing C.C.lining and SR to canal in Ch 2+665 to 3+000 in selected reaches of Ajjankatti Dy.of GRBC (RESERVED FOR SC) (Indent No. 30218)	09-11-2020	08-01-2021	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
14	Renovation of Type 7 TRB(RCC) Building no-40 in GRBC colony Gokak . (RESERVED FOR SC) (Indent No. 30185)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

114

15	Renovation of Type 7 TRB(RCC) Building no-42 in GRBC colony Gokak .(RESERVED FOR SC) (Indent No. 30186)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
16	Improvements to Asphalt Road from gate to main road in GRBC Colony Gokak (RESERVED FOR SC) (Indent No. 30187)	20-02-2021	19-04-2021	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
17	Renovation of Type 7 TRB(A C Sheet) Building no-31 & 32 in GRBC colony Gokak . (RESERVED FOR SC) (Indent No. 30188)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
18	Renovation of Type 6 TRB(Mangalore Tiles) Building no-15 in GRBC colony Gokak (RESERVED FOR SC) (Indent No. 30189)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
19	Renovation of Type 7 TRB (Mangalore Tiles) Building no-21 in GRBC colony Gokak (RESERVED FOR SC) (Indent No. 30190)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
20	Renovation of Type 6 PRB(RCC) Building no-11 in GRBC colony Gokak. (RESERVED FOR SC) (Indent No. 30191)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

115

21	Renovation of Type 6 PRB(RCC) Building no-12 in GRBC colony Gokak . (RESERVED FOR SC) (Indent No. 30192)	27-11-2020	26-01-2021	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Patroot Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
22	Restoration of GRBC Main canal at KM No-33 of GRBC (RESERVED FOR SC) (Indent No. 30193)	27-11-2020	26-01-2021	S.L.Manoddar Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Manoddar Class -I Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
23	Restoration of GRBC Main Canal @ Km No.18 of GRBC (RESERVED FOR SC) (Indent No. 30194)	09-11-2020	08-01-2021	A.V.Ugar,Class I - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	A.V.Ugar,Class I - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
24	Restoration of GRBC Main Canal at Km No.20 of GRBC (RESERVED FOR ST) (Indent No. 30195)	09-11-2020	08-01-2021	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
25	Providing CC lining and Restoration of SR in vulnerable reaches of chainage from 4+000 to 4+400 of Gokak DY of GRBC Main canal of GRBC (RESERVED FOR ST) (Indent No. 30196)	09-11-2020	08-01-2021	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
26	Providing CC lining and SR in selected reaches of chainage from 2+000 to 3+000 in Maladini Sub minor-2 of Gokak DY of GRBC Main canal. (RESERVED FOR ST) (Indent No. 30197)	09-11-2020	08-01-2021	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

27	Providing CC lining and restoration of embankament in selected reaches of KM No-1 &2 of Hulkatti Dy under GRBC (RESERVED FOR ST) (Indent No. 30198)	09-11-2020	08-01-2021	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	B.H.Havalammanavar Class I - Contractor At Post : Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
28	1) Providing CC lining & Protection works (KM 7,8,9 KM 1 of Dy 6) CC lining (Ch. 10+000 to 11+000, KM 13) CC lining, Protection works Murrum topping KM 5, Protection wall at CTC & repairs to breached Portion of SR Side canal in KM 8, inlet, Ramp & Murrum Topping on SR & IP Side (KM 4 & 6 of Dy 1), CTC & Murrum topping on SR & IP Side in KM 1, 2 of Dy 6, Protection wall in Dy -1 in Deep Cut reaches, Construction of CTC in KM 6 of Dy 1 & Restoration of head works of Dy 4 to 6 in selected reaches under MRBC (PACKAGE-6) (Indent No. 30159) (No of Works - 17)	18-02-2021	17-08-2021	A.S.Hasarangi, Class- I Contractor Post : Kanasageri Tq : Gokak Dst : Belagavi.	A.S.Hasarangi, Class- I Contractor Post : Kanasageri Tq : Gokak Dst : Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
29	2) Providing CC lining & Protection works (Ch. 14+000 to 14+500, KM 16, 19, 23, KM 2,3,6 of Dy 13, KM1 to 3, 4 to 5 and M-1 of Dy 13) in selected reache, CC lining (Ch. 20+000 to 21+000) in selected reaches, Providing CTC, Protection works & Murrum topping on SR & IP side in KM 4 & 5 of Dy 13, Providing Protection Wall & Protection works in KM 1 to 2 of BM-2 of M-1 of Dy 13, Providing CTC & Chute on OL-1 in KM No 1 of Dy 13 & Restoration of Head works of Dy 11 to 13 under MRBC (Package No.7)(Indent No. 30160) (No of Works-15)	20-02-2021	19-08-2021	V.S.Wali, Class-1 Contractor Post : Sunadholi Tq : Gokak Dst : Belagavi.	V.S.Wali, Class-1 Contractor Post : Sunadholi Tq : Gokak Dst : Belagavi.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
30	Providing CC lining & Protection works Km.No.12 in Selected reaches under MRBC Main Canal. (RESERVED FOR SC) (Indent No. 30046)	09-11-2020	08-01-2021	H.H.Manoddar, Class - Contractor Post : & Tq : Gokak Dst : Belagavi	H.H.Manoddar, Class - Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
31	Providing CC lining & Protection works Km.No.18 in Selected reaches under MRBC Main Canal. (RESERVED FOR ST) (Indent No. 30050)	27-11-2020	26-01-2021	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

32	Providing CC lining & Protection works Km.No.20 in Selected reaches under MRBC Main Canal. (RESERVED FOR ST) (Indent No. 30052)	27-11-2020	26-01-2021	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
33	Providing CC lining & Protection works Km.No.22 in Selected reaches under MRBC Main Canal. (RESERVED FOR SC) (Indent No. 30055)	09-11-2020	08-01-2021	S.L.Manoddar, Class - Contractor Post : & Tq : Gokak Dst : Belagavi	S.L.Manoddar, Class - Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
34	Providing CC lining & Protection works Km.No.1 of Dy.No.13 in Selected reaches under MRBC Main Canal.. (RESERVED FOR SC) (Indent No. 30060)	27-11-2020	26-01-2021	S.H.Sagar Class - Contractor Post : Nilanatti & Tq : Gokak Dst : Belagavi	S.H.Sagar Class - Contractor Post : Nilanatti & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
35	Providing CC lining & Protection works Km.No.4 of Dy.No.13 in Selected reaches under MRBC Main Canal.. (RESERVED FOR ST) (Indent No. 30063)	27-11-2020	26-01-2021	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
36	Providing CC lining & Protection works Km.No.5 of Dy.No.13 in Selected reaches under MRBC Main Canal. (RESERVED FOR ST) (Indent No. 30064)	27-11-2020	26-01-2021	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	P.B.Police Goudar Class - Contractor Post : Gujanal Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
37	Restoration of Head works of Dy No: 1 to 3 under MRBC (RESERVED FOR SC) (Indent No. 30074)	09-11-2020	08-01-2021	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	A.V.Ugar,Class - Contractor Post : Khanadal Tq : Rayabag Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

38	Providing protection work, inlet, CTCs & Murrum topping on SR & IP Side in Km.No.2 of Dy.No.13 under MRBC. (RESERVED FOR SC) (Indent No. 30076)	27-11-2020	26-01-2021	P.M.Waddar Class Contractor Post : Benchinamardi Tq : Gokak Dst : Belagavi	P.M.Waddar Class - Contractor Post : Benchinamardi Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
39	Restoration of Head works of Dy No. 7 to 10 under MRBC (RESERVED FOR SC) (Indent No. 30080)	27-11-2020	26-01-2021	P.M.Waddar Class Contractor Post : Benchinamardi Tq : Gokak Dst : Belagavi	P.M.Waddar Class Contractor Post : Benchinamardi Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
40	From DC 1 - West Main Canal - Construction of west main canal from KM 0.00 to 1.09(Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27560)	07-12-2019	06-04-2020	N.L.Tolinavar Class-1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
41	West main canal minor - 1 (Total-1.879 Kms) Construction of west canal Distributary-1from KM 0.00 to 1.00(Earth Work and lining including structures)of Murgod LIS (RESERVED FOR SC) (INDENT NO. 27561)	19-01-2020	18-05-2020	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
42	West main canal minor - 1 Construction of west canal Distributary-1from KM 1.00 to 1.879(Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27562)	08-12-2019	07-04-2020	S.V.Pujeri Class- 1 Contractor Post : Benchinamrdi Tq : Gokak Dst : Belagavi	S.V.Pujeri Class- 1 Contractor Post : Benchinamrdi Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
43	West main canal minor - 2 (Total - 1.185 Kms) Construction of west canal Distributary-2from KM 0.00 to1.185(Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27563)	09-12-2019	08-04-2020	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

44	For DC 2 - Feeder Canal - (Total - 0.561 Kms) Construction of Feeder Canal from KM 0.00 to 0.561 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27564)	10-12-2019	09-04-2020	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
45	From DC 2 - East(A) Main Canal - Construction of East A main canal from KM 0.00 to 1.00 (Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27565)	24-01-2020	23-05-2020	I.M.Vannur Class- 1 Contractor Post : Khanagaon Tq : Gokak Dst : Belagavi	I.M.Vannur Class- 1 Contractor Post : Khanagaon Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
46	Construction of East A main canal from KM 1.00 to 2.00 (Earth Work and lining including structures)of Murgod LIS (RESERVED FOR SC) (INDENT NO. 27566)	11-12-2019	10-04-2020	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
47	Construction of East A main canal from KM 2.00 to 3.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27567)	20-01-2020	19-05-2020	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
48	Construction of East A main canal from KM 3.00 to 4.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27568)	15-02-2020	14-06-2020	D.C.Guggali Class- 1 Contractor Post : &Tq : Gokak Dst : Belagavi	D.C.Guggali Class- 1 Contractor Post : &Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
49	Construction of East A main canal from KM 4.00 to 5.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27569)	25-01-2020	24-05-2020	I.M.Vannur Class- 1 Contractor Post : Khanagaon Tq : Gokak Dst : Belagavi	I.M.Vannur Class- 1 Contractor Post : Khanagaon Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

50	Construction of East A main canal from KM 5.00 to 6.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27570)	21-01-2020	20-05-2020	S.R.Hoolikatti Class- 1 Contractor Post : Makkalageri Tq : Gokak Dst : Belagavi	S.R.Hoolikatti Class- 1 Contractor Post : Makkalageri Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
51	Construction of East A main canal from KM 6.00 to 7.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27571)	21-01-2020	20-05-2020	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	N.L.Tolinavar Class- 1 Contractor Post : Hanamapur & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
52	Construction of East A main canal from KM 7.00 to 8.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27897)	24-02-2020	23-06-2020	R.V.Katakol Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	R.V.Katakol Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
53	Construction of East A main canal from KM 8.00 to 9.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27573)	28-01-2020	27-05-2020	R.M.Bacahanavar Class- 1 Contractor Post : Makkalageri Tq : Gokak Dst : Belagavi	R.M.Bacahanavar Class- 1 Contractor Post : Makkalageri Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
54	Construction of East A main canal from KM 9.00 to 10.00 (Earth Work and lining including structures) of Murgod LIS (Indent No : 27574)	22-01-2020	21-05-2020	A.K.Goni Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	A.K.Goni Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
55	Construction of East A main canal from KM 10.00 to 10.955.00 (Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27575)	18-01-2020	17-05-2020	R.M.Subhedar, Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	R.M.Subhedar, Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

56	East(A) Main Canal- Minor- Construction of East A Canal Distributary -1 from KM 0.00 to 1.353(Earth Work and lining including structures)of Murgod LIS (Indent No : 27576)	13-12-2019	12-04-2020	S.P.Jakkannavar Class- 1 Contractor Post : Ajjanakatti Tq : Gokak Dst : Belagavi	S.P.Jakkannavar Class- 1 Contractor Post : Ajjanakatti Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
57	From DC 2 - East Main Canal - Construction of East main canal from KM 0.00 to 1.00(Earth Work and lining including structures)of Murgod LIS (Indent No : 27577)	23-01-2020	22-05-2020	S.V.Pujeri Class- 1 Contractor Post : Benchinamrdi Tq : Gokak Dst : Belagavi	S.V.Pujeri Class- 1 Contractor Post : Benchinamrdi Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
58	Construction of East main canal from KM 1.00 to 2.00 (Earth Work and lining including structures)of Murgod LIS (Indent No : 27578)	14-01-2020	13-05-2020	C.M.Gudaganavar Class- 1 Contractor Post : Maradi Shivapur Tq : Gokak Dst : Belagavi	C.M.Gudaganavar Class- 1 Contractor Post : Maradi Shivapur Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
59	Construction of East main canal from KM 2.00 to 3.00(Earth Work and lining including structures)of Murgod LIS (RESERVED FOR SC) (INDENT NO. 27579)	12-12-2019	11-04-2030	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	H.M.Purandare Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
60	Construction of East main canal from KM 3.00 to 4.00(Earth Work and lining including structures)of Murgod LIS (Indent No : 27580)	12-01-2020	11-05-2020	D.C.Guggali Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	D.C.Guggali Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
61	Construction of East main canal from KM 4.00 to 5.00(Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27581)	26-01-2020	25-05-2020	D.C.Guggali Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	D.C.Guggali Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

62	Construction of East main canal from KM5.00 to 6.00(Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27582)	05-12-2019	04-04-2020	M.B.Beerannavar Class-1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	M.B.Beerannavar Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
63	Construction of East main canal from KM6.00 to 7.00 (Earth Work and lining including structures)of Murgod LIS (RESERVED FOR ST) (INDENT NO. 27898)	15-01-2020	16-05-2020	M.B.Sayannavar Class-1 Contractor Post : & Tq : Gokak Dst : Belagavi	M.B.Sayannavar Class- 1 Contractor Post : & Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
64	Construction of East main canal from KM 7.00 to 7.835(Earth Work and lining including structures) of Murgod LIS (INDENT NO. 27584)	16-01-2020	17-05-2020	M.B.Koni Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	M.B.Koni Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
65	East main canal minor - 1 (Total -1.178 Kms) Construction of East canal Distributary-1 from KM 0.00 to 1.178 (Earth Work and lining including structures)of Murgod LIS (INDENT NO. 27585)	06-12-2019	05-04-2020	B.R.Padennavar Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	B.R.Padennavar Class- 1 Contractor Post : Hulikatti Tq : Gokak Dst : Belagavi	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
66	"Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Lift Irrigation System (Head Works consisting of construction of weir, Intake canal, Jack well cum pump house with pumping Systems, power supply including terminal bays, substations, laying of 33 KV transformation lines, Extension and upgrading of substations, Rising Main, Delivery chamber and Gravity main, etc) and construction of Distribution System including structure for Stage-I and Stage-II of project to fill water to 64 tanks of Kittur & Bailahongal constituency of Belagavi District from Malaprabha river including Operation and Maintenance for a period of 5 years after successful completion of work on Turn-Key Basis" (Indent No. 24481) Call-2	17-05-2019	16-11-2020	M/S. Megha Engineering & Infrastructures Ltd, S-2, Technocrat Industrial Estate, Balanagar, Hyderabad-500037	M/S. Megha Engineering & Infrastructures Ltd, S-2, Technocrat Industrial Estate, Balanagar, Hyderabad-500037	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಪ್ರವಾಹದ ಕಾರಣ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

67	"Consultancy services for Survey, Investigation, preparation of Alignment proposal, design & drawings & KM wise Estimates and Draft bid documents of the Canal, Distributory, Laterals & FIC network of Godachinmalki Lift Irrigation Scheme.(Indent No 28303)"	21-05-2020	20-07-2020	Shri.S.N.Subrahamniam, Managing Director, Bangalore HYDRO Engineering & Consultants (BHEC) Pvt Ltd. # 80 D, 12 th Cross, Avalahalli Extn,Girinagar 3 rd Phase, Bangalore, 560085	Shri.S.N.Subrahamniam, Managing Director, Bangalore HYDRO Engineering & Consultants (BHEC) Pvt Ltd. # 80 D, 12 th Cross, Avalahalli Extn,Girinagar 3 rd Phase, Bangalore, 560085	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಪ್ರವಾಹದ ಕಾರಣ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
68	**Construction of Main canal from Km. No. 5 to 6, 6 to 7, 7 to 8,8 to 9,9 to 10 and 10 to 11 (Earth work CC lining including construction of structures) of Chachadi Lift Irrigation Scheme. (Package 1) (Indent No: 30028) (No of Works -6)**	22-01-2021	21-10-2021	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, Bangalore	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, Bangalore	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
69	**Construction of Main Canal from KM No. 11 to 12, 12 to 13, 13 to 14, 14 to 15,15 to 16 & 16 to 17 (Earth work, CC lining including construction of structures) of Chachadi Lift Irrigation Scheme, (Package No - 2) (Indent No. 30029) (No of Works - 6)**	20-02-2021	19-11-2021	N.L.Tolinavar	N.L.Tolinavar	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
70	**Construction of Main Canal from KM No 17 to 18, 18 to 19, 19 to 20, 20 to 21, 21 to 22, 22 to 23 & 23 to 24 (Earth work, CC lining including construction of structures) of Chachadi Lift Irrigation Scheme. (Package No - 3) (Indent No. 30032) (No of Works -7)**	12-03-2021	11-12-2021	R.D.Kittur	R.D.Kittur	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
71	**Construction of Main Canal from KM No 24 to 25, 25 to 26, 26 to 27, 27 to 28 & 28 to 29 (Earth work, CC lining including construction of structures) of Chachadi Lift Irrigation Scheme. (Package No - 4) (Indent No. 30033) (No of Works -5)**	22-01-2021	21-10-2021	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, Bangalore	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, Bangalore	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

124

72	**Construction of Main Canal from KM No 29 to 30,30 to 31,31 to 32 & 32 to 33 (Earth work, CC lining including construction of structures) of Chachadi Lift Irrigation Scheme. (Package No-5) (Indent No. 30030) (No of works-4)**	27-11-2020	26-08-2021	B.B.Desenavar	B.B.Dasanavar	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
73	**Construction of Main Canal from KM No,. 33 to 34, 34 to 35, 35 to 36, 36 to 37 & 38 to 39 (Earth work, CC lining including construction of structures) of Chachadi Lift Irrigation Scheme. (Package No-6) (Indent No. 30031) (No of works-6)**	22-01-2021	21-10-2021	(Pradeep Patil) M/s. Strategic Outsourcing services pvt ltd, Bangalore	(Pradeep Patil) M/s Strategic Outsourcing services pvt ltd, Bangalore	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
74	Extension of raising main -1 from DC-1 at RL 702.70m to DC-1 proposed at 713.789 for a length of 1.96km under stage-2 of Godachinamalki LIS (Indent No: 30395)	12-02-2021	11-04-2021	J.N.Shetty	J.N.Shetty	ಭೂ- ಸ್ವಾಧೀನ, ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
75	Consultancy services for Survey, Investigation, Preparation of Design drawings estimates, Package estimate & DTP for project to fill water to 21 tanks in Aarabahvi Constituency of Belagavi District from Ghataprabha river. (INDENT NO-28549)"	21-05-2020	20-07-2020	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
76	Consultancy services for Survey, Investigation, Preparation of Design drawings estimates, Package estimate & DTP for project to fill water to 24 tanks in Gokak Constituency of Belagavi District from Markandeya river.(Indent No-28550)	21-05-2020	20-07-2020	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
77	Consultancy services for Survey, Investigation, Preparation of Design drawings estimates, Package estimate & DTP for project to fill water to 32 tanks in Gokak Constituency of Belagavi District from Ghataprabha river.(Indent No-28551)",	21-05-2020	20-07-2020	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	S.N. Subrahamniam (Bangalore HYDRO Engineering & Consultants Pvt Ltd) Bangalore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

78	Consultancy services for Detailed Survey, investigation, preparation of Feasibility report,Detailed project report, power potential studies, detailed designs, drawings, estimates, Bid documents for construction of Gatti Basavanna Drinking water supply project across Markandeya River in Gokak taluka, Belagavi district" (I.No:29588)	03-08-2020	02-05-2021	EI Technologies Bangalore	EI Technologies Bangalore	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
79	Consultancy services for preparation of Detailed project report s per CWC guidelines, liasioning with all directorates of CWC for obtaining clearance, Land acquisition, R&R studies, formation of RC centeres Preparation of Designs, Drawings, estimates, Detailed Project Report and Bid documents for rehabilitation works of Gatti Basavanna Drinking water supply project across Markandeya River in Gokak taluka, Belagavi district" (I.No:29590)	03-08-2020	02-05-2021	EI Technologies Bangalore	EI Technologies Bangalore	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
80	Consultancy Services for preparation of EIA / EMP Report for the proposed Gatti Basavanna Drinking Water Supply Project, Gokak Taluk, Belagavi District.(Indent No.29592)	10-08-2020	09-08-2021	EHSC Bangalore	EHSC Bangalore	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
81	Estimate for availing Consultancy Services for obtaining Forest Clearance for the proposed Gatti Basavanna Drinking Water Supply Project, Gokak Taluk, Belagavi District.(Indent No. 29593)	10-08-2020	09-08-2021	EHSC Bangalore	EHSC Bangalore	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
82	Consultancy Services for Dam break Analysis, preparation of Inundation Maps and Preparation of Emergency Action Plan for the proposed Reservoir for Gatti Basavanna Drinking Water Supply Project, Gokak Taluk, Belagavi District.(Indent No. 29594)	10-08-2020	09-08-2021	EHSC Bangalore	EHSC Bangalore	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

83	Consultancy services for Detailed Survey, Investigation, Preparation of Feasibility report, Detailed Project Report, Flood Analysis, Detailed Designs,Drawings, Estimates and Bid Documents for Flood Protection works for protection of Villages along the course of Markandeya River from the downstream of Markandeya Dam upto the Bridge on upstream of Godachinamalki Falls in Gokak Taluk, Belagavi District (Indent No : 29966)	05-09-2020	04-08-2021	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
84	Consultancy services for Detailed Survey, Investigation, Preparation of Feasibility report, Detailed Project Report, Flood Analysis, Detailed Designs, Drawings, Estimates and Bid Documents for Flood Management and Flood Protection works for protection of Villages along the course of Bellary Nala from the Downstream of Bellary Nala Dam upto the confluence of Bellary Nala with Markandeya river in Gokak Taluk, Belagavi District (Indent No : 29967)	05-09-2020	04-08-2021	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
85	Consultancy services for Detailed Survey, Investigation, Preparation of Feasibility report, Detailed Project Report, Flood Analysis, Detailed Designs, Drawings, Estimates and Bid Documents for Construction of Bridge Cum Viewing deck on Gokak Falls in Gokak Taluk, Belagavi District.(Indent No :29968)	05-09-2020	04-08-2021	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ಕಟ್ಟಡ ಸಾಮಗ್ರಿಗಳ ಪೂರೈಕೆಯಲ್ಲಿ ವಿಳಂಬ ಹಾಗೂ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕೂಲಿ ಆಳುಗಳ ಲಭ್ಯತೆ ಇಲ್ಲದ ಕಾರಣ, ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.

86	Consultancy services for Detailed Survey, Investigation, Preparation of Feasibility report, Detailed Project Report, Flood Analysis, Detailed Designs, Drawings, Estimates and Bid Documents for Flood Management and Flood protection works for protection of villages along the course of Ghataprabha river, including Ghataprabha River front development for protection of Gokak city from floods from the downstream of Gokak Falls upto the Sate highway bridge (Lolsur Bridge) along Ghataprabha river in Gokak Taluk, Belagavi District (Indent No : 29969)	05-09-2020	04-08-2021	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	M/s Rootdesign Engineers & Technocrats Pvt Ltd, Mysore.	ಸತತ 2 ವರ್ಷಗಳ ಕರೋನಾ ರೋಗದಿಂದ ವಿಳಂಬ ಅನುಷ್ಠಾನದಲ್ಲಿ ವಿಳಂಬವಾಗಿವೆ.
87	Restoration And improvement of Koujalagi Dy from Km 0.0 to 8.0 under GRBC Main Canal (28856)	04-01-2021	03-03-2021	S M Wader Class-I Contractor of Udagatti	S M Wader Class-I Contractor of Udagatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
88	Restoration And improvement of Koujalagi Dy from Km 8.0 to 17.0 under GRBC Main Canal (28857)	06-01-2021	05-03-2021	V S Dalwai Class-I contractor of Koujalagi	V S Dalwai Class-I contractor of Koujalagi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
89	Restoration And improvement of sub block 1, 2, 3 of Koujalagi Dy under GRBC Main Canal (28858)	29-09-2020	28-11-2020	Sri L M Dolli	Sri L M Dolli	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
90	Restoration And improvement of sub block 5 of Koujalagi Dy under GRBC Main Canal (28859)	18-09-2020	17-11-2020	Sri V S Koli	Sri V S Koli	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
91	Restoration And improvement of sub block 4 & 6 of Koujalagi Dy under GRBC Main Canal (28860)	16-01-2021	15-03-2021	B R Chapgoan Class-I contractor of Sunadholi	B R Chapgoan Class-I contractor of Sunadholi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
92	Restoration And improvement of sub block 7 of Koujalagi Dy under GRBC Main Canal (28861)	28-09-2020	27-11-2020	Sri M G Koli	Sri M G Koli	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
93	Construction Of box culvert of Sub minor No-1 of Minor No-3 Koujalagi Dy under GRBC Main Canal.	07-07-2021	06-10-2021	D B Kallar Class-I contractor of Bisankoppa	D B Kallar Class-I contractor of Bisankoppa	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

94	Special repairs to Mirji Distributary-4 of under GRBC Main Canal (28863)	09-10-2020	08-12-2020	Sri P V Bhajantri	Sri P V Bhajantri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
95	Restoration of Kopadatti Minor and its laterals No-2 including Structures comimg under yadwad Dy-3 of under GRBC Main Canal (28864)	02-01-2021	01-05-2021	Sri S S Keri	Sri S S Keri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
96	Construction Of CTC at Km 5 of Kulgod Dy under GRBC Main Canal (28865)	04-01-2020	03-03-2021	Sri M B Sayannavar	Sri M B Sayannavar	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
97	Construction of CTC in Km No-2 of Avaradi Dy under GRBC Main Canal (28866)	05-10-2020	04-12-2020	Sri B M Mabahoor	Sri B M Mabahoor	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
98	Restoration & Improvement to Lateral No-10 of kulgod dy Under GRBC Main Canal (28867)	18-09-2020	17-11-2020	Sri A L Duradundi	Sri A L Duradundi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
99	Restoration of head Regulator of Mirji Dy-1 of GRBC Main Canal (28868)	05-10-2020	04-12-2020	Sri M I Kotagi	Sri M I Kotagi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
100	Repair to Canal lining in vulnerable reaches of Kulgod Dy under GRBC Main Canal (28879)	04-01-2021	03-04-2021	Sri R K Kulgod	Sri R K Kulgod	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
101	Repairs to The Kouajalagi Dy 0.00 to 12.00 KM Sub Block Number 1, 2, 3, 4 and 5 of GRBC Main Canal (28880)	02-01-2021	01-04-2021	Sri A S Alagodi	Sri A S Alagodi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
102	Repairs to the Kouajalagi Dy 12.00 to 17.00 KM Sub Block Number 6, 7 and 8 of GRBC Main Canal (28881)	04-01-2021	03-04-2021	Sri R K Kulgod	Sri R K Kulgod	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
103	Restoration of the Avaradi Distributory off taking at chainage 92+700 of GRBC Main Canal (28882)	18-09-2020	17-12-2020	Sri B P Gouri	Sri B P Gouri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

104	Repairs to the Mirji Dy-4 , 0.00 to 3.50 KM of GRBC Main Canal (28884)	18-09-2020	17-12-2020	Sri Bhopalreddy	Sri Bhopalreddy	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
105	Repairs to the Mirji Dy-1 of GRBC Main Canal (28885)	09-10-2020	08-01-2021	Sri V S Koli	Sri V S Koli	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
106	Repairs to the Mirji Dy-2 & Mirji Dy-3 of GRBC Main Canal (28886)	05-10-2020	Dec-20	Sri B M Waddar	Sri B M Waddar	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
107	Restoration and Improvements to Kulgod Distributory from KM 11.00 to 12.00 (28887)	03-10-2020	02-01-2021	Sri A S Hasarangi	Sri A S Hasarangi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
108	Restoration and Improvements to Kulgod Distributory from KM 12.00 to 13.00	06-03-2021	Jun-21	Sri B M Waddar Class-I Contractror of Benachinamardi	Sri B M Waddar Class-I Contractror of Benachinamardi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
109	Providing CC Lining in vulnerable Reaches and repairs to gate for Lateral in YD-3 under GRBC	03-10-2020	Jan-21	T V Pawar	T V Pawar	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
110	Restoration for yadwad Dy-1, DY-2 under GRBC Main Canal (28891)	28-09-2020	27-12-2020	Sri P L Madar	Sri P L Madar	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
111	Improvement of canal Road from Yadawad- Metagud to Kareppa Janamatti totha (29863)	16-01-2021	15-04-2021	G B Patil Class-I contractor Kalburgi	G B Patil Class-I contractor Kalburgi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
112	Improvement to Road Yadawad to Metagud (29861)	09-03-2021	08-09-2021	Venugopal Darur (M/s Avinash Constructions) Class-I Contractor of Belagavi	Venugopal Darur (M/s Avinash Constructions) Class-I Contractor of Belagavi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
113	Construction of chute in Km 12 and 13 of KulgodDy under GRBC Main canal (In.30951)	24-09-2021	23-06-2022	Sri S H Sagar Cat-II Contractor of Nallanatti	Sri S H Sagar Cat-II Contractor of Nallanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

Construction of Trough for tough for Nala Training from box culvert of Mirjy Dy No:1 under GRBC main canal.(In.30952)	19-07-2021.	18-01-2022	B M Mabanur class-I contractor of Timmapur	B M Mabanur class-I contractor of Timmapur	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Improvements of Kamankatti minor (9)@ 0+000 to 2+000km coming under Yadwad Distributary No.3 GRBC (In.30967-Recall)					ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Improvements of Metagud Mionr (10A) @0+000 to 2+000km coming under Yadwad Distributary No.3 GRBC (In.30968).	24-09-2021	23-01-2022	B Y Patrot Class I Contractor of Nallanatti	B Y Patrot Class I Contractor of Nallanatti	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Improvements shifting of lateral No.6 at Ch.0+000 to 1+000 km and construction of Additional CD (YD-03 at Ch:4+300) coming under yadwad Distributary No.3 GRBC (In.30969)	08-07-2021	07-11-2021	R M Tharkar Class-I Cotractor of Yadwad	R M Tharkar Class-I, Cotractor of Yadwad	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Environmental Monitoring Services as per Environment Clearance conditions and submission of six monthly compliance report to Regional Office of Ministry of Environment, Forest and Climate Change (MoEF&CC), Bangalore. (SRLIS Indent No.- 28810)	30-01-2021	29-01-2022	Sri S M Dambhal consultant Bengaluru.	Sri S M Dambhal consultant Bengaluru	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Construction of Service road along the rasing main from km 12+00 to16+00 km under SRLIS	08-01-2021	07-07-2021	Sri S R Bhovi Category III contractor of Koujalagi	Sri S R Bhovi Category III contractor of Koujalagi	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
Construction of Service road along the rasing main from km 16+00 to17+500 km under SRLIS	29-01-2021	28-05-2021	Sri B V Bhutali Class-I Contractor of Gokak	Sri B V Bhutali Class-I Contractor of Gokak	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

121	Improvement to service road of Dy-24 from Hosur-Chandargi cross to Hosur MI tank Under SRLIS (28848)	29/09/2020	28/11/2020	M G Chikkurmath Class I Contractor of Ramdurg	M G Chikkurmath Class I Contractor of Ramdurg	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
122	Improvement to service road From Hulkund branch canal Head work to Kunnala Cross Under SRLIS (28854)	18/09/2020	17/11/2020	A S Hasarangi class-I contractor of Kanasageri	A S Hasarangi class-I contractor of Kanasageri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
123	Construction of Compound wall and other Allied works of Office premises under SRLIS (28785)	10-09-2020	04-08-2021	S G Chowdari Class I Contractor of Mudnur	S G Chowdari Class I Contractor of Mudnur	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
124	Construction of Bridge in Km No.12 of Bagojikoppa Main Canal Under SRLIS (28811)	01-04-2021	03-03-2021	Sri B R Chapagoan Class I Sundholi	Sri B R Chapagoan Class I Sundholi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
125	Construction of Bridge at KM No 0 to 2 of Dy No-14 of Bagojikopp Main Canal Under SRLIS	01-04-2021	03-03-2021	N L Tolinavar Class I contractor of Hanumapur	N L Tolinavar Class I contractor of Hanumapur	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
126	Construction of Bridge at KM No 17 of Bagojikopp Main Canal Under SRLIS (28895)	28/09/2020	27/11/2020	P L Madar class-I contractor of Jokanatti	P L Madar class-I contractor of Jokanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
127	Construction of Feeder channel to Kambar Kollad kere from Dy-2 of Mugalihal branch canal under SRLIS (28797)	18/09/2020	17/11/2020	G R Jogati class-II contractor of Makkalageri	G R Jogati class-II contractor of Makkalageri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
128	Construction of Feeder channel to Mennikeri Dalawai Totad kere from Minor-1 of Dy-1 of Bagojikoppa main canal under SRLIS	08-01-2021	05-07-2021	Sri P L Gudennavar class-I contractor of Naganur	Sri P L Gudennavar class-I contractor of Naganur	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
129	Construction of Feeder Channel to Percolation tank at Bagojikoppa main Canal from Ch-4+355 under SRLIS (28804)	29/09/2020	28/12/2020	S R Nadaf Class I Contractor of Ramdurga	S R Nadaf Class I Contractor of Ramdurga	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

130	Construction of Feeder Channel to Makkala Kollada kere from Dy-7 of Bagojikoppa Main Canal under SRLIS (28783)	10-09-2020	12-08-2020	D S Chougala Class I contractor of Sundholi	D S Chougala Class I contractor of Sundholi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
131	Construction of Feeder channel to Channi Kolla kere from Dy-1 of Mugalihal branch canal under SRLIS (28796)	10-09-2020	12-08-2020	P L Madar Class I contractor of Jokkanatti	P L Madar Class I contractor of Jokkanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
132	Construction of Feeder channel to Mugalihal Gujjagola Holada kere from Mugalihal branch canal under SRLIS (28782)	18/09/2020	17/12/2020	M B Aadin class-I contractor of Hadaginal	M B Aadin class-I contractor of Hadaginal	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
133	Providing protection Work to Km No-14 to 18 of bagojikoppa Main canal Under SRLIS (28897)	18/09/2020	17/12/2020	A S Hasarangi class-I contractor of Kanasageri	A S Hasarangi class-I contractor of Kanasageri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
134	Improvement of Approch Road to Delivery camber-1,2 & 3 under SRLIS (28807)	18/09/2020	17/02/2021	S H Sagar class-I contractor of Nallanatti	S H Sagar class-I contractor of Nallanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
135	Improvement of Road from Chikoppa to Hosalli Halla under SRLIS (28779)	01-02-2021	04-01-2021	Sri T S Bijjannavar Class I Contractor of Chippalakatti	Sri T S Bijjannavar Class I Contractor of Chippalakatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
136	Improvement of Road from Venkatapura to Kulgod Village under SRLIS (28809)	10-05-2020	02-04-2021	V B Patil ClassI Contractor of Hosayargudri	V B Patil ClassI Contractor of Hosayargudri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
137	Improvement of Road from Venkatapura to Yaraguri Village under SRLIS (28808)	10-06-2020	02-05-2021	V K patil ClassI contractor of Hulkund	V K patil ClassI contractor of Hulkund	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
138	Improvement of Road from Koujalagi to venkatapur Under SRLIS (28806)	29/09/2020	28/01/2021	S V Pujeri Class I Contractor of Benchinmaradi	S V Pujeri Class I Contractor of Benchinmaradi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
139	Improvement of Road from Hulkund to Mannikeri Under SRLIS (28780)	10-05-2020	02-04-2021	S H Goudar Class I contractor of Mannikeri	S H Goudar Class I contractor of Mannikeri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

140	Improvement of Road from Koujalagi to Bagojikoppa Under SRLIS(28781)	06-01-2021	05-05-2021	Sri P S Talwar Class-I Contractor of Bijaguppi Tq:Ramdurg	Sri P S Talwar Class-I Contractor of Bijaguppi Tq:Ramdurg	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
141	Improvement of Road from Dasnal to Mannikeri Under SRLIS (28894)	30/09/2020	29/01/2021	Sri B M Koujalagi Class I Contractor of Kodliwad	Sri B M Koujalagi Class I Contractor of Kodliwad	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
142	Improvement of Road from Gudagoppa Cross to Hosur Under SRLIS (28798)	01-02-2021	05-01-2021	M R Tuppad Class I contractor of Katkol	M R Tuppad Class I contractor of Katkol	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
143	Construction of Road to chikoppalkatti village to Dy-14 of Bagojikoppa Under SRLIS (28815)	18/09/2020	17/01/2021	Sri N S Chinchali catgory-III contractor of Hulkund	Sri N S Chinchali catgory-III contractor of Hulkund	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
144	Construction of Road to Bagojikoppa Village to Minor No-3 of Dy-14 of Bagojikoppa (km 0.00 to 3.00) under SRLIS (28836/call-2)	08-07-2021	07-10-2021	N S Chinchali Cat-III Contractor of Hulkund	N S Chinchali Cat-III Contractor of Hulkund	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
145	Construction of Road From Hirekoppa Village to Chippalkatti Nala (Km 0.00 to 2.5) under SRLIS	04-01-2021	01-04-2021	Sri V N Shetty Class-I Contractor of Belagavi	Sri V N Shetty Class-I Contractor of Belagavi	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
146	Construction of Road to Bagojikoppa Village to Dy-14 of Bagojikoppa Main Canal (Km 0.00 to 3.00) under SRLIS (28835/call-2)	13-08-2021		Sri V B Patil Class-I Contra of Hosayaragudri	Sri V B Patil Class-I Contra of Hosayaragudri	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
147	Improvement of Road from Hulkund to Hosalli Under SRLIS (28800)	10-09-2020	03-08-2021	M Y Gangaraddi Class I Contractor of Gokak	M Y Gangaraddi Class I Contractor of Gokak	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
148	Improvement of Road from Hulkund Village to Kunnal Under SRLIS (28831)	10-09-2020	03-08-2021	B Y Patrot Class I contractor of Nallanatti	B Y Patrot Class I contractor of Nallanatti	ಕೋವಿಡ್–19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

134

149	Improvement of Road from Murkatnal village to Itnal Under SRLIS (28816)	06-01-2021	05-05-2021	D S Chougala Class I contractor of Sundholi	D S Chougala Class I contractor of Sundholi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
150	Improvement to road from Km No-4 of Kalliguddi Main canal to Hulkund Village under SRLIS (28840)	18/09/2020	17/12/2020	Sri V B Karekal class-I contractor of Hoskoti	Sri V B Karekal class-I contractor of Hoskoti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
151	Construction of Pipe Aquaduct at OL No. 5 of under distributory-4 of Radderahatti main Canal under SRLIS (28893)	18/09/2020	17/11/2020	Sri K S Bisaguppi class-II contractor of Radderatti	Sri K S Bisaguppi class-II contracter of Radderatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
152	Construction Of CD Works and Additional head work on Dy-24 of Bagojikoppa Main Canal Under SRLIS (28847)	28/09/2020	27/12/2020	Sri M G Koli class-II contractor of Durdundi	Sri M G Koli class-II contractor of Durdundi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
153	Construction of CD works at KM No.2 of radderahatti Main Canal Under SRLIS (28892)	10-09-2020	12-08-2020	S C Hanamagoudra Class I contractor of timmapur	S C Hanamagoudra Class I contractor of timmapur	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
154	Construction of CD works at KM No.2 to 5 of Dy No-14 opf Bagojikoppa Main canal Under SRLIS (28839)	18/09/2020	17/12/2020	Sri B G Karekal class-II contractor of Hoskoti	Sri B G Karekal class-II contractor of Hoskoti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
155	Construction of CTC at Km No 21 of Bagojikoppa Main canal Under SRLIS (28837)	18/09/2020	17/11/2020	B T Bandiwaddar class-I contractor of Nallanatti	B T Bandiwaddar class-I contractor of Nallanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
156	Construction of CD at OL No-5 of under Dy-4 of Radderahatti main Canal Under SRLIS	04-01-2021	03-03-2021	A V Ugar Class I contractor of Khandal	A V Ugar Class I contractor of Khandal	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ
157	Providing Protection Works to Dy No 2 and 3 of Hulkund Branch Canal Under SRLIS (28853)	28-09-2020	27-11-2020	Sri K B Pammar class-I contractor of Ramdurg	Sri K B Pammar class-I contractor of Ramdurg	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿ ಸಾಗಿದೆ

158	Construction of Service road along the rasing main from km 12+00 to16+00 km under SRLIS	08-01-2021	07-07-2021	Sri S R Bhovi Category III contractor of Koujalagi	Sri S R Bhovi Category III contractor of Koujalagi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
159	Construction of Service road along the rasing main from km 16+00 to17+500 km under SRLIS	29-01-2021	28-05-2021	Sri B V Bhutali Class-I Contractor of Gokak	Sri B V Bhutali Class-I Contractor of Gokak	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
160	Improvement to service road of Dy-24 from Hosur-Chandargi cross to Hosur MI tank Under SRLIS (28848)	29/09/2020	28/11/2020	M G Chikkurmath Class I Contractor of Ramdurg	M G Chikkurmath Class I Contractor of Ramdurg	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
161	Improvement to service road From Hulkund branch canal Head work to Kunnala Cross Under SRLIS (28854)	18/09/2020	17/11/2020	A S Hasarangi class-I contractor of Kanasageri	A S Hasarangi class-I contractor of Kanasageri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
162	Improvement of Approch Road to Delivery camber-1,2 & 3 under SRLIS (28807)	18/09/2020	17/02/2021	S H Sagaar class-I contractor of Nallanatti	S H Sagaar class-I contractor of Nallanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
163	Improvement of Road from Chikoppa to Hosalli Halla under SRLIS (28779)	01-02-2021	04-01-2021	Sri T S Bijjannavar Class I Contractor of Chippalakatti	Sri T S Bijjannavar Class I Contractor of Chippalakatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
164	Improvement of Road from Venkatapura to Kulgod Village under SRLIS (28809)	10-05-2020	02-04-2021	V B Patil ClassI Contractor of Hosayargudri	V B Patil ClassI Contractor of Hosayargudri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
165	Improvement of Road from Venkatapura to Yaraguri Village under SRLIS (28808)	10-06-2020	02-05-2021	V K patil ClassI contractor of Hulkund	V K patil ClassI contractor of Hulkund	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
166	Improvement of Road from Koujalagi to venkatapur Under SRLIS (28806)	29/09/2020	28/01/2021	S V Pujeri Class I Contractor of Benchinmaradi	S V Pujeri Class I Contractor of Benchinmaradi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
167	Improvement of Road from Hulkund to Mannikeri Under SRLIS (28780)	10-05-2020	02-04-2021	S H Goudar Class I contractor of Mannikeri	S H Goudar Class I contractor of Mannikeri	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

168	Improvement of Road from Koujalagi to Bagojikoppa Under SRLIS (28781)	06-01-2021	05-05-2021	Sri P S Talwar Class-I Contractor of Bijaguppi Tq:Ramdurg	Sri P S Talwar Class-I Contractor of Bijaguppi Tq:Ramdurg	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
169	Improvement of Road from Dasnal to Mannikeri Under SRLIS (28894)	30/09/2020	29/01/2021	Sri B M Koujalagi Class I Contractor of Kodliwad	Sri B M Koujalagi Class I Contractor of Kodliwad	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
170	Improvement of Road from Gudagoppa Cross to Hosur Under SRLIS (28798)	01-02-2021	05-01-2021	M R Tuppad Class I contractor of Katkol	M R Tuppad Class I contractor of Katkol	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
171	Construction of Road to chikoppalkatti village to Dy-14 of Bagojikoppa Under SRLIS (28815)	18/09/2020	17/01/2021	Sri N S Chinchali catgory-III contractor of Hulkund	Sri N S Chinchali catgory-III contractor of Hulkund	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
172	Construction of Road From Hirekoppa Village to Chippalkatti Nala (Km 0.00 to 2.5) under SRLIS	04-01-2021	01-04-2021	Sri V N Shetty Class-I Contractor of Belagavi	Sri V N Shetty Class-I Contractor of Belagavi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
173	Improvement of Road from Hulkund to Hosalli Under SRLIS (28800)	10-09-2020	03-08-2021	M Y Gangaraddi Class I Contractor of Gokak	M Y Gangaraddi Class I Contractor of Gokak	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
174	Improvement of Road from Hulkund Village to Kunnal Under SRLIS (28831)	10-09-2020	03-08-2021	B Y Patrot Class I contractor of Nallanatti	B Y Patrot Class I contractor of Nallanatti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
175	Improvement of Road from Murkatnal village to Itnal Under SRLIS	06-01-2021	05-05-2021	D S Chougala Class I contractor of Sundholi	D S Chougala Class I contractor of Sundholi	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ
176	Improvement to road from Km No-4 of Kalliguddi Main canal to Hulkund Village under SRLIS (28840)	18/09/2020	17/12/2020	Sri V B Karekal class-I contractor of Hoskoti	Sri V B Karekal class-I contractor of Hoskoti	ಕೋವಿಡ್-19 ವೈರಸ್‌ನಿಂದಾಗಿ ಲಾಕ್ ಡೌನ್ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪ್ರಗತಿ ನಿಧಾನಗತಿಯಲ್ಲಿಸಾಗಿದೆ

177	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಯಡೂರ ಗ್ರಾಮದ ಚಂದೂರ ಕೋಡಿ ರಸ್ತೆ (ಲಕ್ಷ್ಮೀ ನಗರ) ವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಿಸುವುದು 4 ಕಿ.ಮೀ.	24/7/19	23/12/19	Melavanki		A/p: Chikodi, Tal: Chikodi, Dist: Belagavi	work under progress (15% of work completed).RA 1st submitted. DBR No 644 for 26/3/2020. Notice Issued to contractor for early completion of work.
178	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಶಿರಗಾಂವ ಗ್ರಾಮದ ರಿ.ಸ.ನಂ. 122 ರಲ್ಲಿ ದಕ್ಷಿಣ ಬದಿಯ ರಸ್ತೆ ನಿರ್ಮಿಸುವುದು 2 ಕಿ.ಮೀ	24/7/19	23/11/19	B S Hundri		A/p: Gutaguddi Tal: Hukkeri Dist: Belagavi	Work under progress .
179	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಜತ್ರಾಟ- ಅಕ್ಕೋಳ ರಸ್ತೆಯಿಂದ ಮಹೇಶ ಭೀಮಶೆ ವಸದಾತುವರೆಗೆ (ಕಮತ ಪಾಡಂದ) ರಸ್ತೆ ಸುಧಾರಣೆ	12-06-2019	11-11-2019	Tippanna Halagatti		At post: Petlur, Tal: Mudhol, Dist: Bagalkot	Work under progress (Ashpalt work completed). RA 1st paid. DBR No-669 for 31/3/2020
180	Improvement of road from belavi Village to hukkeri; Hulloli Village to Rakshi- Hullolihatti, & Hullolihatti Kannada School to Hulloli Belavi, Construction of road from Hullolihatti Village to Belavi Cross (Via Desai Farm), & Cut & Cover to kochari Flow Distributary at Kannad School Premises in Sultanpur of Hukkeri Taluka (Package work)	05-05-2020	04-02-2020	M.Y.Bisirotti	-	A/p: Hukkeri, Dist: Belagavi	Work Under Progress. (Subgrade work under progress).
181	Construction of road from Chikodi Branch canal to Shiragaon village (Karabat road) in Hukkeri taluka Belagavi District.	28-02-2020	27-05-2020	M.Y.Bisirotti	-	A/p: Hukkeri, Dist: Belagavi	Work Under Progress.(Subgrade work under progress).
182	Improvement Of Road From Hulloli Village to Sarapur Village, Bagewadi Kadahatti Road (Via Chougala Farm) to Kadahatti Ghataprabha Main Road, Shirahatti KD Village To Hathatti Hanuman Temple, Raxi road to Gajbarwadi (hukkeri Ghataprabha) Connecting road, Hulloli CBC Canal to Gudas, Shirdhan Village to River, Bellad Bagewadi Hukkeri Road to Halhatti Hanuman Temple, Bellad Bagewadi Kabbur Road to Hiremath Farm, & Zangatihal Village to Jackwell in Hukkeri Taluka	05-05-2020	04-02-2020	K Duraisamy		A/p: Hidkal Dam Tal: Hukkeri, Dist: Belagavi	Work Under Progress. RA1st Submitted. DBR No 141 dtd 24-3-2021
183	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ರಾಮಪೂರ ಗ್ರಾಮದ ವ್ಯಾಪ್ತಿಯ ರಸ್ತೆ ಸುಧಾರಣೆ.	05-05-2020	04-10-2020	B.S.Talawar		A/P: Torahalli, Tal: Chikodi Dist:Belagavi	Work under progress. 50 % pever block work completed. RA1st submitted for 32.65 lakhs.
184	Improvement of Service road CBC from 57 to 69	05-05-2020	04-10-2020	B.S.Talawar		A/P: Torahalli, Tal: Chikodi Dist:Belagavi	Work Physically completed,DBR NO 137 dtd 13-9-2021
185	Ipmrovements of Pogatyanatti Bellad Bagewadi road & Jaganur to Dandapur road (Rabakavi Thota) in Raibag Constituency in chikod Taluka (Package work).	19-02-2021	18-07-2021	Shantagouda		A/p: Sorapur, Tal: Yadgir, Dist: Yadagir	work under progress, RA 1st submitted.DBR No 131 dtd 26-8-2021

186	Improvement from road from Kabbur town sherikodi school to Bagewadi Kenchanatti road, Kabbur kenchanatti road to Ningankodi chougala tota & Kabbur Irrigation office to chimmat tota and tank in Raibag constituency of Chikodi Taluka (Package work)	15-01-2021	14-07-2021	Shantagouda	A/p: Sorapur Tal: Yedgir, Dist: Yadagir	work under progress, RA 2nd Submitted. DBR No 132 dtd 26-8-2021
187	Improvements of road from Ullagadiwadi village via Examba OHT to join Examba-Kalloi road at Chikodi taluka of Belagavi District	29-04-2021	28-08-2021	M L Mohite	A/P :Chikodi, Tal: Chikodi Dist: Belagavi	Work Under progress. RA 1st Submitted DBR No 45 dtd 7-7-2021
188	Improvement of road from Lattimaradi tota Nidagunde tota of Vadagol village in Chikodi Taluka	31-01-2020	30-06-2020	M.S Gudage	A/P :Chikodi, Tal: Chikodi Dist. Belagavi	Work under progress (Retaining wall work under progress) RA 1st & part bill submitted for Rs. 3.01 lakhs. DBR No 646 for 26/3/2020 Ashpalt remaining By Nov-2020 End. Notice issued to contractor for early completion of work.
189	Improvement of the road from Shivapurwadi cross to Panandf of Benadi village in Nippani taluka	11-08-2020	10-02-2021	V A Dharav	A/P :Galataga Tal: Chikodi Dist: Belagavi	Work Under Progress. RA 1st Submitted. DBR No 89 dtd 29-7-2021
190	ಹುಕ್ಕೇರಿ ತಾಲೂಕಿನ ಹುಕ್ಕೇರಿ ಘಟಪ್ರಭಾ ರಸ್ತೆಯಿಂದ (ಝುಂಗಟಿಹಾಳ ಗ್ರಾಮ) ಸಿಬಿಸಿ ಕೆಲಾನವರೆಗೆ ರಸ್ತೆ ನಿರ್ಮಾಣ	07-10-2019	01-09-2020	K Duraisamy	A/p: Hidkal Dam Tal: Hukkeri, Dist: Belagavi	Work Nearing Completion.
191	Supply errection, testing & commissioning of pumping machinery, including raising sump pump house of Kabbur LIS	23-06-2007	22-10-2007	M/s Coromandel Prestcret Pvt. Ltd., Hydrabad	Hydrabad	work completed CC resubmitted approved Fb to be resubmitted (under court case)
192	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಜಾಗನೂರ ಗ್ರಾಮದ ವ್ಯಾಪ್ತಿಯ ಹಳ್ಳಕ್ಕೆ ಬ್ರಿಡ್ಜ ಕಂ ಬ್ಯಾರೇಜ ನಿರ್ಮಿಸುವುದು	14-09-2020	13-02-2021	R.R.Pidai	A/p:Gokak Dist: Belagavi	Work Physically Completed, FB & CC submited DBR No 153 dtd 18-9-2021
193	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಅರಬ್ಯಾನವಾಡಿ ಗ್ರಾಮದಲ್ಲಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	08-02-2020	07-07-2020	B.R.Takkalaki	A/p: Athani, Dist: Belagavi	Work Under Progress.(Pipe laying to be started.)
194	Providing Lift Irrigation facilities to Shri Virupakshi Balappa Itti, Danappa Kotabagi and Other people's of Nagarmunolli village in Chikodi Taluka.	28-02-2020	27-01-2021	R.S.Patil	A/p: Shiraguppi Tal: Athani, Dist: Belagavi	Work Under Progress.30% work completed. (Excavation of pipe laying started).RA 2nd submitted.
195	Providing Lift Irrigation facilities to Shri Basu Basavvagol and Other people's of Karoshi village in Chikodi Taluka.	29-02-2020	28-01-2021	B.B.Patil	A/p:Hukkeri Dist: Belagavi	Work Under Progress. 40% work completed(Excavation of pipe laying started). RA 2nd submitted.
196	Providing Lift Irrigation facilities to Mahantesh Bate and Other people's of Karoshi village in Chikodi Taluka.	29-02-2020	28-01-2021	B.B.Patil	A/p:Hukkeri Dist: Belagavi	Work Under Progress. 40% work completed(Excavation of pipe laying started). RA 2nd submitted.
197	Providing Lift Irrigation facilities to Shiragaonwadi, Chinchani & Bhoj village in Chikodi Taluka.	18-02-2020	17-01-2021	R.D Kittur	A/p:Gokak Dist: Belagavi	Work Under Progress. 30% work completed(Excavation of pipe laying started).

198	Providing Lift Irrigation facilities to Hirekodi, Ingali Scheme -1, Ingali Scheme -2, Manjari Yadur, Kurali, Pangeri A village's in Chikodi Taluka.	28-02-2020	27-01-2021	R.S.Patil	A/p: Shiraguppi Tal: Athani, Dist: Belagavi	Work Under Progress. 80% work completed(Excavation of pipe laying started).RA 3rd submitted.
199	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ನೇಜ ಗ್ರಾಮದ ಶ್ರೀ ಕಾಡಸಿದ್ದೇಶ್ವರ ಏತ ನೀರಾವರಿ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	12-03-2020	11-08-2020	H.B.Hulemani	Hunasagi, Tal: Shorapur, Dist: Yadagiri	Work Under Progress.(Electrical work under progress). RA 1st paid. DBR No 28 for 30/4/2020
200	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಖಡಕಲಾಟ ಗ್ರಾಮದ ಮಹಾಲಕ್ಷ್ಮೀ ಏತ ನೀರಾವರಿ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	29-04-2020	28-10-2020	S.S.Desai	At/post: Mukihal, Tal: Muddebihal Dist: Vijayapur	Work Under Progress. (Sumo work under Progress).RA 2nd Submitted.
201	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಶಮನೇವಾಡಿ ಗ್ರಾಮದ ಶ್ರೀ ಪಾರ್ಶ್ವನಾಥ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	20-02-2020	19-07-2020	R.S.Patil	A/p: Shiraguppi Tal: Athani, Dist: Belagavi	Work completed,FB Paid.
202	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಪಟ್ಟಣಕುಡಿ ಗ್ರಾಮದ ಬೃಹ್ಮನಾಥ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	15-04-2020	14-01-2020	Dilipkumar Suklecha	A/p: Shindnoor, dist: Rayachur	Work Under Progress.(Pipe laying under Progress). RA 1st paid. DBR No 32 for 07/5/2020
203	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಕುರಾಳಿ ಗ್ರಾಮದ ಶ್ರೀ ಬಸವೇಶ್ವರ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸುವುದು.	29-04-2020	28-10-2020	Y L Balagundi	A/P: Shindagi Dist: Vijayapur	work under progress. (9km Raising main completed, Sump work completed).RA 2nd & Part Submitted for RS. 44.08 lakhs
204	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಯಡುರ ಗ್ರಾಮದ ಶ್ರೀ ವೀರಭದ್ರ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	06-05-2020	05-10-2020	S.B.Toragalli	Raibag Dist; Belagavi	Work Completed, FB & CC Submitted.
205	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಇಂಗಳಿ ಗ್ರಾಮದ ಶ್ರೀ ಸ್ವಾಮಿ ವಿವೇಕಾನಂದ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	04-05-2020	03-10-2020	H.B.Hulemani	Hunasagi, Tal: Shorapur, Dist: Yadagiri	work under progress.(Electrical work under progress). RA 1st submitted. DBR No 56 for 03/6/2020
206	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಕೇರೂರ ಗ್ರಾಮದ ಶ್ರೀ ಬಾಣಂತಿಕೋಡಿ ಏತ ನೀರಾವರಿ ಮೂಲಕ ರೈತರ ಜಮೀನುಗಳಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯಕಲ್ಪಿಸುವುದು.	15-04-2020	14-01-2020	Madhav Bairagi	A/p: Shindnoor, dist: Rayachur	work under progress. (Pipe laying work under progress). RA 2nd submitted.
207	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report, package estimate & DTP lift components and Canal network under Mahalaxmi LIS in Chikodi taluka, Belagavi district	23/2/19	22/3/19	EI Technologies Bangalore	Bangalore	Work under progress. RA 2nd Submitted.Time extension from 24-3-19 to 23-3-2020 without penalty approved. & Time Extension from 24-3-20 to 03-03-2021 without penalty submitted.
208	Consultancy services for investigation,survey,preparation of Techno-Economical Alignment praposals,designs,drawings,estimates and draft bid for Construction of Bridge cum Barrage across Krishna river near Kallol Village in Chikodi Taluka.	19-6-2019	18-7-2019	EI Technologies Bangalore	Bangalore	DPR Pending at Govt. level

209	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report (DPR), package estimate & DTP FPR Project to **Karagaon Lift Irrigation scheme by lifting water from Krishna river near Kallol village Chikodi taluka, Belagavi district**	17-09-2020	14-12-2020	**Veeranna B N(BVM Consultance)**	Davanageri	Work Under Progress. Time Extension without penalty upto 30-01-2021 to be submitted.DPR Submitted.
210	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report (DPR), package estimate & DTP FPR Project to filling up of series of barrages acorss the **Hirehall nala near Nagarmunolli and Belkud villages by lifting water from Hiranyakeshi river near Gudas village Chikodi taluka, Belagavi district**	17-09-2020	16-10-2020	**Veeranna B N(BVM Consultance)**	Davanageri	Work Under Progress. Time Extension without penalty upto 15-01-2021 to be submitted. DPR Submitted.
211	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report (DPR), package estimate & DTP lift components and **Canal network under "HANUMAN LIS" in Chikodi taluka, Belagavi district.**	17-09-2020	14-12-2020	**Vijaya Reddy (Root Design Engineers & Techno crafts pvt ltd)**	Mysore	Work Under Progress. Time Extension without penalty upto 28-02-2021 to be submitted.DPR Submitted.
212	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report (DPR), package estimate & DTP lift components and **Canal network under Bendawad LIS in Chikodi taluka, Belagavi district.**	17-09-2020	14-12-2020	**Veeranna B N(BVM Consultance)**	Davanageri	Work Under Progress. Time Extension without penalty upto 28-02-2021 to be submitted. DPR Submitted.
213	Consultancy services for survey, investigation, preparation of design, drawings, estimates, Detailed Project Report(DPR) package estimate & DTP lift components and **Canal network under Ramalingeshwar LIS** in Nipani taluka, Belagavi district	19-10-2020	18-12-2020	Santosh Josep(El Technologies pvt.ltd)	Bangalore	Work Under Progress . Time Extension without penalty upto 17-02-2021 submitted.DPR Submitted.
214	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಯಾದ್ಯಾನವಾಡಿ ಗ್ರಾಮದ ಶ್ರೀ ಬಸವೇಶ್ವರ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	27-12-2018	26/5/2019	R.D Kittur	A/p: Gokak dist: Belagavi	Work Physically Completed. Awaited for RR no. RA 3rd paid. DBR No 632 for 26/3/2020
215	ಚಿಕ್ಕೋಡಿ ತಾಲೂಕಿನ ಖಡಕಲಾಟ ಗ್ರಾಮದ ಶ್ರೀ ಝಾಂಗೀರ ಮುಜಾರ ಹಾಗೂ ಇತರರಿಗೆ ಮತ್ತು ಶಿರಗಾಂವ ಗ್ರಾಮದ ಶ್ರೀ ಭೀಮಾ ಉದಗಟ್ಟಿ ಹಾಗೂ ಇತರರಿಗೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ	27-12-2018	26/5/2019	R.D Kittur	A/p: Gokak dist: Belagavi	Work under progress (Hescom Work in Progess). RA 3rd Paid. DBR No 631 for 26/3/2020
216	Providing Lift Irrigation Scheme to fields of Lakhanapur Village in Chikodi taluka (Scheme-I)	27-02-2020	26-07-2020	R.A.Tarade	A/p: Raibag dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 25 for 30/4/2020.

(4)

217	Providing Lift Irrigation Scheme to fields of Lakhanapur Village in Chikodi taluka (Scheme-II)	27-02-2020	26-07-2020	R.A.Tarade	A/p: Raibag dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st Paid. DBR No 26 for 30/4/2020
218	Providing Malkarsidha Lift Irrigation scheme from Dudhaganga river to Dhonewadi village in Chikkodi taluka of Belagavi district.	06-02-2020	05-07-2020	P.S. Rayamane	A/p: Nipani dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 15 for 30/4/2020
219	Providing Basavjyoti Lift Irrigation scheme from Dudhaganga river to Borgaonwadi village in Chikkodi taluka of Belagavi district.	06-02-2020	05-07-2020	R.S.Kothiwale	A/p: Nipani dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 18 for 30/4/2020
220	Providing Lift Irrigation scheme to fileds of Bhatnagnur village in Chikkodi taluka of Belagavi district.	06-02-2020	05-07-2020	R.S.Kothiwale	A/p: Nipani dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 24 for 30/4/2020
221	Providing Lift Irrigation Scheme to fields of Budhihal Village in Chikodi taluka of Belagavi district.	05-02-2020	04-07-2020	R.G.Savoji	A/p: Chikodi, dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 27 for 30/4/2020
222	Providing Bireshwar Lift Irrigation scheme from Dudhaganga river to Karadga village in Chikkodi taluka of Belagavi district.	14-02-2020	13-07-2020	P.P.Melavanki	A/p: Chikodi, dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid.
223	Provining Lift Irrigation Scheme from Vedaganga river near Shirpewadi village inchikodi taluka of Belagavi district	02-06-2020	07-05-2020	I.B.Malakapure	A/p: Shiragaonwadi, dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid. DBR No 18 for 30/4/2020
224	Provining Lift Irrigation Scheme from Vedaganga river near Nagnoor village inchikodi taluka of Belagavi district	06-02-2020	05-07-2020	P.S. Rayamane	A/p: Nipani dist: Belagavi	work under progress.(Laying of pipe under progress) RA 1st paid.DBR No 16 for 30/4/2020
225	Provining Lift Irrigation Scheme to Soundalaga village farmer's field of Nippani Constituency.	31-01-2020	30-06-2020	M.S.Gudage	A/p:Chikodi dist: Belagavi	work under progress.(Raising main completed, KEB work under progress).RA 2nd & Part Submitted for RS.55.11lakhs. DBR No 423 dtd 26-3-2021
226	Provining Lift Irrigation Scheme to Appachiwadi village farmer's field of Nippani Constituency.	04-02-2020	03-07-2020	R.S.Kothiwale	A/p: Nipani dist: Belagavi	work under progress.(Pipe laying yet to be started). RA 1st Paid. DBR No-20 for 30/4/2020
227	Provining Lift Irrigation Scheme to Kodni village farmer's field of Nippani Constituency.	04-02-2020	03-07-2020	P.S. Rayamane	A/p: Nipani dist: Belagavi	work under progress.(Pipe laying yet to be started). RA 1st submitted. DBR No-17 for 30/4/2020
228	Provining Lift Irrigation Scheme to Kurli village farmer's field of Nippani Constituency.	04-02-2020	03-07-2020	R.G.Savoji	A/p:Chikodi dist: Belagavi	work under progress.(Pipe laying yet to be started).RA 1st submitted. DBR No 22 for 30/4/2020
229	Provining Lift Irrigation Scheme from Vedaganga river near Sulgaon village inchikodi taluka of Belagavi district.	12-02-2020	11-07-2020	R.S.Hakare	A/p:Yadur, Tal: Chikodi dist: Belagavi	work nearing completion, FB to be submitted. Awaitted For RR No.
230	Consultancy services for the preparation of DPR for construction of three series barrage across Vedhaganga river (Near Kunnur Sangam, Humaragi and Yamagarni) in Nippani Taluka, Belgavi District.	14-09-2020	13-10-2020	N.S.Shobha (Design group consultance private ltd)	Bangalore	Work Under Progress. DPR Submitted. Time Extension without penalty upto 30-06-2021 approved. RA 1st Paid.

231	Consultancy services for survey, investigation, preparation of design, drawings, estimates, preparation of detailed project report, preparation of techno-economical alignment proposals, designs of pump house, rising main, delivery chambers and distribution networks, package estimate, DTP & Land Acquisition proposals for the work of filling up of **Jawahar, Shingappal (Shiraguppi), Yarnal tank-01, Yarnal tank-02 & Pangeri-B tanks by lifting water from vedganga river near yamagarni village** in Nippani taluk, Belagavi dist	14-09-2020	13-10-2020	N.S.Shobha (Design group consultance private ltd)	Bangalore	Work Under Progress. DPR Submitted. Time Extension without penalty upto 30-06-2021 approved. RA 1st Paid.
232	Consultancy services for survey, investigation, preparation of design, drawings, estimates, preparation of detailed project report, preparation of techno-economical alignment proposals, designs of pump house, rising main, delivery chambers and distribution networks, package estimate, DTP & Land Acquisition proposals for the work of filling up of **saundalga, appachiwadi tank-01, appachiwadi tank-02, appachiwadi tank-03, bhatnanagnur & hadnal tanks by lifting water from vedganga river near yamagarni village in Nipani taluka of Belagavi district.**	14-09-2020	13-10-2020	N.S.Shobha (Design group consultance private ltd)	Bangalore	Work Under Progress. DPR Submitted. Time Extension without penalty upto 30-06-2021 approved. RA 1st Paid.
233	Consultancy services for the preparation of DPR for **construction of three series barrage across Dudaganga river (Near Borgaon, Shiradwad and Karadaga)** in Nippani Taluka, Belgavi District.	12-10-2020	11-11-2020	N.S.Shobha (Design group consultance private ltd)	Bangalore	Work Under Progress. DPR Submitted. Time Extension without penalty upto 30-06-2021 approved. RA 1st Submitted.
234	Consultancy services for survey, investigation, preparation of design, drawings, estimates, preparation of detailed project report, preparation of techno-economical alignment proposals, designs of pump house, rising main, delivery chambers and distribution networks, package estimate, DTP & Land Acquisition proposals for the work of filling up of **Kasanal Tank by lifting water from dudhganga river near shiradwad village** in Nipani taluk, belagavi district.	14-09-2020	13-10-2020	N.S.Shobha (Design group consultance private ltd)	Bangalore	Work Under Progress. DPR Submitted. Time Extension without penalty upto 30-06-2021 approved. RA 1st Paid.
235	Detailed survey, investigation, preparation of designs, drawings, estimates, package estimates and DTP of canal Network for Dattawad Branch Canal	16-09-2020	15-11-2020	Vijaya Reddy [Root Design Engineers & Techno crats pvt ltd)	Mysore	Work Under Progress. Time Extension without penalty upto 15-01-2021 submitted.

236	Improvements to Road from Chikkalgudd village to Maharashtra border (Kadalagi Road).	13-03-2020	12-06-2020	Shri. I.M.Mulla	At/Post: Nool, Ta: Gadhinglaz, Dist: Kolhapur	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
237	Improvements to road from Pachchapur-Hattaragi road to Bus stand at Hidkal Dam in Hukkeri Taluka (Bus stand Road) & Improvements to approach road to Government Hospital at Hidkal Dam	05-02-2020	04-08-2020	Shri. K.Duraiswami	At/Post: Hidka Dam Tq: Hukkeri Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
238	Improvements to road from Hebbal NH 4 to Khot field	13-03-2020	12-07-2020	Sri P R Nandagavi	At/Post: Gotur Tq: Hukkeri Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
239	Improvements to Road from Daroji house to Kuralkkanavar border connecting to Ghodageri-Noginahal main road I Hukkeri Taluka.	15-03-2021	14.09.2021	Sri K.Karunakarshetty	At/Post: Hidka Dam Tq: Hukkeri Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
240	Improvements to road at Kurni village from Bharamappa Gudasi House to Basavanni Chougala House	20-04-2021	19.07.2021	Sri. B.S.Hundri	At/Post: Gutaguudi Tq: Khanapur Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
241	Construction of Cement Concrete road in Laxmi Galli, Bhairavanath Nagar, Neharu nagar and Bharat Nagar Machhe of Belagavi Taluka	25-02-2020	24-08-2020	Sri. R.Nagaraj	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
242	Construction of Cement Concrete road in Tippu Nagar,Swami Nagar, Omkar Nagar And Sambaji Nagar of macche Belagavi Taluka	25-02-2020	24-08-2020	Sri. R.Nagaraj	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
243	Construction of Cement Concrete Roads & CC Drain & Development of Necessary Infrastructure in Peeranawadi Village Belagavi Taluka of Belagavi	25-02-2021	24-08-2021	Sri Chetan Dongare	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
244	Construction of Cement Concrete Roads,Road Side Paver,Cement Concrete & Development of Necessary Infrastructure in yellur Village Belagavi Taluka of Belagavi dist.	25-02-2021	24-08-2021	Sri. M.B.Basidoni	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
245	Belagavi South Assembly Constituency under anagol area bhagy Nagar 6th Cross paver road ,drain & Developments of necessary infrastructure (Bhagy nagar 6th cross paver road) in anagol area in belagavi taluka	25-02-2021	24-08-2021	Sri. R.Nagaraj	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.

246	Improvements roads and drains at Peernwadi-Hunashaynatti village at Belagavi South Constituency Belagavi	16.03.2021	15.09.2021	Sri. Anchi Prakash	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
247	Construction of Cement Concrete Roads & CC Drain & Development of Necessary Infrastructure in MachhceVillage Belagavi Taluka of Belagavi District	16.03.2021	15.09.2021	Sri. Anchi Prakash	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
248	Construction of Cement Concrete road and CC Drain and Development of Necessary Infrastructure near Panaji High-Way Road Gram Panchayat Macche in Macche village, Haval Nagar, Vijay Galli, In Machhe GP, under Belagavi South Assembly Constituency Belagavi Taluka Belagavi Dist. (Indent No.30901)	16.03.2021	15.09.2021	Sri R.Nagaraj	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
249	Improvements roads, drain, electrification and other basic amenities at Bhagya Nagar and other places of Anagol Belagavi South Constituency (Indent No. 30900)	16.03.2021	15.09.2021	Sri R.Nagaraj	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
250	Repairs and improvements to electrical and mechanical work of Rustumpur LIS 1st and 2nd stage and Replacement of existing PSC pipes to MS Pipes for gravity main of Rustumpur LIS 2nd stage	27-02-2020	26-01-2021	Sri.Jagadish. Patil	Hanumana Nagar, At/Post: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
251	Supplying, erection and commissioning of the 2000 KVA 33 KV/33 KV power Transformaer with Renewation of Daddi Naganur LIS 1st and 2nd stage (TC YARD) and Supplying, erection and commissioning of the 2000 KVA 33 KV/33 KV power Transformer with Renewation of Daddi Naganur LIS 1st and 2nd stage (Jack well and pump house Indent No. 28316)	27-02-2020	26-01-2021	Sri.Jagadish. Patil	Hanumana Nagar, At/Post: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
252	Construction of earth work and lining of main canal from @ Ch. 6+000 to 7+810 including CD works of Daddi-Naganur Lift Irrigation Scheme for 2nd lift (Balance work)	30-10-2017	29-04-2018	Sri M. B. Sayannavar	At/Post: Gokak Tq: Gokak Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
253	Construction of Protection Wall and Improvements of Nala bund to the fields of Nandyalkar Sy No 289/B & 288. Gurav Sy No 286 & Patil Sy No 287 of Desur Village of Belagavi taluka.	02-03-2021	01-08-2021	Sri Malagouda. Patil	At/Post: Karagaon Tq: Chikkodi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.

254	Improvements to lining and raising the embankment Rustumpur LIS 1st stage	25.02.2021	24.08.2021	Shri. Imran Shivapure	At/Post: Gokak Tq: Gokak Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್–19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
255	Consultancy services for Survey, Reconnaissance survey, Topographical Survey of Ghataprabha Right Bank Canal Ch. 0 Km to Ch.15 Km detailed Engineering including Preparation of Designs, Drawings and Estimates for Structures, preparation of Package estimates and DTP for Modernization of Canal systems under Ghataprabha Project (Indent No. 29076) CALL-2	28.02.2021	31.08.2021	Shri. Vijay Reddy	Bengaluru	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್–19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
256	Consultancy Services for "Reconnaissance Survey, Topographical Survey of Distributary Network coming under Ghataprabha Right Bank Canal Detailed Engineering including Preparation of Designs, Drawings and Estimates for Structures Package estimates and DTP for Modernization of Canal systems under Ghataprabha Project" (Indent No. 29075)	01-01-2021	12-10-2021	Sri Veeranna B.N.	Davangere	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್–19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
257	Consultancy Services for "Reconnaissance Survey, Topographical Survey of Distributary Network coming under Chikkodi Branch Canal, Kotabagi LIS, Rustumpur LIS, Kochari LIS, Kurni LIS, Detailed Engineering including Preparation of Designs, Drawings and Estimates for Structures Package estimates and DTP for Modernization of Canal systems under Ghataprabha Project" (Indent No. 29074)	01-01-2021	12-10-2021	Sri Veeranna B.N.	Davangere	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್–19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
258	Improvements and renovation to existing rear portion office building at Chief Engineer, Irrigation North Belagavi	24-03-2020	30-03-2020	Sri I. M. Mudalagi	At/Post: Belagavi Ta: Belagavi Dist: Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್–19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
259	ಮಾರ್ಕಂಡೇಯ					
260	Construction of Dam & Allied works, Overflow & Non over flow section of Dam (Sub Estimate No. 1)	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
261	Curtain grouting and drilling for Markandeya dam (including U/s treatment and body grout)	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.

262	Construction of parapet of dam Markandeya project	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
263	EIRL- II of O.F and Non O.F section of dam	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
264	Construction of Dyke No.1 & 2 (Sub Estimate No. 3)	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
265	Construction of Head Regulator (Sub Estimate No. 2 & 4)	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
266	Construction of approach channel to Head Regulator (Sub Estimate No. 5)	08.05.1998	07.05.2000	K.S.C.C.	Bengaluru	The work is completed, final bill submitted.
267	Drilling of curtain grout holes and curtain grouting for foundation of Markandeya Dam	18-01-18	17-07-18	M/s: ITD Cementation India Limited Mumbai	Mumbai	Present work is stopped due to the seepage in drainage Gallery is increased.
268	Drilling & Grouting to the body of the dam in selected blocks of Markandeya Dam. (Indent No. 19790)	18-01-2018	17-07-2018	M/s: ITD Cementation India Limited Mumbai	Mumbai	EFI/EIRL Proposal of Rs. 35.00 Lakhs (Which is 14.90% above the tendered amount) is Submitted to M D KNNL for kind Approval.
269	Upstream surface treatment of Markandeya Dam in selected blocks (indent no. 19801)	19-01-2018	18-07-2018	M/s: ITD Cementation India Limited Mumbai	Mumbai	The work is completed, final bill will be submitted.
270	Conducting under water scanning and plugging of suction holes on upstream face of Markandeya Dam.(Indent No.24962)	26-03-2018	25-09-2018	M/s: ITD Cementation India Limited Mumbai	Mumbai	The work is completed, CC approved & final bill will be paid.
271	Upstream surface treatment to leftover selected blocks of Markandeya Dam	23-07-2018	22-01-2019	Sri. B.S.Loni	Gadhinglaz	CC to be approved
272	Construction of Bridge between Basapur & Dandin keri of Hukkeri taluka	22-04-2021	21-10-2021	Sri Ashok Savasuddi	Gokak	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
273	Conducting Aerial Drone service and Fixing Demarcation stones along the periphery of the Markandeya Dam reservoir.,,	22-01-2020	21-08-2020	SHRI. SATHEESH KUMAR K R (ENZEN GLOBAL SOLUTIONS PRIVATE LIMITED	Bengaluru	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
274	Construction of Samudaya Bhavan in Santibastwad RC centre near Basaveshwar temple and Construction of Compound wall to grave yard garden of Santibastwad RC centre and Construction of Anganwadi in Santibastwad RC centre (Indent No. 26410)	08-03-2019	07-09-2019	Sri, S.P. Shiraguppi	Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.

275	Construction of Samudaya Bhavan and compound wall in Block No A and B of Waghwade RC centre near Lagmavva temple. (Indent No. 26411)	08-03-2019	07-09-2019	Sri, S.P. Shiraguppi	Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
276	Construction of Samudaya Bhavan and compound wall in Block No B near Basaveshwar temple and D of Waghwade RC centre and construction of compound wall for Garden and Siddeshwar temple in Block No B of Waghwade RC centre. (Indent No. 26412)	08-03-2019	07-09-2019	Sri, S.P. Shiraguppi	Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
277	Construction of Samudaya Bhavan and compound wall in Block No A of Waghwade RC centre near Yallamma temple and Construction of Rangamandir in block No A,B,C and D of Waghwade RC centre and Construction of Samudaya Bhavan and compound wall in Block No C of Waghwade RC centre near Laxmi temple (Indent No. 26413)	08-03-2019	07-09-2019	Sri, S.P. Shiraguppi	Belagavi	ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಗೊಂಡಾಗ ಕೋವಿಡ್-19 ವೈರಸ್ ರೋಗಾಣುವಿನ ಹಬ್ಬುವಿಕೆಯಿಂದಾಗಿ ಕಾಮಗಾರಿಗಳು ಕುಂಠಿತಗೊಂಡಿರುತ್ತವೆ.
278	Providing repairs to damaged Automation river sluice gates of Dhupadal weir	30-06-2020	29-08-2020	Shivanand Pujari	Shivanand Pujari At Gokaka District Belaum	Water flowing over weir
279	Improvement to road from Itnal Kankanwadi road to Uppar Tota	31-03-3021	30-09-2021	Rafik Tarade	Rafik Tarade	Covid lock down and excessive rain
280	Improvements to road from Nidagundi village to Birnala. (Indent No 30679)	11-02-2021	10-10-2021	Rafik Tarade	Rafik Tarade At Raibag , Dist Belgaum	Covid lock down and excessive rain
281	Construction of Bridge in km-4 of Kankanwadi Branch canal in Raybag Taluka	31-03-2021	30-07-2021	Venkappa Waddar	Venkappa Waddar At Katakabhavi Raibag , Dist Belgaum	Covid lock down and excessive rain
282	ನಾಗನೂರ ಗ್ರಾಮದ ಅರಣ್ಯಸಿದ್ದೇಶ್ವರ ತೋಟದ ಎಸ್.ಸಿ ಕಾಲೋನಿಯಲ್ಲಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ	08-03-2021	07-11-2021	P L Gaddenavar At Nagnoor Tak Mudalagi	P L Gaddenavar At Nagnoor Tak Mudalagi	Covid lock down and excessive rain
283	ಗಣೇಶವಾಡಿ ಗ್ರಾಮದ ಎಸ್.ಸಿ ಕಾಲೋನಿಯಲ್ಲಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ	08-03-2021	07-11-2021	Ramesh Gadiwadar At Badigawad Tak Mudalagi	Ramesh Gadiwadar At Badigawad Tak Mudalagi	Covid lock down and excessive rain

284	ಹುಣಶ್ಯಾಳ ಪಿ.ಜಿ ಗ್ರಾಮದ ಎಸ್‌ಸಿ ಕಾಲೋನಿಯಲ್ಲಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ	06-07-2021	05-11-2021	H S Hasarangi At Gokak Belgaum	H S Hasarangi At Gokak Belgaum	Excessive rain
285	Providing Fencing to banahatti Tank (Indent No. 29578)	15.4.21	14.6.21	Rebinal	Bijapur	Covid lock down and excessive rain
286	Consturction of Samudaya Bhavan in Shri Banashankri Devi temple in Rabakavi village of Rabakavi - Banahatti Tq.	27.09.20	26.03.21	N.A.Nandeppanavvar	Madanmatti Tq : Rabkavi - banhatti	Land Problem
287	Construction of Shri Jedar Dasimayya Samudaya Bhavan in Banahatti town of Rabakavi Banahatti					
288	Construction of Shri Nilakantheshwar Samudaya Bhavan in Hosur of Rabakavi Banahatti					
289	Construction of Shri Nilakantheshwar Samudaya Bhavan in Banahatti Town of Rabakavi Banahatti					
290	Construction of Shri Nilakantheshwar Samudaya Bhavan in Navalagi of Rabakavi Banahatti					
291	Asphalting of road from Kalthippi Dy to Yayanmaddi Hanuman temple in Jamkhanid Taluka (Indent No. 29759)	03.02.21	02.06.21	D S Takkannavar	Athani	Covid lock down
292	Construction road from Banahatti town old court to Shantinagar plot (4.00 Km) of Terdal (Indent No. 30796)	12.03.21	11.5.21	P M Jambagi	Kajibilgi, Tq : Jamkhandi	Covid lock down
293	Improvements to road connecting Harugeri Mugalkhod and Shivagond Dharmatti Tota (Indent No. 30720)	04.06.2021	03.12.2021	S B Dalawai	Raibag	Excessive rain
294	Improvements to road connecting Harugeri Terdal to Anand Darur Tota					
295	Improvements to joint road from Harugeri Athani Gokak main road to Harugeri Takkannavar Tota					
296	Improvements to hidkal khanadal main road					
297	Improvements to conecting road of Harugeri Sadalagi farm.					
298	Improvements to road from Kappalaguddi village to Gouravvagol tota	05.06.2021	04.12.2021	R S Tarade	Raibag	Excessive rain
299	Improvements to road from Palbhavi village to Marakudi village.					
300	Imsprovements to Mudhalkhod golasangi totad road					
301	Asphalting to Link road from Athani-Gokak road to Hidakal - Terdal road (2.50 Km) (Indent No. 31035)	03.07.21	02.11.2021	L S Gokak	A/p : Mugalkhod Tq: Raibag	Excessive rain
302	Construction of CD at Ch 1+900 & 2+65 of Kunchanoor Dy of Jamakhandi Tq. (Indent No. 30706)	20.03.21	19.6.21	A V Ugar	Hidkal Tq: Raibag	Covid lockdown and Excessive rain

303	Construction of CD near KM 17+400 of Shri Kareppa Ghorlappa Yallatti tota of Bandigani village Jamakhandi Taluka. (Indent No: 30832)	30.3.21	29.5.21	G S Dashyal	Sarwad Tq: Bableshwar	Covid lockdown and Excessive rain
304	Providing CC Lining to Belagali East Dy in Km No.1 to 5 (Package-I) (INDENT28228)	05.03.2020	04.09.2020	S R Kappalaguddi	Sri. Subhas R Kappalguddi, Class-I Contractor, Plot No.7, Basava Nagar, At Post:Gokak Tq: Gokak Dist: Belagavi	Covid lockdown and Excessive rain
305	Providing CC Lining to Belagali East Dy in Km No.6 to 10 (Package-II) (INDENT28229)	14.02.2020	13.08.2020	A S Kiragi	Sri. Anand Kiragi, Class-I Contractor, Post :Vannur-591 121 Tq: Bailhongal Dist: Belagavi	Covid lockdown and Excessive rain
306	Construction of Road Bridge in Km No79 @ CH 78+600 (Indent No. 22608)	20.03.18	19.07.2018	P.P.Hanchate	Sri.Parashuram P Hunchate KPWD Class-I Contractor, At;Post:Muddapur Tq:Mudhol Dist:Bagalkot	Covid lockdown and Excessive rain
307	Package No.1:(A):Providing CC lining in Km.No 22 of Bilagi Branch canal and(B):Providing CC lining to Bisanal Minor on Bilagi Branch canal (Balance Portion) (INDENT28584)	15.02.2021	14.06.2021	M I Yangi	Sri. Mahadev Irappa Yangi Class-I Contractor, Basaveshwar Nagar At Post:Bilagi-587116 Tq: Bilagi Dist: Bagalkot	Covid lockdown and Excessive rain
308	PACKAGE-3 Providing CC Lining to Kulali Dy Km No 1to 5 (Indent No.29003)	15.02.2021	14.08.2021	S V Hiremath	Sri. Shivanand V Hiremath Category-II Contractor, VijayaNagara Colony, Kudachi Road, At Post:Jamakhandi Tq: Jamakhandi Dist: Bagalkot	Covid lockdown and Excessive rain

150

309	PACKAGE-6 Providing CC Lining to Belagali Middle Dy Km No1to 2 and Mugalkhod East Dy Km No1 to 3 (Indent No.29005)	15.02.2021	14.08.2021	M S Hiregoudar	Sri. Mohan S Hiregoudar, Category-II Contractor, Plot No.34, Sidharth Nilay, Shivayogi Nagar, Opp: Engineering College, Ashram Colony Post : Vijaypur Dist: Vijaypur	Covid lockdown and Excessive rain
310	PACKAGE-7 Providing CC Lining to Mudhol Dy No.2 (Block No.26) in Km No 1 to 3 and OL-10 on Mudhol Dy No.2 in Km No. 2 (Indent No.29553)	15.02.2021	14.08.2021	Shanthayya Muragayya Hiremath (PALLAVI EARTH MOVERS)	Sri. Shanthayya Muragayya Hiremath M/S Pallavi Earth Movers Category-III Contractor, Plot No.39, Shivayogi Nilaya, Venkatesh Colony At Post:Hunnur-587119 Tq: Jamakhandi Dist: Bagalkot	Covid lockdown and Excessive rain
311	Providing CC Lining to OL No.04 on Block No,28 on GLBC Main Canal for 650m (Indent No.29612)	15.02.2021	14.05.2021	S L Lamani	Sri. Santosh L Lamani Class-I Contractor, At Post : Chimmalagi Tq: Basavanbagewadi Dist: Vijaypur	Land dispute. Work stopped
312	Providing CC Lining to South Branch Canal in Km No.17 (Indent No.31055)	07.05.2021	06.11.2021	A S Kiragi	Sri. Anand Kiragi, Class-I Contractor, Post :Vannur-591 121 Tq: Bailhongal Dist: Belagavi	Jungle Clerence Work Under Progress
313	Package No.9 : Providing CC lining to south branch canal in km No.18 and 19 (Indent No.31056)	07.05.2021	06.11.2021	A S Kiragi	Sri. Anand Kiragi, Class-I Contractor, Post :Vannur-591 121 Tq: Bailhongal Dist: Belagavi	Excessive rain
314	Providing CC Lining to South Branch Canal in Km No.20 (Indent No.31057)	30.04.2021	29.10.2021	S H Sagar	Sri.Shivanand H Sagar Class-I Contractor, Gandhi Nagar At;Post:Nallanatti Tq:Gokak Dist:Belagavi	Excessive rain

315	Providing CC Lining to South Branch Canal in Km No.21 (Indent No.31058)	03.05.2021	02.11.2021	T V Pawar	Sri.Timmanna V Pawar Class-I Contractor, Gandhi Nagar At;Post:Nallanatti Tq:Gokak Dist:Belagavi	Covid lockdown and Excessive rain
316	Providing CC Lining to South Branch Canal in Km No.22 (Indent No.31059)	10.05.2021	09.11.2021	V S Wali	Sri. Veerabhadra S Wali Category-II Contractor, At Post:Sundholi Tq: Gokak Dist: Belagavi	Excessive rain
317	Package No.10: Prioviding CC lining to Bidary Distributory in km No.3, 4, 5 and 6 (Indent No.31060)	03.05.2021	02.11.2021	A V Hiremath	Sri.A.V.Hiremath Class-I Contractor, Ward No.17,K.H.B. Colony Mantur Road Mudhol Dist:Bagalkot	Excessive rain
318	Package No.12 : Providing CC lining to Akkimaradi Minor km No.1 and 2 on Belagali East Dy (Indent No.31065)	15.05.2021	14.09.2021	M S Hadli	Shri.Mallikarjun Hadli KPWD Class-I Contractor, 1st Cross, Vinayak Nagar Bagalkot	Excessive rain
319	Package No.13 : Providing CC lining to Nagaral West Minor km No.1 and 3 on Belagali East Dy (Indent No.31127)	07.05.2021	06.09.2021	S Y Tatagar	SY Tatagar RS No.201/A, Plot No15, Rani Chennamma Nagar, 4th Cross ,Opp Churmuri Gas Godown, Gokak	Excessive rain
320	Construction of Road Bridge on GLBC Main Canal in km No.75 (Indent No.31119)	07.05.2021	06.09.2021	P P Hunchate	Sri.Parashuram P Hunchate KPWD Class-I Contractor, At;Post:Muddapur Tq:Mudhol Dist:Bagalkot	Excessive rain

321	Construction of Road Bridge Across GLBC Main Canal in km No.81 (Indent No.31120)	07.05.2021	06.09.2021	S M Metgud	Sri.Shankar M Metagud KPWD Class-I Contractor, At;Post:Mantur Tq:Mudhol Dist:Bagalkot	Excessive rain
322	Construction of Road Bridge Across South Branch Canal in km No.19 (Indent No.31126)	30.04.2021	29.08.2021	S H Sagar	Sri.Shivanand H Sagar Class-I Contractor, Gandhi Nagar At;Post:Nallanatti Tq:Gokak Dist:Belagavi	Covid lockdown and Excessive rain
323	Construction of Road Bridge on South Branch Canal in km No.2 (Indent No.31122)	06.05.2021	05.09.2021	A V Ugar	Sri Adiveppa Venkappa Ugar AT Post: Khandagal Tq: Raybag Dist: Belagavi.	Covid lockdown and Excessive rain
324	Construction of Road Bridge on South Branch Canal in km No.22 (Indent No.31122)	30.04.2021	29.08.2021	T V Pawar	Sri.Timmanna V Pawar Class-I Contractor, Gandhi Nagar At;Post:Nallanatti Tq:Gokak Dist:Belagavi	Covid lockdown and Excessive rain
325	Package No.14 : A) Construction of Road Bridge on South Branch Canal in km No.9 . B) Construction of Road Bridge on South Branch Canal in km No.15 (Indent No.31123)	15.05.2021	14.11.2021	T B Patil	Shri.Tainmanagouda B Patil KNNL Category-III Contractor, H.No.22B/1/1, Shiva Shakti Nilaya, Basaveshwer Colony, Near Bodderaya Temple Shahapur Dist:Yadgir	Excessive rain
326	Package No.15 : A) Construction of syphon structure on GLBC main canal in km No. 95+200. B) Construction of Road Bridge on Mudhol Branch Canal in km No.2 . C) Construction of Road bridge across the GLBC main canal at km No. 98.50 for Budni P M village of Mudhol Taluk Bagalkote district. (Indent No.31129)	07.05.2021	06.11.2021	B B Kongali	Sri. Basavaraj Bhimappa Kongali Class-I Contractor, At Post:Hallur-591312 Tq: Mudalagi Dist: Belagavi	Excessive rain

327	Providing CC lining to Nagaral West Minor km No.2 on Belagali East Dy (Indent No.31068)	03.05.2021	02.08.2021	B H Havallammanavar	Sri.B.H.Havalamannavar Class-I Contractor, Near Children Park Laxmi Extention Gokak Dist:Belagavi	Excessive rain
328	Constructions and widening of sypen head wall on South Branch Canal	02.12.2020	01.03.2021	Ravi Karjol	Sri.Ravi A Karjol KPWD Class-I Contractor Ashram Road Mallikarjun Nagar, Vijayapur	Because of farmers problem
329	Providing CC lining to OL No.1A Block No.28 on Km No.2 from 600m length (Balance portion)	27.09.2021	26.12.2021	Sachin A Timasani	Sachin A Timmasani At post: Mantur Tq: Mudhol	Because of farmers problem
330	Construction of Foot Bridge on GLBC Main Canal in Km No 102	07.10.2020	06.01.2021	Vinayak A Timmasani	Vinayak A Timmasani At post: Mantur Tq: Mudhol	Because of farmers problem
331	Construction of road from Mantur to Baragi Dy No.1(Joodu Hanumanth Devar raste) (Indent No.27307)	07.09.2020	02.04.2020		Sri. Mahadev Irappa Yangi Class-I Contractor, Basaveshwar Nagar At Post:Bilagi-587116 Tq: Bilagi Dist: Bagalkot	Because of farmers problem
332	Package No-6: (A):Improvements to Road from Baragi-Budni K.D main road to Alagundi, (B):Improvements to Road from Mudhol-Manture Main road to Anagawadi-Mudhol Main road (Manda Basappa Temple), (C):Improvements to road from Dasatti Cross to Malapur- Budni P.M Joining road. (INDENT28581)	18.04.2020	17.01.2021	Hanamant Y Sonnad	Sri. Hanamant Y Sonnad, Class-I Contractor, Plot No 61 Sector No.61 , At Post:Navanagar, Bagalkot Tq: Bagalkot Dist: Bagalkot	Covid lockdown and Excessive rain
333	Improvement to road from Bidari to Antapur joining road in Mudhol taluk (3.5 Km) (Indent No.24698)	03.06.2019	13.08.2020	Appanna Roogi	Palace Road, Siddarameshwar Nagar, Near Ranna Circle, Mudhol	Excessive rain

334	Package No-3: (A):Construction of Road from Arakeri to Kalagani road(Thotada School), (B):Construction of Road from Arakeri to Siddapur road, (C):Construction of Road from Chikkalgundi to Gangayyappana Gadduga road (Indent No.28580)	20.01.2021	19.07.2021	ಶ್ರೀ ಮಡಿವಾಳಪ್ಪ ಎಂ. ಮುಂಡಬಾಡಗಿ	ಪ್ರಥಮ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರು ಅನ್ನಪೂರ್ಣಾ ನಿವಾಸ, ವಾಟರ್ ಟ್ಯಾಂಕ್ ಹತ್ತಿರ ವಿದ್ಯಾನಗರ ಸಿಂದಗಿ ಜಿಲ್ಲಾ :ವಿಜಯಪುರ	Covid lockdown and Excessive rain
335	Package No.4: (A)Imaprovement to road from Mareguddi to Naragatti Road,(B)Construction of road from Basava Hanchinal to Basava temple road (Indent No.28578)	20.01.2021	19.07.2021	ಶ್ರೀ ಕೆ.ಎಸ್. ಶಂಕಾಳ	ಪ್ರಥಮ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರು ಪ್ಲಾಟ್ ನಂ- ಎಲ್29 ಬೃಂದಾವನ ಸೆಕ್ಟರ-63ಎ ನವನಗರ, ಬಾಗಲಕೋಟೆ ಜಿಲ್ಲಾ : ಬಾಗಲಕೋಟೆ	Covid lockdown and Excessive rain
336	Package No.5: (A)Imaprovement to road from Mareguddi to Shirol,(B)Construction of road from Badagi to Giragoan (Balance portiion road) (C): Construction of road from Badagi-Giragon road to Girgon -Hanchnal road (Indent No.28582)	20.01.2021	19.07.2021	ಶ್ರೀ ಬಿ ಎಸ್ ಬಾಗಲಕೋಟ	ಪ್ರಥಮ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರು ಮನೆ ನಂ-1233ಎ ಗಾಂಧಿನಗರ ಬೀಳಗಿ-587116 ಜಿಲ್ಲಾ : ಬಾಗಲಕೋಟೆ	Covid lockdown and Excessive rain
337	Improvement of road from Belagali Mirji main road to Akkimaradi road (via Koramman temple to Nagaral Bana residential school) (Indent No.30996)	27.04.2021	26.10.2021	G.I.Baligar	Sri.Gurusiddappa Baligar Class-I Contractor, At:post:Ningapur Tq:Mudhol Dist:Bagalkot	Covid lockdown and Excessive rain
338	Improvement of road from Dasatti road (via phone chowki) to Shirol Mareguddi road coming under Budni P M village of Mudhol taluk 2.0 km length (Indent No.30997)	27.04.2021	26.10.2021	Santosh Kundaragi	Sri. Santosh Kundargi Class-I Contractor, Gundanapalle RC, Post:Lingapur Bilagi Cross-1, Taluk Bilagi Dist: Bagalkot	Covid lockdown and Excessive rain
339	Improvement of road from Halagali Koppa main road to Halagali chikkalagundi service road 2.0 km length (Indent No.30998)	06.05.2021	05.11.2021	Mukund Rajaram Nimbalkar	Sri. M.R.Nimbalkar, Class-I Contractor, SBI Colony Near Laxmi Temple Mudhol Dist:Bagalkot	Covid lockdown and Excessive rain

340	Improvement of road from Kadappa mali's Farm to Mudhol- Kulali main road coming under Shirol village of Mudhol taluk 2.0 km length (Indent No.30999)	06.05.2021	05.11.2021	Yashwant M Nalawade	Sri.Y.M.Nalawade Class-I Contractor, Mallamma Nagar Mudhol Dist:Bagalkot	Covid lockdown and Excessive rain
341	Improvement of road from Mudhol - Anagawadi main road to Mantur main road 3.0 km length (Indent No.31000)	30.04.2021	29.10.2021	B.C.Teli	Sri. B.C.Teli Class-I Contractor, Ganesh Nagar, Mudalgi Tq:Gokak Dist:Belagavi	Covid lockdown and Excessive rain
342	Improvement of road from Mudhol - Jamakhandi main road to old Mareguddi road (via GLBC main canal) 3.50 km length (Indent No.31038)	27.04.2021	26.10.2021	C.K.Ontagodi	Sri.C.K.Ontagodi and Company Class-I Contractor, H.No.39, 8th Cross Vidyagiri Bagalkot-587102	Covid lockdown and Excessive rain
[redacted]						DPR submitted to govt approval awaited
2	Improvements to canal lining from Km 0.00 to 3.00 of Ainapur West canal of Ainapur lift irrigation scheme (ALIS) 1st stage	-	-	-		Tender under process.
3	Improvements of road from Kagwad to Mangavati in Km. 0.00 to 2.00 in Kagwad constituency.	01/ 02.05.2020	01.10.2020	S. B. Malagavi	Class-I Contractor Athani	Covid lock down and excessive rain
4	Construction of road from Junjarwad to Mahiswadagi Tota under command area of Hippargi Lift Irrigation Scheme taluka Athani.	48/01.03.2021	31.08.2021	Mahadev Handi	Class-I Contractor Kokatanur Tq Athani Dist Belgaum	Covid lock down and excessive rain
5	Improvements of road from Ainapur to Shedbal including CD work in Kagwad constituency	20.02.2021	19.07.2021	V. K. Kulkarni	Class-I Contractor Athani Dist Belgaum	Covid lock down and excessive rain
6	Improvement of road to join Shri Siddeshwar temple and providing CC Pavement around Siddeshwar temple in Ainapur village of Kagawad Taluka in Belagavi District.	21.04.2021	20.10.2021	Pankaj Suresh Rayamane,	(M/s. RISE Infratech), Shivaji Nagar, NIPPANI	Covid lock down and excessive rain

7	Improvement of road to join Shri Mallayya temple and providing CC Pavement around Mallayya temple in Mangasuli village of Kagawad Taluka in Belagavi District	21.04.2021	20.10.2021	Pankaj Suresh Rayamane,	(M/s. RISE Infratech), Shivaji Nagar, NIPPANI	Covid lock down and excessive rain
8	Providing water supply arrangements to Rehabillation centre no. 1 of Janwad, Nandeshwar and Mahishwadagi Village. (Head works)	26-3-2018	25-9-2018	Shri C. M. Nalawade, (Sahyadri Construction Company of Lingnoor, T:Miraj.	Lingnoor, T:Miraj.	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ
9	Construction of water treatment plant, and overhead tank at RC center no. 1 for Janwad, Mahishwadgi and Nandeshwar villages under hipparagi barrage project of Athani taluka, dist : Belagavi.	26-3-2018	25-9-2018	Shri C. M. Nalawade, (Sahyadri Construction Company of Lingnoor, Tal : Miraj.	Lingnoor, Tal : Miraj.	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
10	Providing Distribution of water supply system RC centre No. 1 for Janwad, Mahishwadagi and Nandeshwar villages under Hipparagi Barrage Project of Athani taluka, Dist : Belagavi	26-3-2018	25-9-2018	Shri C. M. Nalawade, (Sahyadri Construction Company of Lingnoor, Tal : Miraj.	Lingnoor, Tal : Miraj.	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
11	Construction of civic amenities like panchayat building, library & chawadi, ANM center, Veternary hospital, Samudayabhavan, bus shelter, washing p;atform & public toilet in Rehabilitation Center No-1 at Janwad village Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	17-09-2018	16-9-2019	Ashok Runwal of Vijayapur	H.No.74 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
12	Construction of civic amenities like panchayat building, library & chawadi, ANM center, Veternary hospital, Samudayabhavan, bus shelter, washing p;atform & public toilet in Rehabilitation Center No-1 at Mahishwadgi village Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	17-09-2018	16-9-2019	Ashok Runwal of Vijayapur	H.No.74 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
13	Construction of civic amenities like panchayat building, library & chawadi, ANM center, Veternary hospital, Samudayabhavan, bus shelter, washing platform & public toilet in Rehabilitation Center No-1 at Nandeshwar village Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	17-09-2018	16-9-2019	Ashok Runwal of Vijayapur	H.No.74 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
14	Construction of civic amenities like School Building, Teacher's Quarters, Angawadi, etc in Rehabilitation Center No-1 at Janwad village Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	26-11-2020	25-05-2021	Sri. Arun Sidramayya Math of Vijaypur	H.No.37 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

15	Construction of civic amenities like school building, teacher's quarters, angawadi, etc in Rehabilitation Center No-1 at Mahishwadgi village Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	26-11-2020	25-05-2021	Sri. Arun Sidramayya Math of Vijaypur	H.No.37 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
16	Construction of civic amenities like school building, teacher's quarters, angawadi, etc in Rehabilitation Center No-1 at Nandeshwarvillage Under Hippagi Barage Project of Athani Taluka , Dist Belgaum	26-11-2020	25-05-2021	Sri. Arun Sidramayya Math of Vijaypur	H.No.37 Vankatagiri colony Opp. Govt. ITI College Sollapur Road Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
17	Construction of RCC drain works in Rehabilitation centre No.1 for Janawad village Part-I under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. S.M. Kongi Tangadagi Tq. Muddebihal. Dist: Vijaypur	Tangadagi Tq. Muddebihal. Dist: Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
18	Construction of RCC drain works in Rehabilitation centre No.1 for Janawad village Part-II under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. S.M. Kongi Tangadagi Tq. Muddebihal. Dist: Vijaypur	Tangadagi Tq. Muddebihal. Dist: Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
19	Construction of RCC drain works in Rehabilitation centre No.1 for Mahishwadagi village Part-I under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Kashimali Aurangabad Tq: Surapur Dist: Yadagiri	Aurangabad Tq: Surapur Dist: Yadagiri	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
20	Construction of RCC drain works in Rehabilitation centre No.1 for Mahishwadagi village Part-II under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri.Vittal Yadav of Tq: Surapur Dist: Yadagiri	Aurangabad Tq: Surapur Dist: Yadagiri	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
21	Construction of RCC drain works in Rehabilitation centre No.1 for Nandeshwar village Part-I under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Imran M. Shivapur of Gokak Dist: Belagavi	Gokak Dist: Belagavi	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
22	Construction of RCC drain works in Rehabilitation centre No.1 for Nandeshwar village Part-II under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Imran M. Shivapur of Gokak Dist: Belagavi	Gokak Dist: Belagavi	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
23	Construction of RCC drain works in Rehabilitation centre No.1 for Nandeshwar village Part-III under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Parashuram Pammar of Ramadurg Dist: Belagavi	Ramadurg Dist: Belagavi	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
24	Construction of Internal Colony Roads by Sub grade, GSB & Grade-II metalling in Rehabilitation Center No - 1 near Zero Point for Janawad village under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	18-5-2020	18-11-2020	Sri. Sajjan Girish Gurulingappa of Athani	Athani	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

25	Construction of Internal Colony Roads by Sub grade, GSB & Grade-II metalling in Rehabilitation Center No-1 near Zero Point for Nandeshwar village under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Jayasheel Narayana Shetty, of Ghataprabha.	Ghataprabha.	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
26	Construction of Internal Colony Roads by Sub grade, GSB & Grade-II metalling in Rehabilitation Center No - 1 near Zero Point for Mahishwadagi village under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum	05-02-2020	11-01-2020	Sri. Jayasheel Narayana Shetty, of Ghataprabha.	Ghataprabha.	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
27	Construction of Internal Colony Roads by Sub grade, GSB & Grade-II metalling in Village Extension No.3 at Satti Village under Hipparagi Barrage Project. Of Athani Taluka Dist Belgaum.	08-05-2020	02-04-2021	Sri. Irshadahmad Bargir of Athani	Athani	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
28	Electrification work for public amenities such as Panchayat Office Building, Library & Chawadi, ANM centre, Veterinary Hospital, Samudaya Bhavan, Bus Shelter and Public Toilet to RC-1 of Janawad village Taluk Athani Dist Belagavi	03-12-2020	06-11-2020	Sri. Mallari.S.Nalawade of Bagalkot	Ta: Jamakhandi Dist: Bagalkot	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
29	Electrification work for public amenities such as Panchayat Office Building, Library & Chawadi, ANM centre, Veterinary Hospital, Samudaya Bhavan, Bus Shelter and Public Toilet to RC-1 of Mahishwadagi village Taluk Athani Dist Belagavi	03-12-2020	06-11-2020	Sri. Mallari.S.Nalawade of Bagalkot	Ta: Jamakhandi Dist: Bagalkot	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
30	Electrification work for public amenities such as Panchayat Office Building, Library & Chawadi, ANM centre, Veterinary Hospital, Samudaya Bhavan, Bus Shelter and Public Toilet to RC-1 of Nandeshwar village Taluk Athani Dist Belagavi	03-12-2020	06-11-2020	Sri. Mallari.S.Nalawade of Bagalkot	Ta: Jamakhandi Dist: Bagalkot	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
31	Providing Electrification to Rehabilitation Centre No.1 at Zero Point for the Janawad village in Satti Section in Athani Sub-Division in Athani Tq. In Belagavi Dist. In the name of The Executive Engineer, KNNL, R&R Division Athani under self execution scheme	30-3-2021	30-3-2021	Shri. Kupendra Javalagi of Shindagi	Tq: Shindagi Dist: Vijaypur	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
32	Providing Electrification to Rehabilitation Centre No.1 at Zero Point for the Nandeshwar village in Satti Section in Athani Sub-Division in Athani Tq. In Belagavi Dist. In the name of The Executive Engineer, KNNL, R&R Division Athani under self execution scheme	04-09-2021	10-08-2021	Shri. S.M. Dange of Athani	Plot No.40, RS No.1223, Near Vatsalya Hospital, Halyal Road, Shanti Nagar, Athani	ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ. ಈಗ ಭೌತಿಕವಾಗಿ ಪ್ರತಿಶತ 90% ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

48	Construction of combined canal from 0.00 to 1.80 Km. & West canal from 1.80 Km. to 28.99 Km. including construction of trough aqueduct from Km. 3.94 to 9.32, 12.66 to 13.16, 15.80 to 21.00 and 23.11 to 23.41 under DC-2 of Tubachi-Babaleshwar LIS (Indent No. 22226)	44/ 04.09.2017	03.09.2019	M/s. Shankara narayan constn. Pvt. Ltd.,	Constructions Pvt. Ltd., SNC House, No-7, Residency Road, (Old No-9, Raja Ram Mohan Roy road), Bengaluru-560 025	Work completed, CC & final bill awaited from sub-divn.
49	Construction of East canal from Km 0.00 to 22.70 Km under DC-2 of Tubachibabaleshwar LIS including structures (CTC, SP, CTC/SP, Head regulators and RCC trough aqueducts including drops etc) (Indent No. 22920).	54/ 31.01.2018	31.01.2019	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work completed, CC observations is to be submitted by sub-Dn.
50	Construction of North canal offtaking at 1.910 Km of East canal from 0.00 Km. 17.785 Km & South canal offtaking at 2.010 Km of East canal from 0.00 Km. 18.47 Km. including lining & structures under DC-2 of TBLIS. **(I.No. 24613)**	117/ 24.03.2018	23.12.2018	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work completed CC approved, final bill awaited from sub-dn.
51	Construction of Distributary-1 offtaking at ch. 2.913 of west canal with Laterals, Sub laterals and Minors including lining & structures / aqueduct under DC-2 of Tubachi-Babaleshwar LIS. **(I.No. 27049)**	65/ 08.03.2019	07.12.2019	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
52	Construction of distributary-1 from 0.00 km to 3.00 km offtaking at 0.020 km of combined canal including lining & structures under DC-2 of TBLIS **(I.No. 26343)**	66/ 08.03.2019	07.08.2019	S. D. Hammini	Category-I Contractor, Hanuman Nagar, 2nd stage, BELGAVI	Work is under prorgress.
53	Construction of distributary-1 from 3.00 km to 7.413 km offtaking at 0.020 km of combined canal including lining & structures under DC-2 of TBLIS **(I.No. 26344)**	55/ 08.03.2019	07.08.2019	M/s. N. V. Kulkarni	Construction Company, H.No. B-15, Pandari Krupa, Vivek Nagar, East Vijayapur	Work is completed, final bill submitted.
54	Construction of Lateral-2 from 0.00 Km to 2.78 Km offtaking at 0.107 Km of Distributary-1 of Combined Canal including Lining & Structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26352)**	82/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work under progress.

48	Construction of combined canal from 0.00 to 1.80 Km & West canal from 1.80 Km. to 28.99 Km. including construction of trough aqueduct from Km. 3.94 to 9.32, 12.66 to 13.16, 15.80 to 21.00 and 23.11 to 23.41 under DC-2 of Tubachi-Babaleshwar LIS (Indent No. 22226)	44/ 04.09.2017	03.09.2019	M/s. Shankara narayan constn. Pvt. Ltd.,	Constructions Pvt. Ltd., SNC House, No-7, Residency Road, (Old No-9, Raja Ram Mohan Roy road), Bengaluru-560 025	Work completed, CC & final bill awaited from sub-divn.
49	Construction of East canal from Km 0.00 to 22.70 Km under DC-2 of Tubachibabaleshwar LIS including structures (CTC, SP, CTC/SP, Head regulators and RCC trough aqueducts including drops etc) (Indent No. 22920).	54/ 31.01.2018	31.01.2019	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work completed, CC observations is to be submitted by sub-Dn.
50	Construction of North canal offtaking at 1.910 Km of East canal from 0.00 Km. 17.785 Km & South canal offtaking at 2.010 Km. of East canal from 0.00 Km. 18.47 Km. including lining & structures under DC-2 of TBLIS. **(I.No. 24613)**	117/ 24.03.2018	23.12.2018	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work completed CC approved, final bill awaited from sub-dn.
51	Construction of Distributary-1 offtaking at ch. 2.913 of west canal with Laterals, Sub laterals and Minors including lining & structures / aqueduct under DC-2 of Tubachi-Babaleshwar LIS. **(I.No. 27049)**	65/ 08.03.2019	07.12.2019	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
52	Construction of distributary-1 from 0.00 km to 3.00 km offtaking at 0.020 km of combined canal including lining & structures under DC-2 of TBLIS **(I.No. 26343)**	66/ 08.03.2019	07.08.2019	S. D. Hammini	Category-I Contractor, Hanuman Nagar, 2nd stage, BELGAVI	Work is under prorgress.
53	Construction of distributary-1 from 3.00 km to 7.413 km offtaking at 0.020 km of combined canal including lining & structures under DC-2 of TBLIS **(I.No. 26344)**	55/ 08.03.2019	07.08.2019	M/s. N. V. Kulkarni	Construction Company, H.No. B-15, Pandari Krupa, Vivek Nagar, East Vijayapur	Work is completed, final bill submitted.
54	Construction of Lateral-2 from 0.00 Km to 2.78 Km offtaking at 0.107 Km of Distributary-1 of Combined Canal including Lining & Structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26352)**	82/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work under progress.

(16)

55	Construction of Lateral-3 from 0.00 Km to 1.64 Km offtaking at 0.151 Km of Distributary-1 of Combined Canal including Lining & Structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26353)**	51/ 08.03.2019	07.08.2019	M. M. Mundewadgi	Category-II Contractor, Shanteshwar road, SINDAGI-586 128	Work is completed, final bill submitted.
56	Construction of Lateral-4 from Km 0.000 to Km 2.166 offtaking at 1.470 Km & Sub Lateral-1 from Km 0.00 to Km 2.03 offtaking at 0.566 Km of Lateral-4 of Distributary-1 of Combined Canal including Lining & Structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26354)**	79/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work under progress.
57	Construction of sub-distributary-1 from km 2.00 to km 5.00 Offtaking at 0.020 km of combined canal including lining & structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26355)**	78/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work nearing completion.
58	Construction of sub-distributary-1 from km 5.00 to km 7.90 Offtaking at 0.020 km of combined canal Including lining & structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26356)**	83/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work nearing completion.
59	Construction of lateral-1 from km 0.00 to km 4.00 offtaking at1.640 km of sub-distributary-1 of combined Canal including lining & structures structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26357)**	54/ 08.03.2019	07.08.2019	M. M. Mundewadgi	Category-II Contractor, Shanteshwar road, SINDAGI-586 128	Work nearing completion.
60	Construction of lateral-1 from km 4.00 to km 6.70 offtaking at 1.640 km of sub-distributary-1 of combined Canal including lining & structures structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26358)**	77/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	Work nearing completion.
61	Construction of Lateral-5 from Km 0.00 to Km 3.773 offtaking at 2.138 Km of Distributary-1 of Combined Canal including Lining & Structures under DC-2 of Tubchi Babaleshwar LIS **(I.No. 26359)**	80/ 08.03.2019	07.08.2019	C. A. Biradar	Category-II Contractor, R.S.No. 177/3B, Plot No-11, Sri Guru Shanteshwar Krupa SBI Colony, 3rd cross, Vidya Nagar, GOKAK	200m lining is balance due to land problem.

162

62	Construction of Distributary Dy-5, Minor-1 of Dy-5, Minors 7, 8, 9, 10, 11, 12, 13, 14 & 15 of North Canal including Lining & Structures under DC-2 of TBLIS (I.No. 27619)	32/ 20.01.2020	19.10.2020	Sri. J. N. Shetty	Category-I Contractor, H.No. 478/1 Mahantesh Nagar, GHATPRABHA. TQ GOKAK	Work completed final bill submitted.
63	Construction of Distributaries Dy-4, Minor-1 of Dy-4, Dy-5, Minor-1 of Dy-5, Minor-2 of Dy-5, Minor-3 of Dy-5, Dy-6, Dy-7, Minor-1 of Dy-7, Dy-8, Dy-9, Dy-10 & Minors 4, 5, 6, 7, 8, 9 & 10 of South Canal including Lining & Structures under DC-2 of **TBLIS (I.No.27663)**	30/ 20.01.2020	19.12.2020	Star Infratech formerly known as Star Builders & Developers)	No.117, 5th main road, KEB Layout Sanjaya nagar, BENGALURU-560 094	Work is under progress.
64	Construction of Distributaries 2, 3, 4, 5, 6, 8, 10, 12, 14, 15 & 17 including it's Minors and balance Distributaries network of Dy-7 from 4.00 Km to 7.775 Km, Minor-1 of Dy-7, Dy-9 from 4.00 Km to 5.14 Km, Lateral-1 of Dy-9, Dy-16 from 4.00 Km to 4.965 Km, Dy-13 from 2.00 Km to 10.825 Km & Sub Distributaries, Laterals, Minors & Sub Minors of Distributary-13 of East Canal including Lining & Structures under DC-2 of TBLIS **(I.No. 27643)**	34/ 06.02.2020	05.04.2021	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
65	Construction of Distributaries 2, 3, 4, 5, 6 & 7 and it's Laterals & Sub Laterals of West Canal including Lining & Structures under DC-2 of **TBLIS (I.No. 27657)**	31/ 20.01.2020	19.03.2021	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
66	Construction of Distributaries Dy-1, Minor-1 of Dy-1, Dy-2, Minor-1 of Dy-2 & Minors 1, 2, 3, 4 & 5 of North Canal including Lining & Structures under DC-2 of TBLIS **(I.No. 27552)**	40/ 17.11.2020	16.08.2021	Sri. S. D. Hammini	Category-I Contractor, Hanuman Nagar, 2nd stage, BELGAVI	Work is under progress.
67	Construction of Distributaries Dy-3, Minors 1, 2, 3 & 4 of Dy-3, Dy-4, Minor-1 of Dy-4 & Minor-6 of North Canal including Lining & Structures under DC-2 of TBLIS (I.No. 27618)	41/ 24.11.2020	23.08.2021	Sri. A. R. Kapplaguddi	Category-I Contractor, Basavanagar Extn. Area GOKAK	Work is under progress.
68	Construction of Distributaries Dy-1, Minor-1 of Dy-1, Dy-2, Minor-1 of Dy-2, Minor-2 of Dy-2, Minor-3 of Dy-2, Dy-3 & Minors 1, 2 & 3 of South Canal including Lining & Structures under DC-2 of TBLIS **(I.No.27664)**	24.11.2020	23.08.2021	Sri. M. N. Madari	Category-I Contractor, KHB Colony, MIG-80, 15th Cross, Muddebihal.	Work is under progress.
69	Construction of Dy-8 & 9 including laterals of West canal of DC-2 including structures under Tubachibabaleshwar LIS. **(I.No.27663)**	39/ 17.11.2020	16.10.2020	M/s. STAR Infratech Builders & Developers	No.117, 5th main road, KEB Layout Sanjaya nagar, BENGALURU-560 094	Work is under progress.

62	Construction of Distributary Dy-5, Minor-1 of Dy-5, Minors 7, 8, 9, 10, 11, 12, 13, 14 & 15 of North Canal including Lining & Structures under DC-2 of TBLIS (I.No. 27619)	32/ 20.01.2020	19.10.2020	Sri. J. N. Shetty	Category-I Contractor, H.No. 478/1 Mahantesh Nagar, GHATPRABHA. TQ GOKAK	Work completed final bill submitted.
63	Construction of Distributaries Dy-4, Minor-1 of Dy-4, Dy-5, Minor-1 of Dy-5, Minor-2 of Dy-5, Minor-3 of Dy-5, Dy-6, Dy-7, Minor-1 of Dy-7, Dy-8, Dy-9, Dy-10 & Minors 4, 5, 6, 7, 8, 9 & 10 of South Canal including Lining & Structures under DC-2 of **TBLIS (I.No.27663)**	30/ 20.01.2020	19.12.2020	Star Infratech formerly known as Star Builders & Developers)	No.117, 5th main road, KEB Layout Sanjaya nagar, BENGALURU-560 094	Work is under progress.
64	Construction of Distributaries 2, 3, 4, 5, 6, 8, 10, 12, 14, 15 & 17 including it's Mnors and balance Distributaries network of Dy-7 from 4.00 Km to 7.775 Km, Minor-1 of Dy-7, Dy-9 from 4.00 Km to 5.14 Km, Lateral-1 of Dy-9, Dy-16 from 4.00 Km to 4.965 Km, Dy-13 from 2.00 Km to 10.825 Km & Sub Distributaries, Laterals, Minors & Sub Minors of Distributary-13 of East Canal including Lining & Structures under DC-2 of TBLIS **(I.No. 27643)**	34/ 06.02.2020	05.04.2021	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
65	Construction of Distributaries 2, 3, 4, 5, 6 & 7 and it's Laterals & Sub Laterals of West Canal including Lining & Structures under DC-2 of **TBLIS (I.No. 27657)**	31/ 20.01.2020	19.03.2021	M/s Aditya Construction Co.,	Engineers & Contractors Branch office Plot No. 2553 Sector No-12, Malmaruthi Extn. Belagavi-16	Work is under progress.
66	Construction of Distributaries Dy-1, Minor-1 of Dy-1, Dy-2, Minor-1 of Dy-2 & Minors 1, 2, 3, 4 & 5 of North Canal including Lining & Structures under DC-2 of TBLIS **(I.No. 27552)**	40/ 17.11.2020	16.08.2021	Sri. S. D. Hanamini	Category-I Contractor, Hanuman Nagar, 2nd stage, BELGAVI	Work is under progress.
67	Construction of Distributaries Dy-3, Minors-1, 2, 3 & 4 of Dy-3, Dy-4, Minor-1 of Dy-4 & Minor-6 of North Canal including Lining & Structures under DC-2 of TBLIS (I.No. 27618)	41/ 24.11.2020	23.08.2021	Sri. A. R. Kapplaguddi	Category-I Contractor, Basavanagar Extn. Area GOKAK	Work is under progress.
68	Construction of Distributaries Dy-1, Minor-1 of Dy-1, Dy-2, Minor-1 of Dy-2, Minor-2 of Dy-2, Minor-3 of Dy-2, Dy-3 & Minors 1, 2 & 3 of South Canal including Lining & Structures under DC-2 of TBLIS **(I.No.27664)**	24.11.2020	23.08.2021	Sri. M. N. Madari	Category-I Contractor, KHB Colony, MIG-80, 15th Cross, Muddebihal.	Work is under progress.
69	Construction of Dy-8 & 9 including laterals of West canal of DC-2 including structures under Tubachibabaleshwar LIS. **(I.No.27663)**	39/ 17.11.2020	16.10.2020	M/s. STAR Infratech Builders & Developers	No.117, 5th main road, KEB Layout Sanjaya nagar, BENGALURU-560 094	Work is under progress.

70	Consultancy Service for Survey, Investigation, Preparation of Alignment Proposal, Design & Drawing & KM wise Estimates and Draft bid Documents of the FIC network of Dy-1 of Combined Canal, Dy-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 14, DPO-1, 2, 3, 4 and 5 of West Canal under DC-2 of Tubachi Babaleshwar Lift Irriagtion Scheme (Package-I)	10/ 15.07.2020	14.10.2020	SHIPRAMA CONSULTING ENGINEERS PVT.,LTD.,	(SHIVAKUMAR AJUR), BENGALURU-560 041.	Work completed, estimates are submitted for approval.
71	Consultancy Service for Survey, Investigation, Preparation of Alignment Proposal, Design & Drawing & KM wise Estimates and Draft bid Documents of the FIC network of Dy-1, 2, 3, 4, 5, Minor-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, DPO-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 of North Canal, Dy-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, Minor-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, DPO-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13 and 14 of South Canal under DC-2 of Tubachi Babaleshwar Lift Irriagtion Scheme (Package-II.)	12/ 15.07.2020	14.10.2020	SHIPRAMA CONSULTING ENGINEERS PVT.,LTD.,	(SHIVAKUMAR AJUR), BENGALURU-560 041.	Work completed, estimates are submitted for approval.
72	Consultancy Service for Survey, Investigation, Preparation of Alignment Proposal, Design & Drawing & KM wise Estimates and Draft bid Documents of the FIC network of Sub Dy-1R of Combined Canal, Dy-1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17 of East Canal under DC-2 of Tubachi Babaleshwar Lift Irriagtion Scheme (Package-III)	11/ 15.07.2020	14.10.2020	SHIPRAMA CONSULTING ENGINEERS PVT.,LTD.,	(SHIVAKUMAR AJUR), BENGALURU-560 041.	Work completed, estimates are submitted for approval.
73	Consultancy services for Environmental Monitoring as per Environment Clearance conditions and submission of six monthly compliance reports to Regional Office of Ministry of Environment, Forest and Climate Change (MoEF), Bangalore for Tubachi – Babaleshwara Lift Irrigation Scheme.	34/ 06.02.2019	05.02.2021	M/s. Environmental Health & Safety	Consultants Pvt. Ltd., # 13/2, 14th 'E' cross Industrial Town, Agrahara Dasarahalli, Bengaluru	Work under progress.
74	Consultancy services for Survey, Investigation and Preparation of Environmental Impact Assessment / Environmental Management Plan Report for Expansion of Tubachi - Babaleshwara Lift Irrigation Scheme and obtaining Environmental Clearance from Ministry of Environment, Forest and Climate Change (MoEF), New Delhi.	33/ 06.02.2019	05.02.2021	M/s. Environmental Health & Safety	Consultants Pvt. Ltd., # 13/2, 14th 'E' cross Industrial Town, Agrahara Dasarahalli, Bengaluru	Work under progress.
75	**Package Estimate for Construction of Kalabilgi East canal Ch.0.00 to 8.00 Km and Kajibilgi West canal Ch.0.00 to 20.00 Km under DC-1A of Tubachi Babaleshwar LIS including Excavation Embankment, Lining and Structures**	**26-03-2018**	**25-12-2018**	**Shri G. Shankar, of Vijayapur**	Vijayapur	ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ. ಕಾಮಗಾರಿ ಶೇಕಡ 90 % ಪೂರ್ಣಗೊಂಡಿದೆ.

76	Construction of distributaries No.1, 2, 3, 4, 5, 7, 8, 9 & 10 including minors of kalabilagi east canal under DC-1A of TBLIS including excavation, embankment, lining & structures (Package-1)	28-01-2020	27-10-2020	Sri. K.V. Hanchinal Class-1 Contractor, A/p Mundaragi Dist: Gadag.	A/p Mundaragi Dist: Gadag.	ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
77	Construction of distributaries No.1, 2, 3, 5, 6, 7, 8, & 9 including minors of Kajibilagi west canal under DC-1A of TBLIS including excavation, embankment, lining, & structures (Package-2)	23-01-2020	22-10-2020	Sri. R.D.Desai Class-1 Contractor, Tq: Sindagi Dist: Vijaypur	Tq: Sindagi Dist: Vijaypur	ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
78	Construction of distributaries No.10 including minors of Kajibilagi west canal under DC-1A of TBLIS including excavation, embankment, lining & structures (P-3)	20-01-2020	19-10-2020	Sri. Udayshivakumar (UDAYSHIVAKUMAR) Davanagere	Davanagere	ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
79	Construction of distributaries No.11, 12, 13 & 14 including minors of Kajibilagi west canal under DC-1A of TBLIS including excavation, embankment, lining & structures (Package-4)	20-11-2020	17-11-2021	Sri. D.K. Rathod of Vijaypur	Vijaypur	ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
80	Survey, Investigation, design, Supply, Installation, Testing and Commissioning of Lift Irrigation system (Head Works consisting of Intake canal, Jack well cum pump house, Power supply, Rising Main and Delivery chamber etc) and Construction of Canal Distribution System including Aqueducts for providing Irrigation facility for 27,462.00 Ha including Operation and Maintenance for a period of 5 years after successful commissioning on Turn-Key Basis for **BASAVESHWAR (Kempwad) Lift** Irrigation Scheme in Athani Taluka, Belagavi District, Karnataka.	06-03-2017	05.03.2020	M/s. Gayatri-RNS-SIPL (JV)	B1, 6-3-1090, TSR Towers, B1' 1st floor, Somajiguda,Rajabhavan Road, Hyderabad-560 082, Telangana, India	Work is under progress. (Total 8642.06 lakhs P.V. bill No.1 to 9)
81	Consultancy services for "Survey, Investigation and Preparation of Environmental Impact Assessment / Environmental Management Plan Report for Basaveshwar (Kempwad) Lift Irrigation Scheme for obtaining Environmental Clearance from Ministry of Environment and Forests (MoEF), & MoTA, New Delhi.	10-07-2015	09.07.2017	M/s. Environmental Health & Safety	Consultants Pvt. Ltd., # 13/2, 14th 'E' cross Industrial Town, Agrahara Dasarahalli, Bengaluru	Environmental Impact Assessment proposals submitted to MoEF. Propsal returned back to upload online.
82	Survey Investigation, Design, Supply, Installation, Testing, and commissioning of Head works including all appurtenant structures, pipe line, motros with pumps and electro mechanical works 5 years operation and maintenance under "Venkteshwar LIS" on Turn Key Basis.	11-01-2017 to 10-04-2018	04-10-2018	M/s. Koya & Company Construction Ltd Hyderabad	Hyderabad	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
83	Package Estimate for Construction of Main Canal of Venkateshwar Lift Irrigation Scheme from 0.00 Km to 5.05 Km including Structures	26-03-2018	25-12-2018	Shri S. R. Kappalguddi, of Gokak	Gokak	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ

84	Package Estimate for Construction of Navalagi canal including structures from 0.00 Km to 14.565 Km of Venkateshwara Lift Irrigation Scheme	26-03-2018	25-12-2018	Shri J. N. Shetty, of Ghataprabha	Ghataprabha	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
85	Construction of Siddapur canal including Structures from Km 0.00 to 18.96 Km under Venkateshwara Lift Irrigation Scheme	03-12-2018	12-11-2018	Shri Sagar Balu Chavan, (Balaji Construction), of Karjuve, Dist. Ratnagiri.	Karjuve, Dist : Ratnagiri.	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
86	Construction fo Distributaries including laterals of Main Canal, Navalagi Canal & Siddapura Canal Under Venkateshwara Lift Irrigation Scheme Including Structures	01-07-2021	01-06-2022	M/s Strategic Outsourcing Services, Pvt., Ltd., of Bangaluru	Bangaluru	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
87	Arranging power supply to an extent of 4200 KVA on 110kV in favour of Executive Engineer, KNNL HBC Division Athani for Venkateshwara LIS installation proposed at Kulahalli village (Near Pump House) in Jamkhandi tq.,Bagalkot Dist. And Establishing 2X5 MVA, 110/6.6KV sub-station at Kulahalli village in Jamkhandi Taluk, Bagalkot District for Venkateshwara LIS. on turn key basis. Including operation and maintenance for 5 years	30-01-2020	29-1-2023	Shri. C. Venkatachlaiah (Shri Maheshwari Engineering Enterprises)	Bangaluru	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
88	Consultancy services for Environmental Monitoring as per Environment Clearance conditions and submission of six monthly compliance reports to Regional Office of Ministry of Environment, Forest and Climate Change (MoEF), Bangalore.	16-9-2019	15-9-2021	Alcon Consultant	Bangaluru	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೃಷ್ಣಾ ನದಿಯಲ್ಲಿನ ಪ್ರವಾಹ ಹಾಗೂ ಕೋವಿಡ್-19 ಜಾರಿ ಹಾಗೂ ಭೂಸ್ವಾಧೀನದ ಪರಿಹಾರ
89	Consultancy services for Ammajeshwari (Kottalagi) LIS for providing irrigation facility to 9950 Ha of command area including filling of 17 tanks & construction of farm ponds, check dams by lifting water from krishna river near Jhunjurwad village in Athani taluk, Belgavi District"	29-08-2020	28-02-2021	Sri. Santosh Joseph (E.I Technology Pvt., Ltd.,) Registered KNNL Consultancy Agency Jayanagar, Bangaluru.	Jayanagar, Bangaluru.	ಕಾಮಗಾರಿ ಶೇ. 95% ಪೂರ್ಣಗೊಂಡಿದ್ದು, ವಿವರವಾದ ಯೋಜನಾ ವರದಿಯನ್ನು ಅನುಮೋದನೆಗಾಗಿ ಸರ್ಕಾರಕ್ಕೆ ಸಲ್ಲಿಸಲಾಗಿದೆ.